COPP/IP/1958/2

COMMITTEE ON PLAN PROJECTS (Irrigation & Power Team)



SUPPLEMENT to REPORT

ON

CHAMBAL PROJECT

MADHYA PRADESH AND RAJASTHAN)

Showing

t of Team's recommendations and observations th comments of the Control Board and the State Governments concerned

MARCH 1958.

Statement of Team's recommendations and observations along with comments of the Control Board and the State Governments concerned

Serial No.	Page and Para No. of Team's	Observations & Recommenda- tions made by the Team	Comments by Control Board	Machya Pradesh Govt. & Rajasthan Government	Final remarks o	of the Team
	2	· · · · · ·	4	<u> </u>	6	· <u> </u>
		I	-HISTORY AND SALIENT FEATURES OF PROJECT	r		
t	64-1-2	The project has undergone	No comments,	Madhya Pradesh : No comments		
		several changes before it was officially sanctioned in 1954 though the work was started in 1953. These changes were inevitable in view of the then existing princely states which were merged in diffe- rent stages subsequently while active consideration was being given to the prepara- tion of the project, No pre- cise schedules of materials technical personnel, machi- nery and equipment could be drawn at the commencement of the project.		Rajasthan : No comments.		
2	64 — ∙I • I	The Chambal Project originally estimated to cost Rs. 77 crores would consist of three storage reservoirs with power houses and a barrage with attendant cansl works. On completion, it would irrigate 14 lakhs of acres and generate 210,000	The Chambal Valley Develop- ment Scheme is to be executed in three stages spread over 2/3 Plan periods. By the end of the Second Plan, according to the Project Report for the First Stage Development, II	Madhya Pradesh : No comments. Rajasthan : No comments.		

Statement showing the observations, recommendations etc., of the Team and comments of Chambal Control Board, and Governments of Madhya Pradesh and Rajasthan with final remarks of the Team thereon.

_	3	3	4	5	6
		kw of electricity. By end of Second Plan, it is planned to achieve almost full irrigation benefits and to generate a maximum of 92,000 kw, power.	lakh acres of land will be irrigated and 92,000 kw of power generated.		
			II-ADMINIST	RATION	•
3	21(8)	It is of course the primary func- tion of the State Government to think on this matter on an urgent basis. Agricultural Planning and digging of field channels are two pre-requirsts for the proper utilisation of water. The former requires experimentation for at least 2-3 years ahead of the target date and the latter is a task of complex nature, the sche- duling of which has to begin equally in advance. In neither case has anything been done tangibly so far. The Control Board consists of experienced personnel from the Centre and the States and in the opinion of the Team it should provide a motive force for thinking on this vital subject,	While the Board fully spress that steps should be taken by proper authorities for agricultural planning and development, digging the field channels etc., it is of the opinion that according to the terms of the Resolu- tion constituting the Board, this function does not fall with in its purview. The Agricultural planning, dig- ging of field chances etc. has to be done by the agri- culture department of the State Government. The Community Projects should also be utilised by State Governments to enlist pub- lic cooperation through village panchayats and other voluntary bodies for digging field channels. In spite of this as the Board was anxious that the State Govts, should take necessary steps to achieve this object. It drew attention of the State Govts, to this important aspect at the very first meeting of the Board. The Board constituted as it is, quanto look to all	 Madhya Pradesh : This relates to the planning for utilisation of the benefit of water having regard to the target fixed for the release of impounded water. The State Govt. generally agrees with the observations made by the Chambal Control Board. So far as the State Govt. is concerned it may be pointed out that the problem is already receiving their attention. In October, 1957, this Govt. constituted a Committee of the following to advise the Government on the utilisation of water that would be available from the Irrigation part of the Chambal Project :	The Team notes with apprecia- tion the steps that have been taken by the Madhya Pradesh Govt. for implementing some of its recommendations for preparing plans for utilization of water. This is likely to occurred on the agricultural planning of the Chambal Pro- ject. What the Team wants to emphasize is that since there is a possibility of implementa- tion not keeping in step in the two States as also of duplication of certain agricultural schemes there should be a coordinating link which should ensure that the schemes are worked out and implemented in a balanced way on both sides. It is for this reason that the Team has emphasised that the role that the Chambal Control Board has to play in this matter cannot merely be judged on the technical interpretation of its functions. The contret suggestions of "the Team'are that the Board' should take on it an Agricultural Adviser' who

_-:**1**0 . inc technical interpretation of its functions. The concrete suggestions of "the Team'are that the Board should take on it an Agriculturial Adviser who should also be the ex-officio

these questions. If thi function has also to t entrusted to the Baorc some other machinery wi have to be evolved, and th resolution constituting th Board suitably amended.	s Some of the Officers of the Revenue, Irrigation, Public I, Works, Agriculture and the II Land Record Departments were coopted on the Com- e mittee.	Chairman of the two Com- mittees that may be formed by the Government of Madhya Pradesh and Rajsthan for pre- paring plans and executing schemes relating to utilisation.	
	This Committee was charged with the following functions:—		
	 To examine the phasing of the construction programme of the Chambal Project, and 		
	(a) To suggest a programme for the timely utilization of water available from the Project, and		
	(b) to ensure that facility from irrigation is developed and utilised at the earliest prac- tical date.		(0 99
	 To review crop and agricul- ture pattern as will evolve finally and preparatory steps to be taken to develop the same. 		
	The Committee has recently finalised its report and most of the suggestions made by the Team in this chapter as well as in Chapter V are covered by this Committee's report.		
	Rajasthan : The Chambal Con- trol Board has been set up to expedite the construction of Project and has been placed in technical and financial charge of the scheme. The deve- lopment of irrigation and	· .	

.

I 2	2 3	4	5	6	
			power after construction is the responsibility of the State Govt. and not of the Board. It will not be therefore appro- priate to say that no action has been taken by the Board about digging of field channels and agriculture plans which fall outside its scope. Further, it may be mentioned that the digging of field channels can be taken up only after the construction of irrigating channels and not before. So far as Rajathan is concerned, claborate field maps showing drainages and watercourses are prepared before estimates for an irrigating channel are sanctioned and the division of outlets and watercourses are determined by the maps. It is not advisable to dig water- courses very much in advance otherwise there is a possi- bility of their being filled up or damaged during the rains. Actions will, however, be taken to encourage the culti- vators to dig watercourses at the appropriate time so that proper use of irrigation water can be made.	and an an and a star of a star back for the	i Sa Sa
4 Page 2	The functions of the Control	The estimates were prepared	Madhya Pradesh : No comments.	The Team is glad to note that	

. :	should be expedited. The Team found that such leeway remained to be made up in this matter. Most of the difficulties between the Chief Engineers and the Financial Adviser arise from lack of existence of these two documents in their pro- per form. In fact, the Control Board had to take decisions several times to condone some of the irregu- larities committed which could have been avoided had the preparation of the said documents been completed. A list of major irregularities of this type that were con- doned is given in Appen- dix III.	sive enough to cover all the items of the project. The Control Board, therefore, directed prep ration of fresh schedules. The sche- dules of rates have now been completed, and have been completed, and have been crutinized by the Centrars Water & Power Commission and the Finan- cial Adviser to the Board separately, both for Rajas- than and Madhya Poradesh, and are under sanction. The revised estimates of the Chambal Project also have been received from the Chief Engineers, and have been rectified by the Central Water & Power Commission and the Finan- cial Adviser to the Board and are now recommended to the State Governments for sanction.	rates have already been sub- mitted and are under the consideration of the Control Board.		و ي. ا
Page 2 Fara 1 (c)	Inordinate delay takes place in the implementation of the decisions taken by the Board. The Board has since evolved a suitable procedure to elimi- nate delays.	In the initial stages, delay is inevitable. The Accoun- tant General, Madhya Pradesh, raised a point that the Control Board is not a legal entity. Suitable procedure has however since been evolved in con- sultation with the State Governments and the Central Ministries of Finonce and Irrigation & Power and now the delays have been minimised.	The Team has drawn attention to the inordinate delay caused in the implementation by the State Government of the decisions of the Chambal Control Board. The position in this behalf has already been explained in the comments of the Chambal Control Board. As stated therein, final decision in regard to the powers and functions of the Chambal Control Board vis- a-vis the State Government and the procedure to be adopted could be taken in August, 1956 <i>i.e.</i> about 15	The improvement in the position is noted.	

-*It is understood that estimates and schedules of Rates are now ready.

1 2	3	4	5	6
			months after the constitution of the Board. This war followed by dislocation of work as a result of the reorga- nisation of the States. These were mainly the reasons for the delay caused in the im- plementation of the decisions mentioned in the statement (Appendix III of the Report. enclosed with the Report. The position Bas since im- proved and actions on Cham- bal Control Board's decisions are being taken as expediti- ously as possible barring a few cases in which some information is required for issue of orders.	
6 Page 3 Para 2 (1	Finance Secretaries of the two States should be ex-officio Members of the Board.	Suggestion agreed to.		
7 Page 3 Para 2(2)	Some arrangements are required by which the implementation of the designs is regularly subjected to check by an independent technical agency.	Dealt within Chapter III.		
8 Page 3 Para 2(3)	An agricultural expert should either be made a Member of the Board or should act as its consultant and adviser.	The Control Board, as at present constituted with its functions specifically define in the Resolution, had no power to attend to the water utilisation aspect for deve- lopment of Agriculture. The advantage of having better co-ordination between Arriculture and Irri-	Madhya Pradesh: No comments. Rajasihan: Since the develop- ment of irrigation after con- struction is the responsibility of the State Government it seems unnecessary to have an Agricultural expert on the Control Board.	The team considers that the association of an Agricultural Export with the Board is an advantage irrespective of whether the Constitution is changed or not. He will provide a link between the Board and the combined

1 %		gation Department cannot, however, be denied, and if the functions of the Board are modified to include the study of agri- cultural aspects it will be advantageous to have an Agricultural Expert as a Member of the Control Board.		utilisation machinery, sugges- ted by the Team for the two State Governments.	
9 Page 3 Pa a 2(4)	The Board should set up machi- nery for studying questions relating to the following five functions assigned to it :		Madhya Pradesh : No comments. Rajasthan : No comments.	The Board is at present taking decisions on issues raised be- fore it by the two Chief Engineers. As each Chief Bragineer functions in a com-	
	(i) to scrutinize the estimates of the Project prepared by the State Governments, advice necessary modifications and recommend the estimates for administrative approval of the Government concerned,	The estimates prepared by the States are scrutinized in the Central Water & Power Commission, The Board considers that a separate machinery is not required.		partimet of his own, there is no occasion, not an opportu- nity for him to take a co- ordinated view of the Project and its various financial, tech- nical and economic implica- tions. It is obvious that if the Boord upres to full in func-	~7
	 (ii) to decide the programme of construction of different parts of the Project in the two States. 	The programme of construc- tion of different parts of the Project in the two States has already been laid down by the Control Board.		tions adequately, it should make detailed studies of issues arising out of the functions outlined. This would enable the Control Board to prepare master sche- dule of the Periot in all its	
	(iii) to receive monthly progress reports both as to works and expenditure in a prescribed form from the Chief Engineers review the progress of different units of the project and lay down steps to be taken to expedite the work.	The monthly progress reports on work and expenditure are regularly received in the prescribed <i>proforma</i> and reviewed at meetings of the Board. They are also reviewed by the Control Room attached to C.W. & P.C. and their comments are also considered from time to time.		aspects are injeneering, utilisation and rehabilitation. The Control Board is best fitted to do so even if it is not given direct responsibility for the execution of schemes other than those relating to construction it is the only body that has material for an overall assessment	
i .	(iv) to decide the programme of resettlement of persons dis- placed as a result of the	A Committee has been app- ointed for this purpose on 23-4-1956. Compensations			

Department

gation

 2 3 4 5 6 Chambel Project Works, strutinise and approve the estimates of land reclamate of pained re							
t	2 .	3	· · · · · · · · · · · · · · · · · · ·	:	5		6
	Chambal scrutinise an estimates of and the expri- in the reser- housing of ti sons includin tion and com-	Project Works, d spprove the land reclamation enditure incurred tilement and re- he displaced per- ng land acquisi- tected charges.	to the extent of Rs approximately hav been paid.	, 98 lakhs e already			
	(v) to decide development of and the withd from the reser construction pution and power a view to scon water available.	On the stage* of water power travals of water voir during the eriod for irriga- purposes with ing best use of	This has been done programme approved Board. The water bution and power tr sion system will, to siderable extent, be when water and become available.	in the l by the distri- ansmis- a con- ready power			·
10 Page 4 Para 2(5)	The two Chief En set up machinory letion of detail and for prepa of races. O suggestion is the Executive Engin Project and A.F. made jointly re completing the to the overall s the Chief Engi three-six months	gincers should T y for the comp- led estimates ring schedule ur construct at a specified neer on each A should be sponsible for work subject upervision of incers within at the most.	he detailed estimates schedules of rates been prepared.	nd Madkya F have Rajasthar to creat out th Rajast Rajast almost revised before	Pradesh : No comments. H : It is not necessary to a special post to carry to detailed estimates in an as such work is complete and the schedule of rates is the Board.		

•

11	Page 4 Para 2 (6)	(i) Pending sanction to such The p detailed estimate we suggested that the present limits fixed for the Chief Engineers to obtain the concurrence of the Financial Adviser should be raised from Rs. 2 lakhs to 5 lakhs.	powers of the Chief incers were not enhan- previously as schedule rates were not ready. w that the schedule of s are ready the powers been raised from Rs. 2 is to 5 lakhs.	Madhya Pradesh: No comments, Rajasuhan: No comments.	Recommendation implemented.
		(ii) Limit in respect of accep- The lin tance of tenders should also tance be raised. prev	mit in respect of accep- e of tenders was raised riously.		
32	Page 4 Para 2(7)	The agenda of the meetings of Efforts the Board should be issued a clear ten days before the meet- ing is due to take place. Boar Boar ever it r Age issu	were always made to c the Agenda Notes a r 10 days before the ting. Unlike other rds the meetings of this rds are being held ry month and some-time may happen that the nda Notes may not be ed strictly a clear 10 s in advance.	Madhya Pradesh: No comments, Rajasthan : No comments,	Recommendation implemented.
13	Page 4 Para 2(8)	The implementation of the above The n recommendations will place a greater burden on the Chair further the Board than hitherto. This will virtually be a whole time function as it will impose supervision on the incumbent concerned.	eccessity of a full time irman can be considered ther in connection with change in the constitu- of the Bo rtd as a result he responsibility for agri- ural plan and develop- at during construction ng taken over by the rtd.		
14	Page 5 Para 3(b)	The posts are temporary for the Both i duration of the Project or the particular item of work. It will improve the prospects of getting more experienced per- sons if the strength of the State cadres was revised to include the post-Project re-	in Rajasthan'and'.Madhya desh, the present incu- ents will be absorbed inst permanent posts.	Madhya Pradesh: The ques- tion has been engaging the attention of the State Govern- ment for some time. The integration of the Chambal Personal with the P.W.D. & Irrigation which was con- sidered by the State Govern-	Recommendation being imple- mented.

ç

*No stage development is envisaged in the project. However, progressive development is feasible even during construction period.

1 2	3	4	5	6
,	quirements so that some of the temporary incumbents could look forward to a long term of appointment,		ment 25 a solution of this problem is already in the final stages now.	
IS Page 5 Para 3(c & (c)	The supply of technical talent in sufficient numbers is beyond the capacity of an individual State by itself. The ultimate solution lies in pooling of the existing resources to the best advantage of all the Projects in the country by creating an All India Reserve of Officers who could be utilized to strengthan the Projects as and when necessary since each State cannot appreciate the overall situa- tion.	This is a question of All India Policy, and the Ministry of Irrigation & Power has taken up this question.	Mathya Pradesk: No comments. Rejesthan : In Rejesthan the Chambal Project forms a part of the irrigation brench and all the staff is borne on the cadres of that branch. The staff has been recruited for this work on this Project alone and all the men will in due course be entitled to be absorbed against permanent posts of the depart- ment according to their seniority and merit. Recruit- ment according to their seniority and merit. Recruit- ment is at present made according to the rules of the State and the Public Service Commission has to be consul- ted in the case of gazetted and certain class of non-gazetted establishment. All this results in delay but there is no alternative unless the recruit- ment nules are changed. There is now no difficulty in obtaining Civil Oversers and Assistant Engineers but there is serious shortage of mecha- nical personnel experienced in earthmoving equipment. Certain posts sanctioned by the Board some months back have not yet been filled up for want of suitable candidates. It will certainly simplify matters if recruitement of a Committee consistive of Ba-	

16	Page 6 Para 3(d)	The recruitment to the Project should be handled by a special committee consisting of two	Will be communicated to the State Governments.	gincers with a member of the Public Service Commission as Chairman is permitted. Madhya Pradesh: No comments. Rajasthan: This suggestion is under the consideration of the Government. Technical	• .	
		member of each of the Public Service Commissions as Chairman alternatively.		Man-Power Committee of the State Government had made similar recommendations, Im- plementation of these re- commendations will involve changes in the rules of recruit- ment and the methods of selection and also in the rules relating to limitations and functions of Public Service Commission rules. Con- currence of the State Public Service Commission will have to be obtained before such a procedure is finally adopted. The Govt, is, however, alive to the need for adopting a procedure for selection of technical personnel some- what on the lines indicated by the Team and suitable action will be taken in due course.		11
17	Page 6 Para 3(c)	Training of personnel.	The State Governments have already started on the advice of the Ministry of Irrigation & Power courses for sub oversceers. Jodhpur ha trained 100 overseers and Indore and Gwalior 40 cach But for full-ficdged engi- neering training, it would not be possible to train engineers for this Project because by the Time they are ready the Project might be complete.	2 2 3 4 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	The Team did not propose the training of full-fledged engi- neers but of developing lower personnel for non-gazzeted assignments requiring know- ledge of special techniques.	

2
8 66—3.1

dependent and objective check over the designs on Irrigation and Power Projects prepared by the State authorities or the C.W.& P.C. in view of the fact that there are no consultants available in the private sector in this field unlike in the western countries. C.W.P.C. was satisfied with the piles resting on gravela etc., without grouting the gravel strata, though the piles could not have served the purpose of even a second line of defence under these circumstences.

(iii) The first 2 changes (i.e.
1-KT-54 and 1-KT-54 trv.
56) were done before any.
cxccution was taken up
The 3rd change in designs
i.e., I KT-57 (May) was
carried out when the only
cxccution done was driving
of sheet piles which did not
bring to light any new
factor. not known before.
When the 4th and 5th
changes i.e., I-KT-57
(Juiy) and I-KT-57 (Sep.)
were done no i further
execution had been done
and hence no new factors
that should have affected
the designs had been discovered. Thus, the contension that carthen dam
designs always undergo
changes during construction
does not apply to this [cose
where numerous changes
have been effected, and
these difficulties in execution.
(iv) Regarding the contention
that design No. 6 i.e.,

that the design No. 6 i.a., I-KT-57 (Sep.) is not substantially different from design no. 5. (I-KT-1957) (July), it has to be pointed out that the final design

-

				•
L 2	3	4	5	6
				now agreed upon is design No. 6, plus the features agreed to in statement II in Chapter III, plus the clay-cement-grouting now contemplated by C.W.P.C and agreed to by Dr. Khosla.
⁴ 9 9-τ·	The history of the Barrage up- todate would appear to warran the necsssity of conducting a careful eximination at con- sultative level of designs of such important structure as it is necessary that original de- signs should undergo an ob- jective analysis, before being adopted and that their execu- tion should be supervised by an authority other than that preparing them.	 The practice recommended is not prevelent in other countries. It will lead to endless discussions and di- vided responsibility if all the detailed designs were checked wholesale by an- other organisation. The consultants are invited to advise only on specific points where doubts exist. C.W. & P.C. has always ob- tained such advice (second orinion) from competent consultants. The C.W. & P.C. has always suggested utilisation of the tervices of retired engineers who muy have experience in specific fields. The proposal of the Central Water and Power Commission is under scrutiny with the Ministry of Irrigation & Power and Finance, 	Madhya Pradesh: No Comments Rajashan: The design and construction programme of this Barrage has been a sub- ject of several meeting held in July, August and Septem- ber, 1957 and final lines were settled in September, 1957. Work is in progresss according to the programme decided upon. The site was inspected by Members of the Committee in January, 1958 and further instructions given by them are being followed. Shri A. N. Khosla and the Central Water and Power Commission are being informed from time to time about the state of work Shri A. N. Khosla has since approved of the proposal to do clay-grouting below the sheet piles as an additional safeguard and the Central Water and Power Commission are taking action to entrust this work to suitable gency experienced in clay-grouting. The design of this Barrage has been done by the Central Water and Power Commission and the proposals have been examined and approved by the	(v) The practice of consulting distantly located foreign consult ant during the course of execution is neither economical nor very effective as they cannot undo what is already done. All that they can do is to propose modifications in the remaining work. As such even the technicrl suggestions that could be made by the team at this stage are also limited by this factor. Consultations, to be effective, expeditious and economical, must be arranged from the beginning and consultants selected preferably from local talent. Thus, as proposed in the Report, the history of the Barrage up- to date does warrant a second opinion on important and com- plicated designs right from the beginning as a matter of course. The Team has sug- gested examination at a con- sultative level of designs of important structures only, such as Kotah Barrage. The prac- tice of obtaining second opinion

<u>د م</u>ر مب

eminent Engineers in the Committee on Plan Projects. Designs for other important works have already been finalised and it seems unnecessary at this stoge to attreft a Roard of Consultants is the Chambal Project.

٦

on important structures is not only wholesome but is also prevulent in other countries. The following quotation is taken from Page 39 of the Dexheimer's Report on the C.W.P.C., which was given at the instance of the latter.

Individual Consulting Engineers or Boards of consultants which might include engineers, geologists and others in specialised fields should be used on all difficult and costly works contemplated in order to get the best possible advice, the most practicable designs and the maximum asvings in costs,

"The Consultants should be chosen for their outstanding ability and reputation in their specific fields. These consultants should be obtained from throughout the world wherever they are available.

15

"It would be very advisable to have a list of engineers and other experts in different fields (including administration) with a record of their training and accomplishments, available to all organisations which are planning and designing, water and power projects. These engineers and others in India could very well be comsultants on specific problem in which their training and experience qualify them as experts.

.	·		<u></u>	<u></u>		
I	2	3	4	5	6	
-					in other fields could perform very useful service in this regard. It is always advisable to have some members of a consulting board from areas outside the immediate area of the Project as they can bring wider experience and perhaps new proposals which would be very helpful.	
					"The Planning Commission or the Central Water & Power Commission could collect, maintain and distribute a list of such consultants together with their experience records to the planning and design agencies in India."	16
			, ,		At present consultation on any specific point is optional with the C.W.&P.C. while in the opinion of the Team a review of designs of important and complicated structures should be obligatory & there should be a pannel of consultants for each major Project, It is also necessary that consultation level should be improved within	
89	13 1-4	The Committee suggests use of lime concrete for bed lining instead of cement concrete and thereby save Rs. 15 to 20 lakhs.	The hydraulic lime is not available within casy reach. The liming in the Chambal Main Canal is required to cover bed rock and withstand high yelocities,	Madhya Pradesh: No comments. Rajasihan : No comments.	the country and less reliance should be placed on outside consultants. Lime surkhi mortar is being used on masonry structures of the main canal in Rajasthan. The velocitics in the flumed portion of the canal are not considered damagingly high,	

		For this cement concrete is the proper material. It has been contended by the Chief Engineer in charge of con- struction that the savings envisaged will not be re- alisable. There is however no harm in experimenting in some reaches of the canal.			
21 I4—2	Designs Organisation— Chief Engineer Madhya Pradesh gets all the designs from C.W. & P.C. It is the view of the Team that some of these de- signs which are not of a major character could with advant- age and convenience be pre- pared by the Chief Engineer himself. For this purpose a special design cell with suit- able staffing needs to be created under the control of the Chief Engineer.	The designs of more impor- tant works have been pre- pared by the Central Water & Power Commission while the others have been com- pleted by the State Engine- ers themselves. Most of the minor designs are not re- ferred to the Central Water & Power Commission. It is not necessary now to have any special Designs Orga- nisation at this late stage. As regards the other sugges- tions of the Team, the re- marks of the Central Water & Power Commission are reproduced below : "It is not possible as visu- alised by the Team to send officers from the Central Water & Power Commission to fill the posts in the Chief Engineer's offices as there are a number of Projects all over India it will be impr- acticable to distribute the C.W.&P.C. staff to the various Projects and maintain the efficiency of the designing organisation.	Madhya Pradesh : No comments. Rajasthan : At this stage it does not seem necessary to have any Design Organisation in Rajasthan as the designs of the major works have been pepared by Central Water & Power Commission while those of the rest have been completed by the State En- gineers.	The Chief Engineers agreed to this suggestion during discus- sion. The C.W.& P.C. however opposed it. It will be noticed that the practice in Madhya Pradesh and Rajasthan differs as regards the preparation of designs, the latter being more in line with the suggestion of the Team. If it is not possible for the C.W. & P. C. to send out officers from its strength to the Project, it is practicable to associate one of the Engineers from the Project Authorities with the preparation of designs so that the latter should form the nucleus of a Design Cell which could look after minor designs and such changes in major designs which may be of a minor character with reference to the C.W. & P.C. as is done at present. It was not the intention of the Team to suggest that visits are made to Delhi unneces- sarily. It is a fact that a con- siderable time of senior Project officials is spent at Delhi. The anxiety of the Team was to find out a way by which this demand on their time could be reduced	La La

I	2	3	4	5	6
			It is also to be noted that a single officer or two cannot replace a Tcam of trained officers which alone can produce economic designs.		so that they should reamin for a longer period at the site than they are able to do under the present circumstances.
			There has hardly been an occasion when any of the high placed personnel specially came to Delhi to discuss minor matters. On the contrary the officers whenever they attended the Control Board meetings at Delhi took the opportunity to discuss and settle the design problems with the Central Water & Power Commission.		
:2	15—3	The Committee suggests a special inspection and control organisation to ensure quality control.	Masonry work which forms a major portion is given on contract and quality control work is exercised by the Department, Concrete work being done by the De- partment is very small. No separate organisation is, therefore, necessary,	Madhya Pradesh : No comments. C Rajasthan: Almost all the work on the canals has been entrus- ted to contractors and the departmental Engineers are responsible for seeing that proper quality of work is executed. No special quality control staff is therefore, re- quired on the canals. On the Kotah Barrage where the earth section and connected works will be carried out de- partmentally, it is proposed to have a separate quality control division to see that the special instructions are fully followed.	Quality control of masonry work is at present being exercised by the personnel responsible for measurement. The essence of the proposal made by the Team is that these functions should be bifurcated which is possible without addition to staff and which is bound to result in obvious advantages. It is for this reason that similar bifur- cation of functions has been made on Bhakra Nangal also.

23.

16-4 Agency for construction of field channels :--- The correct course would be for field channels etc. to be constructed by the Project Authorities themselves and the cost recovered later from the villagers. To enthuse the cultivators in this connection, it may be a desirable expedient to constitute village committees for purposes of co-operation with the irrigation authorities for supplying as much of the labour needed locally as possible.

It is not usual in invigation projects to place responsi-bility for construction of watercourses on the Project Authorities. This work is normally done by the cultivators who are given necessary technical advice by departmental staff if desired. There is no provision for this work in the Chambal Project estimate. The mileage of watercourses in Raiasthan alone will perhaps be about 6,000 miles and the execution of such a work departmentally will involve the creation of a big Rejathan : It is not usual in organisation besides requir- irtigation Projects to place ing large additional funds. In view of lack of personnel and the need for large additional funds it does not seem desirable to entrust the work of the construction of water courses to the Project Authorities. It is possible to get most of the works constructed through village panchayats.

Modhya Pradesh : As reaseds suitable time for construction of such channels, the Chambal Control Board has suggested with reasons that this work should be taken up only a year or to before the water is made available to the cultivators.

So far as introducing a law for enabling the construction of watercourses at the expense of Cultivators is concerned the matter is slready under the consideration of the State Government.

> responsibility for construction of watercourses on the Project Authorities. This work is normally done by the cultivators who are given necessary technical advice by departmental staff if desired. There is no provision for this work in the Chambal Project estimate. The mileage of watercourses in Rajasthan alone will perhaps be about, 6000 miles and the execution of such a work departmentally will involve the creation of a big organisation besides reguiring large additional funds. In view of lack of personnel and the need for large additional funds, it does not seem desirable to entrust the work of the construction of watercourses to the Project Authorities. It is possible to get most of the works constructed through village panchayats.

벎

1	2	3	4	5	6	
		c	HAPTER IV-PHASING O	F PROJECT		
24	. Page 18 Para 2.1	After careful consideration and study of the quantities of work involved in the com- pletion of the canal system in Rajasthan and Madhya Pra- desh, it is considered that the target date for the comple- tion of the canal system (90 % to 95 % of the work) could be advanced provided the neces- sary funds are made available. We, however, realise the difficulty of allocating funds as it has to be done in the larger context of the Plan ex- penditure as a whole.	Pre-requisite to early com- function of the work is allot- ment of the required funds by the Planning Commis- sion and allotment of the extra steel and cement. The allotment is only Rs. 18-69 crores whereas the expendi- ture envisaged is Rs. 35-49 crores.			. 20
25	Page 19 Para 2.2	Construction. of Rana Pratap Sagar Dam. The inte- grated development of Chambal River Valley en- visages construction of Rana Pratap Sagar Dam 20 miles below Gandhi Sagar Dam. Therefore the original intention was to start the construction of the dam in the winter of 1957. Although preliminary Project Report has been submitted by	Rana Pratap Sagar Dam was included in the 1954 esti- mate but had been omitted at the instance of the Plan- ning Commission. De- tailed investigations for Rana Pratap Sagar Dam are now in progress. De- signs and estimates are yet to be prepared. As per Team's suggestions the ex- penditureifor Second Plan for	Madhya Pyadesh: No comments. Rajasthan : Extract of letter from Shri R. K. Vyas, Minister for Irri- gation & Home, Rajasthan enciosing comments on the Chambal Report (Passed on by Chambal Control Board). "With regard to the acceleration or con- struction of Rana Pratap Sagar Dam, I may add	Early construction of the Rana Pratap Sagar Dam is necessary in order to achieve the full pro- jected irrigation development which would not be possible without balancing the power releases from Gandhisagar. It was for this main reason that the work was scheduled to be commenced in the winter of 1957. This urgency is all the more felt in view of the Team's	

•

.

the Chief Engineer, Rajasthan, certain important investigations relating to power house remain to be done. The Team considers it necessary to expedite work on the romaining investigations and doverail the construction of the Rana Pratap Sagar Dam with that of Gandhi Sagar Dam which would

- (a) facilitate installation of power plants at a short notice, as and when necessary;
- (b) incidentally result in a saving of Rs. 54 lakhs by utilising some of the machinery and buildings at Gandhi Sagar Dam, as detailed below :

Madhya Pradesh will be 16.8 crores in excess of that allotted by Planning Commission. Even for 1958-59 the provision assumed by the Team is Rs. 11.25crores against an allotment of Rs. 5.5 crores. The accelerated programme therefore is based on incorrect assumptions regarding availability of funds.

Sagar Dam will be only

that the Govt. of Rajasthan is anxious to take all necessary steps to expedite its construction to the maximum extent possible but hope that the Planning Commission and Chambal Control Board will also give top priority to this scheme at this end; will convey sanction at an early date, and exercise their influence and exercise their influence with the Union Government in obtaining the necessary forcime exchange?

proposal accepted by the Control Board to achieve full irrigation development in 5 years only. It is gratifying to note that Rajasthan Govt. is keen to take up the work in view of this obvious necessity. There is a provision of Rs. 4-34 crores for Rana Pratap Sagar Dam as a separate scheme in the Second Five Year Plan against an estimated cost of Rs. 5.84 crores for civil works given in the Project Report prepared by the Chief Engineer, Rajasthan in 1956 which is before the CW & PC for their scrutiny. The PC for their scrutiny. The Team's suggestion is that this provision should be utilised by accelerating the investigations and finalising the Project so as to dovetail this work with Gandhi Sagar Dam Project.

(i) Using Gandhi Sagar (i) Rana Pratap Sagar Dam site Dam buildings for is 26 miles from Gandhi Sagar Dam. The stationconstruction staff ing of construction staff of Rana pratap Sagar required for Rana Pratap Dam Rs. 32 lakhs. Sagar Dam at Gandhi Sagar Dam will involve daily travelling of staff and affect the construction work adversely. The magnitude of work at Rana Pratap Sagar Dam is practically half of that at Gandhisagar Dam. The total estimated cost of buildings at Rana Pratap (i) The amount of economy namely Rs. 32 lakhs was arrived at by scrutiny of provision of Rs. 56 lakhs for buildings made in the Project Report of Rana Pratap Sagar Dam prepared by the Rajasthan Government and made available to the Team. It was not intended that construction staff should be accommodated at Gandhi Sagar Dam. Ŋ

 2	3	4	5	6
 		25 lakhs out of which build ings costing Rs. 6 lakhs have already been constructed. The estimated cost of build- ings required for permanent electrical staff is Rs. 12 lakhs. The laboratory at Gandhi Sagar Dam after completion of works at Gandhi Sagar. As such the savings claimed are not realistic,		
(ii) Es ting	tablishment by accelera- the work II lakhs.	(ii) The savings of Rs. 11 lakhs in Rana Pratap Sagar under Establishment is possible only by an accelerated pro- gramme. The project is still under investigation. Designs and estimates have yet to be prepared. The Plan provision of Rs. 0-95 crores for Irrigation and Rs. 4.65 crores for Power will not be adequate for acceler- ated programme even if the investigation is complete.	Madhya Pradesh: No comments, Rajasihan ¹ : A revised esti- mate for the project has been submitted to the Board and its examination by the Central Water & Power Commission and the Financial Adviser have been completed. It is expected that formal sanc- tion of the State Government will be accorded soon. The Team has suggested an econo- my of only 5 lakhs rupees so far as the works excluding Rana	If the machinery usable at Rana Pratap Sagar is not put to use there immediately on its be- coming spare at Gandhi Sagar Dam, it will either have to be kept standing idle till the work at Rana Pratap Sagar is taken up or as has been suggested in the Control Board comments it will have to be sent out to other more distant projects in- volving dismantlement, trans- port and possibly some damage and loss in transit and at the
(iii) Uti Gand Pratag	lisation of machinery at hi Sagar Dam for Rana Sagar Dam,	(iii) Credit for machinery sur- plus at Gandhi Sagar Dam after completion of work has already been given in the estimate. The surplus machinery at Gandhi Sagar Dam will be utilised on other River Valley projects, including Rana Pratap Sagar	Pratap Sagar are concerned. This is sought to be achieved by accelerating construction of canals. Every effort is al- ready being made to push on work on the canals.	same time fresh machinery will need to be collected not long thereafter, either from abroad or from other distant River Valley Projects on work com- mencing at Rana Pratap Sagar Dam, a process which would not be in the interest of the Nation's overall economy. The best and most cconomical

as all the machinery at Gandhi Sagar is not usable at Rana Pratap Sagar.

• •

•

•

CHAPTER V—MANAGEMENT OF IRRIGATION AND UTILISATION OF WATER.

arrangement would be to utilise the machinery and equipment available on the Chambal Project works for the Rana Pratap Sagar Dam Works.

26. Pages 23 an 24 Para 2 and 3	 d There has been an absence of a Master Schedule including agricultural planning etc. Reasons for absence of Master Schedules are : The two States lacked the necessary institutional ar- rangements for undertaking a job of this type. To remedy the above situation, it has been suggested that : 	No. comments.	have been agreed to by both the State Governments <i>vide</i> remarks under Serial No. 2. Further, both States have also agreed to have a Joint Com- mittee of representatives of both the States with a repres- sentative from the Centre for implementing agricultural schemes <i>vide</i> App. XVI para 19, App. XVII para 12 and App. XIX para 3.
`	(a) the states should consti- tute some sort of Develop- ment Committees on the pattern of Bhadra Develop- ment Committee in Mysore State as described in the Lakkavalli Report and	The primary object with which the Board is set up is to ensure efficient economical and early execution of the Chambal Valley Develop- ment Scheme. On the agricultural aspect, attention of the State Government has been drawn by the Board but the execution rests with the State Govern- ments.	• • •
	(b) the Control Board should coopt an Agricultural Member on the Board as proposed in Chapter II.		Agreed to by the Control Board in principle as already referred previously under Social No. 8

1	2		3	4	5	6
27.	Page Para 4	24	Curtailment of water utilisation period : It may be pointed out at the outset that we do not agree with the assump- tion in the Project Report that it should take nearly Io years for the benefits of irrigation to be fully realised. This leisurely pace was perhaps justified in the olden days but with the progress of agricultural science and the yast experience that this country possesses of irrigation practices, it should be possible, if proper steps are taken in time, to realise the benefits from canal irrigation in not more than 4-5 years.	The period of development of Io years is taken in irrigation projects for pre- paring financial forecast only. It is therefore not rigid, and steps which can shorten it are to be wel- comed.	Madhwa Pradesh-No com- ments, Rajasthan : It would be welcomed if a period of devekopment of 10 years which is normally taken in irrigation projects for pre- paring financial forecast is shortened. This would certainly improve the finan- cial picture.	Agreed to by both the State Governments and Chambal Control Board vide App. XVII, para 5 and App. XIX, para 3.
28. I	lage 25 Pera 5	I	Anticipations in regard to increased food production may not be realised. Snancial returns as calculated in the report may be realised only if agricultural aspects of the project is given due attention.	There seems to be some mistunderstanding about this. The extra production is taken at one-third to one-fourth of a ton over the entire area newly brought under irrigation. As regards the bajara, jawar etc. which will be grown as Barani crops, this calculation will natural- ly not apply as it refers only to irrigated crops. This figure taken is an average only and includes a heavier food production in the case of crops like rice, sugarcane, potatoes etc. Here it may be men-		Observations of the Team are supported by State Govern- ments vide App. No. XIX, sub-para 3, App. XIX-A, para I, App. XV, para 3 & 4. Team regrets, it cannot share the optimism of Control Board in getting increased production of 4.8 lakh tons food-grains from I4 lakh acres to be irrigated by Chambal, firstly because ac- cording to the yard-stick laid down by the Ministry of F & A, as mentioned by Control Board itself the additional production by irrigation is -2 ton per acre which would

tioned that the yardstick laid down by the Ministry of F & A for additional production by irrigation is 0-2 ton per acre.

mean 2-8 lakh tons instead of 4-8 lakh tons; secondly, all the I4 lakh acres are not to come under foodgrains as a good portion of the area would go to crops other than food; and thirdly kharif food crops now being grown will show very little increase, if any, due to abundant rainfall in Summer. Accordingly, 4.8 lakh ton increased food production is definitely an over estimate.

As regards fin-ncial returns, the Team adheres to its previous views which are also supported by the State Governments that they will be realised only if agricultural aspect of the Project is given due attention (which has not been the case so far).

23

Observations and suggestions agreed to by the State Governments, and necessary schemes with financial implications have been prepared.

29 Page 26 Para 7 At present the condition of agriculturists in the region is very poor, methods of farming primitive resulting in subnormal yield, the fields are infested with ber bushes. The pattern of agriculture would undergo revolutionary change and regicultur?! research would be necessary to determine the suitable varieties etc. and proper crop rotations under altered conditions will have to be experimented upon.

- x

1	2	3	4	5	6
30	Pages 27 to 29 Para 8	 The water allowance should be re-examined on account of: (a) There being 30' to 35" annual rainfail. (b) There being a lot of area with sub-soil water table too high, thus posing the danger of water-logging on irrigation. 	 (a) The rainfall in the commanded area in Rajasthan is generally below 30 inches. It should however be borne in mind that the winter rain is very poor. (b) The sub-soil water level rises high in wells which are close to depressions and drainages. This can naturally be expected after the monsoon. The estimate includes provision for constructing drains in isolated pockets where canal irrigation may cause excessive rise of the water table. As the country has good slopes and numerous natural drainage ince extensive water logging is not likely. 	Madhya Pradesh: No comments. Rajasihan: The water allow- ance at outlet head on the Cha- mbal Project has been taken to be 4 cusces per thousand acres of culturable command against 2:56 on the Biakner Canal and 2:4 on the Bhakra. It may be mentioned that the intensity of Rabi irrigation proposed on the Bhakra and Ganga Canal is 36% while the figure on Chambal is 55. The water allowance of 4 cusces is therefore provisonally cor- rect. It may be pointed out that the quantity of water sup- ply to any area depends both on the water allowance and on capacity factor <i>i.e.</i> the pro- portion which the number of	Against the figure of 30' rainfall now given by the Control Board, a figure of 35 inches had been given by the State Agriculture Department, while a figure of 34' is stated on page 31 of "Chambal Valley Development Project Report of 1954, Volume 1". This is more than double of that in most areas coming under Bha- kra Project. Secondly, the statement that sub-soil water level rises high in wells which are close to depressions and drainages not supported by the data available. Results of soil survey carried out by the Agricultural Chemist of Raj-
		(c) Existence of uneven ground in several places which can- not be amenable to irrigation without heavy expenditure on levelling of land. The resulting surplus water, if any, may be utilised to bene- fit new areas or re-allocated for intensive irrigation of sug- arcane crop in specified areas and this may necessitate desi- gning of the minors and dis- tributaries therein,	(c) As mentioned at (a) above the water allowance is uni- form per thousand acres and is based on the conditions likely to be experienced. Adequate provision will be made for sugar-cane belts when these are finally selected.	total number of days in the period. In the case of Ch- ambal the capacity factor will be much lower than that of the other two systems men- tioned because the canal will practically be closed from July to October in a normal year and there may be closures in the cold weather also. It is therefore not correct to say that we have been unduly li- beral in fixing the water all- owance. It has to be borne in mind that the area traver- sed by the Chambal is of such	 a list of 170 wells scattered all over the area, where ground water level rises upto dange- rous level and most of these wells are far away from de- pressions or running streams of water. The conditions are p ricularly bad in Digod Tchsil of Rajasthan and Gohad & Mehgaon Tehsils in Madhya Pradesh. Thirdly, in certain areas like Borod & Etawa, 2/3rd of the area is uneven and unfit for irri- gation unless proper levelling

a nature that even sowing of Rabi is not possible if the monsoon fails in September. In such cases it will be neces- In spite of all this, all that the sary to run the canal to cover the entire area to enable sowing to be done and a high water allowance is essential in the circumstances. The slope of the country in Rajasthan varies from 5 to 10 ft. per mile and there are a large number of well defined and deep drainage lines. There is thus very little danger of water logging. A lump sum provision for drains has, however, been made in the Project estimate to deal with any passage where the local water-logging may be likely.

When channels are designed, complete Salara sheets of the area are prepared and the culturable commanded area is the actual figure which is considered suitable for irrigation. The water allowance and the capacity factor is determined accordingly. The ravine areas and lands unfit for irrigation are excluded.

is done, although this area is included in the C.C.A.

Team had suggested, and it still adheres to it, that the matter deserved to be considered so that surplus water, if any from certain localities, could be diverted to other localities' where it could be more profitably utilised.

31 Page 29 Para 9

• •

× 1.

Ъę.

Salt contents of water & water Wherever such conditions ex- Madhya Pradesh : No comm- While the Team is giad to note tables in the percolation wells, and danger of water logging in some areas.

ist, steps will be taken on the ents. Rajasthan : The lines suggested by the Team,

in

correct picture.

that the Control Board agrees to take steps on the lines sug-gested by the Team in places waterlevel Rajasthan is generwhere danger of salinity and ally fairly deep. It is high water-logging exists, and Madhya Pradesh Govern-ment also agree with the obonly in the area near streams and in the vicinity of tanks. As most of the lands are situated in such a locality, the sprservations of the Team vide Aping level in them do not give pendix No. XVII & XVIII and

N

Ţ	2	3	4	5	6
				· · · · · · · · · · · · · · · · · · ·	as suggested by the Team the State Government has also made necessary provision for this purpose, the Team is .un- able to subscribe to the views of Rajasthan Government. The conclusions drawn by Raj- asthan Government in reg rd to the sub-soil water level, salt contents of well water and danger of water-logging find little support from the data presented by the State Agri- cultural Chemist, who had carried out an extensive soil survey of the area in Rajasthan coming under Chambal Pro- ject. His analysis of 185 open wells had shown that in 45 wells, conditions both in re- gard to the water level and sult contents were such as to cause serious apprehension wide pages 29 to 32 of the Report of the Team. Accordingly, at the recommendations of the Team oide proceedings of the meeting held on September 1957-Appendix XX-A, the Agricultural Chemist was as ked to carry out analysis of some more wells. Further work has only confirmed the previous apprehension. Statement attached gives a lisi of 170 open wells where in Monsoon water level come within ro' of the surface; in 6 wells at 3' and less and in 28

.

wells it touches the ground level and majority of these wells are not at all near the streams or water tanks as contended by Rajasthan,	
the havoc and devastation caused by water-logging all over India (in Funjab alone over 3 million acres have been ruined in the last 10 years), it is wise to take timely pre- cautions before the mischief is done and it is better to err on the side of caution.	

32	Page 31 Para 10	Steps to prevent water logging, salinity, bad drainage etc.	Wherever such conditions ex- ist, steps will be taken on the lines suggested by the Team.	Madhya Pradesh : No comments. Rajasihan : In view of the circumstances existing in Rajasthan there seems to be very little risk cither of water-logging or of extension of salts. It is, therefore, un- necessary to think of lining of canals and distributories. As such lining of irrigation chan- nels cannot have effect on waterlogging. Provision for drainage has already been made in the Project. The strate in the locality, it is understood not suitable for tubewells.	· · · ·
33	Page 33 Para 11	Irrigation and Land Develop- ment requirements.	Board agrees with the recom- mendations but states that funds will have to be found from some other source.	Madhya Pradesh: No comments. Rajasthan: No comments.	Agreed to by State Govts. and nccessary Financial provision of Rs. 30 lakh for Rajasthan and Rs. 34.50 lakh for Madhya Pradesh is being asked for <i>vide</i> App. XVI, App XVII para V, App. XZ-B and the letter No. F 23 (193) Agr/57/II dated
<u></u>			· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	26-2-58 from Secy. Rajasthan Govt. Deptt. of Agriculture.

.

•

29

•

.

I	2	3	4	5	. 6
			,		Chambal Control Board agrees with the suggestions buy states that the additional funds will have to be found from some other source.
34	Page 34 Para 12	Steps to be taken for eradiction of wild Ber Bushes.	Board agrees with the recom- mendations but states that funds will have to be found from some other source,	Madhya Pradesh: No comments. Rajasthan : No comments.	Agreed to by both the State Govts, vide App. XV(14) App. XVII(4) and AppXX-A(5).
35	Page 35 and 36 Para 13	Dealing with the problems of kankar layers and hard pans.	Do	Dø	Agreed to by both the State Govts, vide App. XX-A(3) and App. XVII (iiib),
36	Page 36 to 38 Para 15 and 16	Important problems like deter- mination of C.C.A., determi- nation of varieties of crops best suited under irrigated con- ditions, cultural practices un- der irrigation time of sowing, seed-rate etc. manurial re- quirements under irrigated conditions, intensity of irriga- tion or water requirements of crops and the manner of irri- gation with a view to secure maximum advantage from canal irrigation need atten- tion.	The State Governments are requested to take necessary action,	D o	Agreed to by both the State Govts, wide App. XV(6), App. XVII(12), App. XX-B and App. XVII(IV).
37	Page 38 Para 17	Special scope for horticultural industry.	This falls within the purview of State Departments of Agriculture. There is am- ple water available for fruit gardens and no modification in designs of channels should be necessary for this purpose.	Madhya Pradesh: No comments. Rajasthan : The develop- ment of horticulture in the Chambal area should be welcomed as it would con- siderably add to the cash cam- ings of the cultivators and would encourage food grow- ing in the State. This soil is very withhe for Mango.	Agreed to by both the State Govts, and necessary financial provision worked out <i>vide</i> App. XV para 13, App. XVII para VI App. XX-A para 7 and App. XX para 2.

38 Page 39 Para 18

Special scope for sugar industry and need for creating sugar. cane belts.

Do

Citres, Fruits, Papaya Guavas etc. There is ample water available for fruit gardens and no modification in designs of channels should be necessary for this purpose.

Madhva Pradesh : No comments. Recommendations of the Team Rajasthan : The Chambal Channels in Rajasthan are designed to irrigate 55% of the commanded area in Rabi and the capacity to suffice for 25% in Kharif. The intensity of 25% for sugarcane is very high and no modification of channels should therefore be necessary on this account. If, however, it is expected that in any locality the Sugarcane percentage will go appreciably above 25, it would be quite easy to increase the channel capacity as and when required. Allowance for this can be made in the beginning if such localities are intimated now,

about special scope for development of sugar industry and for creating "Sugarcane Belts" have been accepted by both the State Governments vide Appendix No. XV(12) XVII(7), 20(3) and 20A(7). The con-tention of the Rajasthan Government that this will not require modification of the channels, is not accepted by the Team. The Project Report 1954 provides for only 5% intensity for sugarcane and garden combined or roughly about 2.5% only for sugar cane. Sugarcane requires many times more water than ordinary crops do. It is obvious that if intensity of cropping (*i.e.* cropped area) is to be maintained at 70% as contemplated in the Project, and area of sugarcane cultivation is to be increased from 2.5% to 25% or even more in any given locality as envisaged in "Sugarcane Belts" much greater discharge of water would be needed and channel capacity must necessarily be revised in "Sugar cane Belts".

Agreed to by both the State Govts. vide App. No. XV(15) XVII(8) and XX-A(8),

39 Page 40 Para 19 Necessity of conserving farm The State Govts, are requested yard manure, composting and to take necessary action. green manuring.

	<u> </u>	3	4	5	6
40	Page 40 Para 20	Expeditious consolidation of Land Holdings,	The State Govts, are request of to take necessary activities of the state of the st	uest- on.	Agreed to by Madhya Pradesh Govt. vide App. No. XVII (3).
41	Page 41 Para 21	Village tanks and their future use.	Do.		Agreed to by the State Govts,
42	Page 4 Paras 2 and 24	I Necessity for planning of new villages, towns and pucca roads.	Do.		Agreed to vide App. XVII (9).
43	Page 41 Para 53	Introduction of warabandi sys- tem, a neccssity.	Do.	Mathya Pratesh: No com- ments. Rajasthan: The distribution of water issuing from an outlet is normally done by the cultivators them- selves. But in case of distribution is drawn up by the Irrigation Department in accordance with the Rules in the Canal Act. As Panchayats exist in most of the villages it should be possible to entrust distribution to them and whole- sale warabandi should not be required.	Agreed to by Madhya Pradesh Govt. vide App. XVII (11). The Team reiterates that waraband is indispensable if the evils of irregular irrigation are to be avoided.
44	Page 42 Para 26	Construction of Main Field Channels.	Dc.	Madhya Pradesh: No comments. Rajasthan: No comments.	No comments.
45	Page 42 Para 28	Introduction of cooperative garden colonies.	Do,	Do,	Agreed to in principle by Madhya Pradesh Govern- ment.
4 6)	Page 43 Para 30 and 31	Prevention of soil erosion and financial provision for the same,	De, J	Madhya Pradesh :The Cham- bal Project does not include anything for levelling of level	Agreed to by both the State Governments,

eradication of ber and prevention of soil erosion. The necessary funds for these will have to be found from other sources. Rajasihan : No Comments.

Madhya Pradesh : This was suggested by the Madhya Pradesh Government oide App. XV (9).

development of waste-land.

The Team supports suggestion

in the interests of diverting

private capital towards the

Rajasthan : No comments.

Madhya Pradesh : Betterment Betterment Levy: Certain prin- The question of charging betterment levy in Chambal areas is still under consideration of the State Government. However, it may be mentioned that the Act relating to betterment levy in Rajasthan lays down that the extent of betterment levy charged can be up to 50%. In view of that what extent of the levy will actually be imposed, will have to be decided by keeping in view the various factors. It is hoped that the work of collecting the fee will start at an early date,

Do.

Levy: The question of charging betterment levy in Chambal areas is still under the consideration of the State Government. However, it may be mentioned that the Act relating to betterment levy in Rajasthan lays down that the extent of betterment levy charged can be up to 50%. In view of that what extent of the levy will actually be imposed, will have to be decided by keeping in view the various factors. It is hoped that the work of collecting the fee will start at an early date.

Rajasthan : No comments,

VI. POWER GENERATION

49	Page 72	Owing to the present financial	The load forecast upto 1960-	In the case of the Chambal
	Para 6.1	difficulties in the country, the	61 is quite realistic since it	region which is at present
		load growth in the Chambal	has been based on actual co-	undeveloped, the Team have
		will not be as rapid (increas-	mmitments made for indus-	taken into account all the
		ing five-fold in five years) as	tries being established.	large and heavy industries
		it was forecast earlier. Hence	1965-66 loads have also been	that are definitely planned
		it is suggested that foreign	estimated on similar consi-	in the region and assumed
-	-	exchange expenditure on	derations except that in res-	that the other types of loads

47	Page 44 Page 22	For proper and quick Irrigation
	and page	lands, ceiling on ownership of
	72 para 5	land and tenancy laws may

not be applied for 25/7 years or so.

acre.

ciples have to be laid down

in this respect and one of them

would be that the rate of levy

should be half the estimated

increase in the value of the

land as a result of the benefits of irrigation of the area, per

Page 45 48 Para 33

I	2	· 3	4	5	6
		Ranapratap Sagar Power plant may be postponed but the civil works should be start- ed in the Second Plan Period. The works could be accelera- ted if any unforeseen develop- ment of new loads does come about earlier than now consi- dered probable.	pect of general demands trends of development have been taken into account by C.W. & P.C's load survey patry. During initial stages, high rates of doubling of demands in 5 years or even earlier should be expected in under-developed regions. To be able to meet the esti- mated demand, expeditious construction of Ranapratap Sagar power project is called for. This would be in the interest of maximum economy since Ranapratap Sagar Schemes is primarily a power project and to build the dam without the power plant would be incongruous. Even according to Commi- tree on Plan Project's load estimates Ranapratap Sagar Station would be required by 1963. This would call for start of construction of both the dam and power plant straightway, since it takes about 5 years to complete such works.		will double in five years. This is a liberal assessment. Depending on the rate of load growth that would be indicated by the time the Gandhisagar Station co- mmences operation, a schedule may be drawn up for placing orders, erection etc. for the Ranapratap Sagar power plant <i>There is no incongruity</i> in starting the construction of the Dam without the powe- plant as this would definitely save the inevitable time-lag between the completion of civil engineering works and the erection of the power plant,
50	Page 72 Para 6.2	The proposed transmission sys- tem layout may be modified slightly so as to interconnect with the Chambal grid the re- cently installed thermal power plants and those under erec- tion presently, contributing an effective capacity of 34,000 KW.	Rejasthan Electricity Depart- ment has pointed out that only about 5000 to 6000 KW is actually available against the 16,500 KW assumed by Committee on Plan Projects from Rajasthan (out of the total of 34,000 KW). The transmission system as sanc-		The team believes that the firm capacity figure of 5000 to 6000 KW quoted by Rajasthan is low and too conservative. The additional investment on the transmission system is justified as it will expedite the utilisation of the available power resources fully.

tioned already inter-connects with thermal stations at Jaipur, Kotah, Indore, Gwalior and Bhopal. Interconnections with thermal station under erection at Bhilwara, Alwar and Bharatpur have not been provided for in the first stage because of their limited Capacities, and inordinately long transmission distances. requiring disproportionately high additional capital outlays.

51 Page 72 para 6.3

Station, the sth generating unit for which the penstock pipe has already been provided in the Dam, may be installed. With this installation and in conjunction with the thermal plants, it is possible to meet a system demand upto 1,20,000 KW. The addition of 5th unit not only serves to meet the load demand in the interim period till additional hvdro capacity is commissioned in the region, but also provides spare generating capacity for all the 3 hydro-staions, namely, Gandhi Sagar, Ranapratap Sagar and Kotah in the ultimate stage.

At the Gandhi Sagar Power Addition of the fifth generating unit at Gandhisagar, without corresponding water potential, and with no utility in the foreseeable future, constitutes an avoidable foreign exchange involvement. In fact, it would be far better to divert the foreign exchange funds required for the fifth unit at Gandhisagar, for installing the first unit at Ranapratap Sagar station, where it would enable additional energy generation.

The main objective of the integrated operation of Gandhi Sagar with the thermal stations is to utilise fully the available power resources in the region before investing money on additional power generating capacity. A sum of over Rupees 2 crores has been invested on the recently commissioned thermal power plants and on the new thermal power stations under construction and these have to be utilised and not kept merely as stand by.

The addition of the fifth generating unit gives a net increase of 17,000 KW which is nearly 75 % of the rated capacity of the unit and is about the maximum output that could be obtained from each unit under minimum reservoir levels. The foreign exchange involved is a fraction of what it would be if the power plant for Ranapratap Sagar is ordered now. It is casier and quicker to install the 5th unit at Gandhisagar rather than the 1st unit at Ranapratapsagar. The 5th unit is of real value in meeting the load demand in the interim period and in enabling the generation of maximum hydroenergy in good years. The firm generating capacity in the inter-connected system is also increased by 17/23 MW and will result in corresponding increase of load carrying capacity in the system.

ន្ល

1	2	3	4	5	6
	Page 73 para 6.4	By the integrated operation of the Gandhi Sagar Station with the new thermal plants, more thermal generation than now may be necessary but it is possible to minimise it. To begin with, irrigation would not have fully developed.	Initial plant capacity of 4 units of 23,000 KW at Gandhi- sagar station was decided on the basis of using all the available waters in the inte- rest of power production. There can, threfore, be no additional potential (over and above what has already been assessed, during the period of irrigation develop- ment) which would be avail- able for reducing thermal generation. For the COPP's proposed scheme of inte- grated operation with a num- ber of small thermal stations, the fuel costs alone would be of the order of Rs. 1-3 crores every year. Besides procurement and transport of the required quantity of 300,000 tons of good quality coal bristles with practical difficulties. Both on grounds of practical feasibility and in the interests of economy, Ranapratap Sagar power scheme should be expedited and not delayed.		The Team's estimate of hydro- energy generation at Gandhi- sagar prior to full irrigation development is based on the working of the reservoir for the 8-year period from October, 1947 to September, 1955 starting with reservoir full on 1st October, 1947. It is reiterated that the consump- tion of coal need not be of the order of 300,000 tons every year. Supplemental thermal generation would be necessary only in an average or a lean year, depending on the load demand and the load factor. During load-building stage, thermal generation would obviously be not necessary. During the interim period till additional hydro-capacity, is commissioned in the region, the average coal consumption may be only slightly more than what it is at present and the existing transport facilities should be adequate.
53	73	Also, in the early stages of load development, the system load factor will be lower than 60% and it may be possible to meet the entire load demand by operating 5 units #I Gan- dhisagar power station only.	No convincing reasons have been given for adopting a lower load factor. This cannot be eccepted as a basis for planning particu- larly in the face of expand- ing industrial activity.		If the present restrictions and staggering of loads on the thermal stations of the region are lifted with the advent of hydro power, the load factor will certainly be below 60 per cent and will take some time to

	support could be brought in gradually. Prior to full irrigation development, keep- ing the reservoir full (R.L. 1312) at the end of the Mon- soon on 1st October and by drawing down the reservoir to as low a level as possible by the end of June and build- ing it up during the Monsoon, it is possible to generate ma- ximum hydro energey. In p good year, there will be no need for thermal generation at all except for about an hour or so per day to meet the poak demand. In years of average or low reinfall it would be necessary to sup- plement the hydro energy by thermal generation. It is expected that the average coal consumption per annum may not exceed what it would be, say in 1958.	6-17 maft. whereas the average runual inflow during the 7 year period of planning from July, 1947 to June, 1954, is only 3.74 maft. This large storage of 6.17 maft, was provided specifi- cally to enable a method of reservoir operation by which surplus waters avail- able in good years could be stored and carried over for increasing power genera- tion in dry years, thus en- suring constancy of power generation at the maximum level of firm output tossible. No avoidable spills or use of water for irrigation has been assumed, in he pre Røna Protap Sagar stage. It would therefore be seen that maximum conservation of water has already been planned for.	for our recommendation has already been indicated in item No. 54 above.
54 Page 73 para 6.5	Another advantage of the inte- grated operation would be the improvement in the per- formance of the unusually extensive (about 1,000 miles) transmission net-work asso- ciated with this Project which has an ultimate hydro pot- ential of about 2,00,000 KW in the 3 hydro stations. Normally in a well-developed region this quantum of power would be absorbed in a dis- tance of about 200 miles. It is suggested that the per- formance of the proposed transmission system may be studied on the Network Anal-	Network Analyser Studies at Bangalore of the Chambal Transmission system has alteady been recommended by the Central Water and Power Commission to the State Authorities.	The design and lay-out of the transmission system should be finalised only after making the Net-work Analyser Study,

37

I 2	3	4	5	б
	yser at the Indian Institute of Science, Bangalore, Based on the results of this study, the design and the lay-out of the transmission system may be suitably modified.			
55 Page 73 para 6-6	With a view to economise in the use of steel, the possibility of utilising wood-poles or	Designs of 11 and 33 KV transmission lines with wood poles have already been		
n ann an Anna ann an Anna Anna Anna Ann	solon lines of 6 KV and below may be examined.	adopted. The adoption of R.C.C. and wood poles for 66 KV lines would depend mainly on the aveilability and cost considerations pre- vailing at the time they are taken up during the second stage.	n ta Maria San Santa	
56 Page 73 para 6· 7	The major handicap for the speedy execution of the electrical works appears to be the shortage of technical personal. It is suggested that the C.W.&P.C. may consider sparing for this Project some officers who, being familing with the Designs, could be of help to accelerate executions in the field,	No comments	Madhya Pradesh: It may be mentioned in this connection that the Techni- cal Man-Power Committee of the State has taken action in connection with the shortage of technical personnel on the electrical side not only in the Chambal Organisation but in other organisations of the State dealing with electrical projects. To meet this shor- tage the immediate action that the Government has taken is to sanction opening of more Polytechnique Ins- titutes in the State which will impurt training in Electrical	

2<u>8</u>8

also agreed to increase the number of candidates to be admitted into the existing institutions imparting Civil and Electrical Engineers training. This will, however, improve the position in years to come, For the present, however, the gap between the personnel required and the existing strength has been filled up through the selections by the Public Service Commission, The response to the advertisement made by the Public Service Commission was quite encouraging. This shows that while it is difficult to find experienced technical personnel, the junior staff can be obtained without much difficulty.

Raiasthan: No comments

57 Page 73 para 6.8

mum benefits from the sale of power that will be developed by the Chambal Project in successive stages of its construction, it is essential that the State Electricity Boards of Madhya Pradesh and Rajasthan should co-operate very closely and plan on the full utilisation of the hydro power as it becomes available, based on short-term power sales understandings between the two Electricity Boards. Power should be utilised fully by whichever administration is ready to do so and the programme should not be impeded by a literal inter-

For deriving early and maximum benefits from the sale of power that will be developed by the Chambal Project in successive stages of its conthe State Electricity Boards of Madhya Pradesh : Sharing mission lines in Rajasthan are also likely to be ready in time. The Control Board in any case should be able to take care of the contingency anticipated by the State Electricity Boards of Madhya Pradesh : Sharing mission lines in Rajasthan and hya Pradesh : Sharing of Power. The appregard to the difficulty likely to arise in utilising the power answered by the Chambal Control Board, who expect

of Power. The apprehension of the Team in regard to the difficulty likely to arise in utilising the power in two States has been already answered by the Chambal Control Board, who expect that the transmission lines in both the States would be ready in time. As regards utilization of power within the State it may be mentioned that the State Government had appointed a Committee to examine and recommend a plan. The Committee's report is since available and is under further examination by a Committee ß

1 2	3	4	5	6
	pretation of the Agreement thathepower availableshould be shared equally between Madhya Pradesh and Rajas- than. Power may be made		of technical officers of all the concerning Departments in- cluding the Electricity Board, Rajasthan: No Comments.	
·	available for all consumers who can make effective use of it irrespective of where they are whether in Madhya Pradesh or in Rajasthan,			7:01
	Such a load-building pro- gramme will keep the total power generating facilities fully loaded all the time and will facilitate early and profi-		• . • • 6.14	
, - .	table construction of the Ranapratap Sagar power Sta- tions and other power stations down below.		- 1997年1月1日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日日	
	VII—'	WORKS NEEDING	URGENI ATTENTION	8 4 - J
58 Fage 74 Para 7 • 1	sion lines both in Madhya Pradesh and in Rajasthan need	comments	an in an	Accepted.
	immediate attention regard- ing procurement of materials and erection of sub-stations so as to obtain the benefits of power soon after the plant is ready for operation.		• •	
59 Page 74 Para 7 · 2	Earthen Section of Kotah Barrage The Kotah Barrage including No of erection of gates has to be completed by 1959. Uptill now progress on earthen dam newtions of the barrage is	comments	Madhya Pradesh: No Comments, Rajasihan Earthen section of Kotah Barrage The final designs have been settled and action has been raken to plan concension	Do.

		, .	and care are necessary in providing the filters, clay grouting of foundation, and placing bleeder wells. A very careful schedule is consi- dered imperative in view of the necessity to complete all the foundation works before the commencement of coming monsoon and the entire earth work, during the next working season before the Monsoon of 1959.	
с. М	60	Page 74 Part 7-3	Radial Gaus: Coutrol Board should arrange No comments for the necessary agency to watch the progress of fabrica- tion of these gates at various stages to see that every item in the schedule is adhered to and the target achieved and also, in case of short fall, if any, to get the schedule revised in time so that the work may not be extended beyond March, 1959.	Madkya Pradech : No commente, Rajasthan Brection of pateson Kotak Barrage Do. The Board has sanctioned extra staff to actas aliaison between the Project Authority and the Tungabhadra workshops but the officers have not yet joined as the terms of their deputation are still under correspondence with the Central Government,
	61	Page 74 Para 7 '5	Field Channels: Finalising at an early date the No comments policy in regard to the ex- cavation of field channels al- ready stated is urgently need- ed.	Da
				a fariya a shekarar
			•	ng Santa ang Santang Sa Santang Santang Santang Santang Santang
		· • •	· · · ·	a 1. virtu – 1. mill. skildation na dename 1. og 16. marie utt 13.

· .	•		ï		·····		:	•-		
• • •	-	••	K	Тан	BUNDI (RAMST	HAN)		· · · ·	•	:
			Showing	e locat	ion of wells and wa	ter tables			·	
SI. No.	No. as hown	N	ame of the well	···	Village a condition	Tehsil S	Summer water table	Mon- soon water	Fluc ation wate tab	tu- i of tr le
	map			•			, ft.	ft.	- fi	
	2		3				6	7		8
I	16				Mandania	Ladpura	30	G.I (Gene	eral)	30
2	· 2'	7 3	Raj ka kuwa		Dhakarheri	do.	20	Ĉ.J	Ľ.	20
3	33	3]	agannath ka Kuwa	• .	Bari Polai	Digod	36	7		29
4	35	; 1	Nawal ka kuwa		Char	do.	35	6		29
\$	37	E	hanwarial ka kuwa	•	Degaria	do.	35	8		27
-6	40		Char ka kuwa	1 i -	Sholi	do.	12			5
7	44		Ceopura ka kuwa	•	Deopura	do.	20	8		12
8	4	9.	Naara kuwa.	•	Chhoti polai 🔒	do.	45	8		37
9	5	4 < 1	Davilat les lession		Bhonra.	do.	12	. 8		4
10			Kalwan ka kuwa	•	Kaiyanpura	do.	24	0		10
11		7	Mali ka kuwa .	. •	Ukalda	do.	10	8		
12		~	Baha ka kuwa	• •	Parasalin	do.	5		· .	2
13		9 in	Baria kuwa	• •	Khacholia	do.	10		•	7
14		ia i	Bhuwarlat to laune		Bhagtari	do.			5	6.5
1	~ `	ie ie	Chanwari ka kuwa	• •	Toran	do.	11	-5 2	, ,	30
	-	56	Gaon ka kuwa		Chanwari Duch lit	, do.	30		<u>.</u>	74
Ĩ	8	67		•	• Daroiji	do.		, <u> </u>	o o	15
,	9	70	••		uo. Thonri	do,	43	, ^ 1	a	24
.2	ó	72	Kiwri ke kuwa	• •	. Sarola	do.	10	5	4.5	14 5
2	I	73	Kherli ka kuwa		Kherli	do.	1	6.	4	12
. 2	2	7:4	Mali ka kuwa	•	. Атагонта	do.		6-5	4.5	2 .
.1	3	75	Motilal ka kuwa	•	Napahera	, do.		6 Č	J.L.	6 '
. 2	4	76	Ramial ka kuwa		• do.	do.		7	4	· 3
. 1	25	77	Motilal ka kuwa	• .	do,	Barod	. 2	s . (G.L.	25
:	26	82	Mathura ka kuwa	۰. · ·	 Kinshanganj 	do,	2	. I	4	17
	27	86	Narain ka kuwa	•	. Dugari	Antah		-• :	24	· • • •
	28	88	Manu ka kuwa	•	Gopalpura	do.	2	10 ·	-4	- 16
	29	105	Shivial ka kuwa	٠	Mundla :	Mang	rol 2.	4	8	··· 16
:	30	106	Gaon ka kuwa	• .	. Mundli	Etawa	. 2	2	9	.13
	31	112	Dhulilel ka kuwa	a.	. Parlia	Mang	rol I	3	9	4
	32	115	i		Batwara	: do	. 1	3	8	5
	33	12)	Amarlal ka kuwa	a.	Borda	do	. 3	4	3	31
	34	12	Manna ka kuwa	•	• ••	do	. 2	0	9	11

	43 ·											
I	2	3		4	5	6	7	8				
35	124	Gordhan ka kuwa .	•	Moa	Mangral	. 27	8	19				
36	125	••••		Moa	do.	27	10	17				
37 .	127	Khara kuwa	•	Gorigaon	Antah	47	G.L.	47				
38	128	Mura ka kuwa	•••	Baragaon 👘	do.	12	1	ÍÍ				
39	133	Bhola ka kuwa	•	Pakalkhera	do.	19	4`	15				
40	145	Raj ka kuwa .	•	Kumari	Etawa	18	8	10				
4I	146	Darilal ka kuwa	•	do.	do.	32	6	20				
42	- 148	Raj ka kuwa . 🔹 .	•	Ganeshpura	do.	30	10	20				
43	IŞI	do	•	Shrinal ·	Mingrol	45	9	36				
44	162	do	•	Dhaneri	Etawa	21	4	17				
45	163	do., ',		Kherli deo	do.	21	7	14				
46	165	do	÷ .	Lunwara	do.	21	7	14				
47	167	· do. •	•	Ganeshpura	do.	20	10	10				
48	172	Govt, ka kuwa		Kishanpura	do.	14	4	10				
49	178	Raj ka kuwa		Sobhagpura	do.	18	2	16				
50	179	Laxminarain ka kuwa	•	Rajopa	do.	••	8 (diggies)	••				
51	184	Panchayat ka kuwa	•	Sanmanpura	do.	••	8. (diggies)	••				
52	185	Leshav ka kuwa 🛛 .	•	Ganeshkheri	do.	••	7 (diggies)	-•				
53	186	Dhalilal ka kuwa	•	do.	do.	24	IO .	14				
54	188	••		Hatoli	do.	30	9	21				
55	189	Chitar ka kuwa		Ardana	Patan	21	4	17				
56	191	Seth ka kuwa 🔹 🔒	۰.	Deopura	Bundi	30	2	28				
57	192	Bala ka kuwa 🔒	•	Mantunda	do.	18	G. L.	18				
58	194	Harikishan ka kuwa	•	Hingonia	Patan	10	r.	9				
59	195	Ghansi ka kuwa 🛛 .	•	Chadgaon	Patan	14	G.L.	I 4				
60	207	Bhinji ka kuwa 🔹		Bhairupura	Bundi	14	7	7				
61	208	Sitaram ka kuwa	•	do.	do,	15	8	7				
62	209	Phundalal ka kuwa	•	Jacipura	do.	15	2	13				
63	211	· Dhulai ka kuwa	•	Samarlia	do.	14	2	12				
64	212	••		Rampura	do.	17	5	12				
65	213	Bad ka kuwa.		Rampura	do.	16	G.L.	16				
66	219	Bumaji ka kuwa		Ladpura	Talora	9.5	5	4-				
67	220	••		Sanwasa	do.	85	6.2	51				
68	221	••		do.	do.	10.2	5.5	5				
69	223	Patwari ka kuwa	•	Lesarda	Talora	10.2	3	7.5				
70	. 224	Dhali ka kuwa		Bundi Rd	Patan	IS	7 7	8				
7I	225	Ganesh ka kuwa		do.	do.	12	4.	8				
72	. 226	Panchayat ka kuwa		do,	J do.	13.5	3-5	10				
73	228	Dhanna ka kuwa .		Hatnapura	do.	18	G. L.	18				
74	229	Bardha ka kuwa		Bindia	do.	13 S	5	8-5				
75	230	Bara ji ka kuwa	- -	- Jaloda	· ; do.	12	ʻ•	3				
76	231	Sukha ka kuwa		Ametha **	" [`] do.	12.5	G.L.	12.5				
77	232	Kalu ka kuwa		do ⁷	o,' do,	`12	4	8				
78	3 233	Kalyan ka kuwa		do.	do.	IS	4	II				
70.		Phundilal ka kuwa		Chhaparda	Bundi	27	10	17				
			-									

1.	ź	· 3 :		5	.6	7	: 8
81	ż45	Kapurchand ka kuwa .	Nayagaon	Bundi ·	12	.6	; 6
82	246	Teja ka kuwa	do.	do.	13	. 5	- 8
83	247	Jogannath ka kuwa	do	do.	15	5 - 6 -	9.2
84	248	Kesar Singh ka kuwa	Kagren	Patan	12	4 ′	- 8
85	249	Haldia ka kuwa	Kapran	do.	9	6	· 3
86	250	Motilal ka kuwa	Chadgaon	do.	•20	5-2	, 14.2
87	253	Panchayat ka kuwa	Darawan	do.	22.	5. 7 -	15.2
-88	269	Am ka kuwa	Hatoli	Etawa	15	7	. 8
-89	270	Samil ka kuwa	Sammanpura	do,	to	4.2	· 5*5
90	271	Dhakar ka kuwa	Barda	do.	26	G.L.	26
·91	275	Kakankar ka kuwa	Sumerpur	Pipalda	40	10	30
92	281	Mali ka kuwa	Kajalia	do.	24	5	19
93	282	čo,,	Laxmipura	do.	22	5	17
94	283	Gaon ka kuwa	Mundli	Etawa	• 22	8.2	13.2
95	287	Amli ka kuwa	Raith al	Mangrol	· 29	9	20
96	288	Chamar ka kuwa .	Pakai	do.	: IS	G.L.	15
97	290	Raj ka kuwa .	Raingarh	· do.	18	9	9
98	292	Khati ka kuwa	Siswali	do.	12	5	7
99	293	Boraji ka kuwa	Sorkhand	Anta	26	6	20
100	294	Ugnia ka kuwa	Simli	do.	20	G.L .	20
101	296	Naya kuwa .	Chainpura	do.	13	8	. 5
102	297	Unkarka kuwa 🔒 🦂	Gopalpura	do.	20	4	16
103	298	Pilya Kuwa	Molki	do.	26	•7	, 19
104	299	••	& Chainpura	do.	- 20	G.L.	20
105	300	Ravanji ka kuwa	Anta	do,	25	3	22
106	301	Ramji ka kuwa	Palkasa	do. `	35	5	30
107	302	Jankilal ka kuwa 🛛 🔹 .	Daori	do	25	. 8	17
108	303	Ugania ka kuwa	Bamulia	do.	· 13	3	10
109	305	Kharia ka kuwa	Gorigaon	do.	47	G.L.	. 47
110	306	Amli ka kuwa 🛛 .	Bhoran	Digod	20		16
111	307	Dhakar ka kuwa .	Kherli	do, '	12	· 2	10
112	308	Amba ka kuwa	Dabar	Barid	30	8.5	21.5
113	309	Ramnarain ka kuwa	Atton	do.	20	. 9	11
114	310	Dhakar ka kuwa	Kishorpura	do, '	20	5	I
115	311	Ramkumar ka kuwa .	Champakhera	do.	15	3	12
116	312	Virdha ka kuwa	Morape	do,	18		15
117	313	Dhakar ka kuwa	Borkhera	do.	20	3	17
118	314	Balaji ka kuwa	Dhanwa	do.	16	10	·· (
119	315	Boraji ka kuwa	Kanwarpura	Digod	33	8 5	26
120	316	Bajrang ka kuwa .	Mandi	' do. '	9	2	· · · · · ·
121	317	Mukshiji ka kuwa .	Pempura	do.	16	5	() II
122	318	Kalyansingh ka kuwa	Surala	do.	15	3	X2
123	319	Pirji ka kuwa	Notara	Barod	18	4.2	13.
124	321	Panchayat ka kuwa .	Bantia	do.	15	· 4	11
125	322	Chhatariwala ka kuwa .	Kishanganj	do.	30	I	29
126	324	Badrilal ka kuwa	Budadit	do.	15	4	11
127	328	Kiwari ka kuwa 🛛 .	Haripura	Digod	25	7	18
128	329	Baman ka kuwa 🔒 .	Kherli	do.	- 22	2	20
			-D26 -	271	RC	. 14 (311

			40		والمتحافظ والمحاج		
r	2	3	4	5	6	7	8
129	330	Jagonath ka kuwa 🚬 🔅	Мотара	Digod	22	:16-5	- 15-5
130	331	Pannalal ka kuwa 🚬	Ukalda	do.	· 15 ·	· . · I	14
131	332	Radha Kishan ka kuwa	Kherli	do.	13	. 7	6
132	333	Dhakar ka kuwa 🔒 🕬 🛶	Daba 👘	do.	30	.2	25
133	334	Mera ka kuwa	Rel.	do.	20	5-5	14.5
134	335	Raghumali ka kuwa	Simali	do.	13	. 3	12
135	336	Purilal ka kuwa	Nayagaon	do.	15	G.L.	15
136	337	Kalu wali ka kuwa, 💦	do,	do.	18	G.L.	18
I37	339	Jyotishiji ka kuwa	Dungarja	do,	40	10	30
138	340	Sark ka kuwa	Raipur	Ladpura	7	3	4
139	34I	Gela ka kuwa	Nethun	do.	28 .	: 2	26
140	345	Arania Patel ka kuwa	Arnia '	do.	27	10	17
141	348	Chargela ka kuwa	Padia	do.	13	3	10
142	353	Mali ka kuwa	Bhoipura	do.	24	10	14
143	354	Dholaram ka kuwa	Mohra	do,	17	G.L.	17
144	355	Farm ka kuwa	Borkhera	do.	22	3	19
145	356	Ganeshpura Mana ka kuy	va Ganeshpura	Bundi	29	5.2	23.5
146	357	Mali ka kuwa	Onkarpura	do.	34	G.Ľ,	34
147	358	Pipalia ka kuwa .	do.	do.	30	G.L.	30
148	359	Kalyan ka kuwa .	Bherupura	do.	25	7	18
149	361	Babaji ka kuwa	Hirapura	Patan	27	10	17
150	37X	Kan Singh ka kuwa	. Adila	Barana	15	G.L.	15
151	372	Gopal ka kuwa	Borda	Patan	30	G.L.	30
152	373	Harkishan ka kuwa	, Hingonia	do,	9	I	8
153	374	Radha kishan ka kuwa	. do.	do.	10	I	9
154	375	Ghasi ka kuwa	Chadgaon	do.	14	G.L.	14
155	376	Kalal ka kuwa	Gurjani	do.	8	G.L.	. 8
156	377	Ramkishan ka kuwa	do.	do.	20	5	15
157	378	Gujaraon ka kuwa	Arnia	do.	19	2	17
158	379	Ganeshilal ka kuwa	Chardana	do.	24	4-5	19.2
I 59	380	Chitra ka kuwa	. Ardana	do.	21	4	17
160	384	Shiv Singh ka kuwa	. Kodika	do.	18	G.L.	18
161	385	Lata ka kuwa	. Ordi	do.	15	4	II
162	• 387	Sitwala ka kuwa	. Deopura	Bundi	30	2	28
163	388	Bola ka kuwa 🔒 🔒	. Matunda	do.	18	G.L.	18
164	389	Brahman ka kuwa .	Jawti Choti	do.	28	4.2	23.5
165	390	Khati ka kuwa	Kunwarti	do.	40	1	39
166	393	Bhagwan ka kuwa . 💦 🧳	Govindpura	Ladpura	30	9	21
167	394	Mina ka kuwa 🔒 🔒	Balop	Talera	15	4.2	10.2
168	397	Naya kuwa .	Gumanpura	do.	30	G.L.	30
169	398	Joshi ka kuwa	Chhatrapura	Bundi	30	2	28
170	401	Gomat sa kuwa 🥠 🔒	Sidari	Patan	15	G.L.	15
171	402	Mali ka kuwa	Chatawa	do.	15	8	7

These samples have been collected from the whole of the commanded area and most of the wells as not located near the standing water or running streams. Sd. K. M. MEHTA, 5-4-58 Agricultural Chemist, Rajasthan.

NorE .--- 61 wells with water level at 3' or less, 28 wells with water level at ground level. GMGIPND-L-14 PC-10-5-58-2,000.

.