



COLONIAL OFFICE

**MAJOR CAPITAL WORKS  
IN THE  
COLONIAL TERRITORIES**

PUBLISHED BY HER MAJESTY'S STATIONERY OFFICE  
FOR THE COLONIAL OFFICE

1952

THREE SHILLINGS NET

COLONIAL OFFICE

MAJOR CAPITAL WORKS  
IN THE  
COLONIAL TERRITORIES

PUBLISHED BY HER MAJESTY'S STATIONERY OFFICE  
FOR THE COLONIAL OFFICE

1952

Introduction .....	1
<u>AFRICAN TERRITORIES</u>	
(a) <u>Central Africa</u> .....	2
Northern Rhodesia .....	2
Nyasaland .....	6
(b) <u>East Africa</u> .....	6
East Africa High Commission .....	6
Kenya .....	7
Tanganyika .....	10
Uganda .....	12
Zanzibar .....	13
(c) <u>West Africa</u> .....	14
Gambia .....	14
Gold Coast .....	14
Nigeria .....	16
Sierra Leone .....	19
<u>FAR EASTERN TERRITORIES</u> .....	
Brunei .....	20
Federation of Malaya .....	20
Hong Kong .....	22
Singapore .....	23
<u>MEDITERRANEAN TERRITORIES</u> .....	
Cyprus .....	26
Gibraltar .....	26
Malta .....	27
<u>WEST INDIAN TERRITORIES</u>	
( <u>with Bermuda and Bahamas</u> ) .....	28
Bahamas .....	28
Barbados .....	28
Bermuda .....	28
British Guiana .....	29
British Honduras .....	30
Jamaica .....	30
Leeward Islands .....	32
Trinidad .....	32
Windward Islands (St. Vincent St. Lucia) .....	33
<u>OTHER TERRITORIES</u> .....	
Aden .....	34
Fiji .....	34
Mauritius .....	35

## INTRODUCTION

Last year the Colonial Governments were asked to provide the Colonial Office with particulars of major capital works of over £100,000 in value in the course of construction. For these purposes the term "major capital works" was regarded as covering individual large scale constructional projects only and not whole development programmes of a comprehensive character.

The information obtained as a result of this enquiry is considered to be of sufficient interest to justify a wider circulation than was originally intended, and to warrant publication as a Colonial Office paper.

It will be noted that the replies are not all uniform. In some cases Colonial Governments were able to furnish particulars of capital works undertaken by private enterprise; in others these particulars could not be obtained without an undue amount of labour. Furthermore, as this information was received at different dates during the last twelve months, the particulars in columns 6 and 7, about the estimated date and approximate state of completion of the projects, do not relate to a common date. A number of projects, described as being near completion, will in fact have been completed by now. Events may also have falsified some of the estimated dates of completion. It has not been possible to bring these particulars more up-to-date without making further enquiries of the Colonial Governments and thus postponing unduly the publication of this paper.

The Government works listed have a total value of nearly £150 million. Of these, approximately 24% by value are related to the provision of electricity and power, 23% to rail, road and telecommunications, 22% to buildings, 15% to water works, 8% to ports and harbour works, 4% to irrigation and drainage, and 1% to the construction of airfields.

"Nil returns" have not been included in this publication. Consequently, where a territory is not mentioned, it may be assumed that no capital works of over £100,000 in value were being undertaken during 1951 in that territory.

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Buildings Educational	Secondary School Lusaka	£1,000,000	Government (Contract)	July, 1951	July, 1955	Nil
Medical Administrative	Broken Hill Hospital	£700,000	" "	September, 1948	March, 1952	80%
	Police Training Depot	£161,000	Government (P.W.D. and Contract)	July, 1951	July, 1953	2%
Industrial	Cement Factory Stage II	£1,050,000	Government & Colonial Development Corporation (Contract)	1951	1954	Nil
	Brewery	£750,000	Private Company	1948	1952	90%
Other Buildings	Housing (1950-1952)	£2,000,000	Government (P.W.D. and Contract)	January, 1950	December, 1952	40%
	Housing Scheme on behalf of Local Authority	£1,000,000	Government (Contract)	April, 1948	April, 1952	75%
	Housing Scheme	£500,000	Government (P.W.D. and Contract)	March, 1949	April, 1952	75%
	Hotel	£180,000	Private Company	1951	1952	10%
	Maize Silo Storage	£153,000	" "	1951	1952	20%
	Petrol Bulk Storage	£136,000	" "	1951	1952	10%
Electricity and Power	Power station extensions	£136,000	Local Authority (Contract)	1950	1952	20%

Roads	Lusaka - Broken Hill road improvement	£379,000	Government (P.W.D. Contract)	September, 1949	June, 1952	50%
	Lusaka - Chirundu road improvement	£503,000	Government (Contractor)	August, 1949	June, 1953	40%
	Livingstone - Kafue (first 30 miles from Livingstone) road improvement	£101,000	" "	November, 1949	Late 1951	40%
	Livingstone - Kafue (21 miles north and 20 miles south of Mazabuka) road improvement	£157,000	Government (P.W.D. Contract)	April, 1949	Early 1952	20%
	Copperbelt roads improvement	£190,000	Government (P.W.D.)	May, 1947	December, 1953	50%
Water Supplies	Improvements Water Supply - Livingstone	£128,701	Local Authority (Contract)	1949	1953	35%
	Water Supply Scheme - Lusaka	£600,000	Government (Contract)	1950	1953	45%
Other Works	Sewerage Scheme - Livingstone	£146,600	Local Authority (Contract)	1951	1953	5%
	Lead smelter extension	£600,000	Private Company	1950	Late 1951	75%
	Zinc plant extension	£200,000	" "	1950	1952	50%
* Buildings	African Housing	£129,000	Private Company	July, 1950	Late 1951	36%
	European Housing	£125,608	" "	July, 1950	Late 1951	80%
Electricity and Power	Plant	£128,000	Private Company	July, 1949	June, 1952	2%
	Plant	£105,180	" "	July, 1949	June, 1952	6%

\*Excluding buildings included in other categories.

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Irrigation and Drainage	Flood Control	£160,000	Private Enterprise (Contract)	July, 1950	Late 1951	93%
Railways	Transportation system	£207,510	Private Company	October, 1946	June, 1952	37%
Buildings Others	Houses	£432,000	Private Company	May, 1950	March, 1952	60%
Electricity and Power	Waste Heat Boiler	£150,000	Private Company	July, 1951	June, 1952	2%
Other Works	Copper Mining Plant	£767,157	Private Company	November, 1949	Late 1951	68%
	Copper Mining Plant	£105,000	" "	August, 1951	March, 1952	1%
	Furnace for Copper Mining	£120,000	" "	July, 1951	June, 1952	1%
	Smelter Flue Dust Collector	£300,000	" "	January, 1951	Late 1951	17%
	Copper Mining Plant	£225,000	" "	July, 1951	July, 1952	1%
	Casting Equipment for Copper Refineries	£430,000	" "	July, 1951	May, 1952	3%
Buildings	Housing for Employees	£504,420	Private Company	July, 1949	April, 1952	61%
	Housing for Employees	£175,675	" "	July, 1949	December, 1952	53%
Electricity and Power	Boilers	£200,000	Private Company	Not yet started	September, 1952	-
	Compressors	£100,000	" "	" " "	June, 1954	-

Other Works	Copper Refinery	£1,216,500	Private Company	March, 1950	March, 1952	60%
	Pump Station	£151,715	" "	June, 1947	Late 1951	80-95%
	Copper Mining Plant	£261,380	" "	November, 1947	December, 1952	Up to 90%
	Sinking and equipping of inclined service and ore shafts for Copper Mining	£345,700	" "	September, 1948	June, 1954	Up to 25%
	Re-Equipping of shaft for Copper Mining	£200,000	" "	Not yet started	June, 1953	-
Buildings	Housing	£676,136	Private Company	December, 1947	October, 1952	90%
	Housing	£420,812	" "	February, 1950	December, 1952	35%
Electricity and Power	Plant 1st stage	£774,974	Private Company	June, 1948	Late 1951	Completed
	Plant 2nd stage	£425,000	" "	June, 1951	August, 1952	-
	Plant Extensions	£1,064,170	" "	August, 1948	November, 1952	85%
	Plant Extensions	£2,997,500	" "	February, 1951	January, 1955	5%
Other Work	Extensions to Copper Mining Plant	£324,928	Private Company	July, 1947	Late 1951	Completed
	Extensions to Copper Mining Plant	£573,416	" "	February, 1951	June, 1952	10%
	Copper Mining Plant	£634,926	" "	June, 1948	Late 1951	95%
	Copper Mining Plant	£75,000	" "	August, 1951	September, 1953	-
	Offices, Workshops and Equipment	£201,738	" "	June, 1948	January, 1952	90%
	Sundry Surface Installations	£191,140	" "	February, 1951	June, 1953	1%
	Underground installations for Copper Mining	£758,627	" "	May, 1947	March, 1952	60%
	Underground installations for Copper Mining	£988,879	" "	August, 1950	September, 1952	10%
	Extensions to water supply	£175,000	" "	May, 1951	April, 1952	2%
	Sundry other Capital Expenditure connected with Copper Mining	£381,156	" "	June, 1948	June, 1952	25%



## CENTRAL AFRICA

## Capital Constructional Works of over £100,000 in Nyasaland

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Aviation	Reconstruction of Aerodrome	£185,000	Government (Contract)		Late 1951	Completed
Electricity and Power	Zomba Hydro-electric scheme	£105,000	Government (P.W.D.)	Preliminary work commenced 1950	1952	1%
Roads	Reconstruction of road (97 miles)	£650,000	Government (Contract)		December, 1952	15%
	Construction of new road from Nkata Bay to Kaningina	£200,000	Colonial Development Corporation	May, 1951	1953	Just commenced
Water Supplies	Limbo-Blantyre Water Supply	£413,000	Government (Contract)	April, 1951	1953	Just commenced

## EAST AFRICA

## Capital Construction Works of over £100,000 in East Africa. East Africa High Commission Services

Buildings	Joint Research H.Q. for E.A. Agriculture and Forestry Research Organisation and E.A. Vet. Research Organisation	£296,000	Government (Contract)	November, 1949	June, 1952	90%
	Veterinary Research Organisation Laboratory. Housing, Isolation Units etc.	£300,000	" "	1951	1952	
Ports and Harbours	Dar es Salaam - 3 deep water berths	£1,600,000	Government (Contract)	1951	1954	
	Dar es Salaam - Lighterage Wharf	£110,000	" "	1949	1951	75%

	Mtwara - - Port Works	£950,000	Government (Contract)	1949	1952	40%
	Mombasa Port - General Improvements	£400,000	" "	1950	1952	30%
	Mombasa - Development of Industrial Area	£400,000	" "	1948	1956	25%
Railways	Southern Province Railway:- Mtwara - Ruo Section	£1,200,000		1950	1952	33 $\frac{1}{3}$ %
	Nachingwea - Lumesule Juu Section	£750,000		1951	1952	
	Nairobi - Development of Industrial Area	£600,000		1947	1956	40%
	Nakuru - New Station, Loco- motive, Goods and Marshalling Yards	£600,000		1947	1956	40%
	Kampala - Mityana - New Line	£340,000		1950	1954	10%
Telecommunications	Nairobi Telephone Exchange: Buildings and Plants	£412,000	Government (Contract)	December, 1949	July, 1952	
	Kampala Telephone Exchange: Buildings and Plants	£161,000	" "	April, 1951	October, 1953	
Capital Constructional Works of over £100,000 in Kenya						
Buildings Educational	Girls' High School	£690,000 approx.	Government (Contract)	November, 1948	June, 1952	95%
	Mixed Primary School	£104,000 approx.	Government (P.W.D. and Contract)	October, 1949	Ready for occupation in April, 1951	99%
	New Boys' Boarding School (Duke of York School)	£685,000 approx.	Government (P.W.D.)	November, 1948	December, 1953	40%
	Four Primary Schools, Mombasa	£194,000 approx.	" "	February, 1949	March, 1950 Ready for occupation	Completed
	Hill School, Primary School	£500,000	" "	September, 1951	June, 1953	

DS 18620/1

EAST AFRICA

## Capital Constructional Works of over £100,000 in Kenya (Contd.)

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Medical	Group Hospital	£416,000	Government (P.W.D. and Contract)	March, 1938	Subject to the availability of funds	40%
Other Buildings	Accountant General's Office	£200,000 approx.	Government (P.W.D. and Contract)	June, 1951	June, 1953	-
	New Secretariat	£250,000 approx.	" "	December, 1951	December, 1953	-
	Prison	£110,000 approx.	Government (P.W.D.)	June, 1951	1954	-
	Prison	£108,000 approx.	" "	April, 1948	March, 1952	62%
	Police Lines	£116,000 approx.	Government (P.W.D. and Contract)	1st June, 1949	Occupied 19th February, 1951	Completed
	Survey Field Headquarters comprising Training School for Surveyors, Stores for Colonial Survey and Staff Housing	£130,000 approx.	" "	November, 1951	December, 1953	-
Electricity and Power	Hydro-electric Scheme	£710,000	Government (Contract)	January, 1949	June, 1952	60%
	Transmission Line	£233,800	Private Company	1951	June, 1952	50%
	Transmission Line	£221,000	" "	Surveys only	June, 1952	Surveys only
	Hydro Station Extension	£101,000	" "	1951	July, 1952	25%
	Power Station:	£593,000	" "	October, 1949	July/ September, 1952	20%
	Power Station:	£140,000	" "	June, 1951	February, 1952	20%
Reconstruction of E.H.T. Ring Main System	£173,000	" "	Just commencing November, 1951	December, 1952	-	

8

	New Power Station	£133,100	Private Company	December, 1950	February/ March, 1952	60%
	New Power Station	£184,000	" "	December, 1950	June, 1952	40%
Ports and Harbours	Information supplied by the East Africa High Commission - see page 6					
Railways	Information supplied by the East Africa High Commission - see page 7					
Roads	East African Highway	£143,500	Nairobi City Council	March, 1949	June, 1952	15%
Telecommunications	Information supplied by the East Africa High Commission - see page 7					
Water Supplies	Mombasa Water Supply - Augmentation and Extension	£478,721	Government (P.W.D.)	1947	1954	35%
	Nanyuki Water Supply	£129,600	" "	June, 1951	1953	-
	Kitale Water Supply - Augmentation	£108,000	" "	1950	1952	20%
	Kongai River Tunnel	£150,000	Government (P.W.D. and Contract)	November, 1949	1953	30%
	Chanin/Sasumua Water Scheme	£1,36,000	Nairobi City Council	1st November, 1950	May, 1954	5%
	Water Supply	£260,000	Nakuru Municipal Board	1953	1955	5%
	Water Supply	£127,000	Eldoret Municipal Board	May, 1951	July, 1953	4%
Other Works	Match Factory	£140,000	Private Company	September, 1951	July, 1952	Nil
	Brewery Reconstruction	£700,000	" "	1948	1952	90%
	Brewery Reconstruction	£300,000	" "	September, 1951	September, 1952	Nil
	Aluminium and Industrial Works Rolling Mills	£300,000	" "	January, 1951	Late 1951	50%
	Aluminium and Industrial Works Plant	£150,000	" "	June, 1951	December, 1952	15%

## Capital Constructional Works of over £100,000 in Kenya (Contd.)

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Other Works (Contd.)	(a) Soda Dredger	£100,000	Private Company	Early 1950	Late 1951	75%
	(b) Water Pipe Line for Soda Company	£1,750,000	" "	Mid 1950	1953	15%
	Cement Factory	£750,000	" "	October, 1951	June, 1953	Nil
	Reconstruction of Brewery	£300,000	" "	1949	January, 1952	95%
	Construction of Brewery Abbatoir	£300,000 £400,000	" "	1951 27th March, 1950	- June, 1952	- 80%
Capital Constructional Works of over £100,000 in Tanganyika						
Aviation	Dar es Salaam Airport	£800,000	Government (Contract)	June, 1951	End of 1952	Started
Buildings Industrial	Textile Factory	£100,000	Private Company	1950	1954	About 30% - Construction is following a 5-year plan and the factory is due to start operating before the end of 1951.
Other Buildings	Meat processing plant	£250,000	Private enterprise (51% of shares owned by Tanganyika Government)	September, 1949	Late 1951	80%

Electricity and Power	Power Station	£402,000	Private Company	January, 1951	December, 1952	20%
Ports and Harbours	Information supplied by the East Africa High Commission - see page 6					
Railways	Information supplied by the East Africa High Commission - see page 7					
Roads	Namanga-Moshi road	£1,392,531	Government (Contract)	January, 1950	September, 1953	40%
	Dar es Salaam-Morogoro road	£1,733,229	"	January, 1951	September, 1953	5%
	Lindi Namanga road	£200,000	Government (P.W.D.)	June, 1951	December, 1953	Work just started
Telecommunications	Information supplied by the East Africa High Commission - see page 7					
Water Supplies	Water supply scheme for Dar es Salaam	£500,000	Government (P.W.D. and Contract)	February, 1950	End of 1952	50%
Other Works	Dar es Salaam Sewerage Scheme	£500,000	Government (Contractor)	April, 1951	Early 1953	Work just started
	Kilimanjaro Native Co-operative Union Ltd. Headquarters	£175,000	Private Enterprise	June, 1950	June, 1953	33% - the building is being erected in three parts and first should be occupied in September, 1951
Capital Constructional Works of over £100,000 in Value in Uganda						
Aviation	Airport Buildings, Runway Extensions and Runway Lighting	£350,000	-	April, 1950	April, 1952	80%

## Capital Constructional Works of over £100,000 in Value in Uganda

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Buildings Educational	School Buildings	£600,000	Government (Missions Contractors)	June, 1951	December, 1953	Just commenced
Medical	Mulago Reconstruction	£398,000	Government	June, 1951	December, 1953	Just commenced
Administrative	Fiscal Block	£100,000	"	December, 1949	Late 1951	75%
	Administration Block	£100,000	"	August, 1951	August, 1953	
Industrial	P.W.D. Central Depot	£171,000	"	January, 1947	June, 1952	85%
	Cement Works	£2,000,000	Government (Contract)	January, 1950	March, 1952	65%
Others	Housing, European	£1,387,500	Government	November, 1950	December, 1952	
	Housing, Asian	£537,500	(Services and Contractor)	November, 1950	June, 1953	
	Housing, African	£250,000		January, 1950	September, 1952	
	Police Lines	£160,000	Government (Contract)	August, 1951	End 1952	-
Electricity and Power	Hydro-electric installation	£14,000,000	Public Corpn. (Contractor)	1949	1953	-
Irrigation and Drainage	Stormwater drainage, roads etc.	£1,000,000	Government	April, 1949	April, 1953	
Railways	See under East Africa High Commission - page 7					
Roads	Kampala/Jinja new road	£280,000	Government (Contract)	June, 1947	Late 1951	95%
	Jinja/Busia - reconstruction	£328,500	" " "	January, 1950	December, 1953	5%
	Kampala/Masaka - reconstruction	£382,500	" " "	October, 1949	December, 1953	10%
	Kampala/Bombo - reconstruction	£102,000	Government	July, 1950	Late 1951	50%
Telecommunications	Information supplied by East African High Commission - see page 7					

Water Supplies	Kampala - Augmentation of present supply	£453,000	Government	March, 1947	December, 1953	56%
	Jinja - New Supply	£328,000	"	September, 1949	December, 1952	28%
Other Works	Grain Storage and Conditioning Plant	£320,000	Government (Contract)	1950	1951	90%
	Primary Produce Stores and Cotton Lint Godowns	£400,000	" "	1950	1952	75%
	Textile Mill	£1,250,000	Private Company	-	1953	Building of residential accommodation in preparation of mill site commenced
	Sewerage Scheme	£250,000	Government	April, 1949	Late 1954	
Capital Constructional Works of over £100,000 in Zanzibar						
Buildings Medical	Hospital	£135,000	Government (Contractor)	November, 1950	December, 1952	Up to first floor height
Electricity and Power	New Electricity Scheme	£250,000	Government (Contractor)	February, 1951	End of 1955	-



## Capital Constructional Works of over £100,000 in the Gambia

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Buildings* Medical	Hospital	£180,000	Government (P.W.D. and Contract)	1948	1954	30%
Irrigation and Drainage	Bathurst Drainage and Roads	£250,000	Government (P.W.D.)	1946	1955	55%
Roads		£98,000*	Government (P.W.D.)	1949	Not yet determined	23%
Telecommunications	New Telephones, Colony and Trans-Gambian	£80,000*	Government (P.W.D.)	1948	1952	25%

## Capital Constructional Works of over £100,000 in the Gold Coast

Buildings Educational	Training College Akropong	£110,000	Government (Contract)	April, 1950	January, 1952	44%
Medical	Hospital, Bolgatanga	£140,000	" "	August, 1948	April, 1952	90%
	Leprosarium, Ankaful	£127,000	Government	January, 1951	Early 1956	10%
Administrative	Ministerial Offices, Accra	£152,000	Government (Contract)	November, 1950	April, 1953	40%
Other Buildings	Agricultural Station	£400,000	" "	1949	October, 1952	50%
	Mobile Police Barracks, Kaforldua	£116,500	" "	May, 1950	January, 1952	85%
	Mobile Police Barracks, Takoradi	£110,500	" "	May, 1950	January, 1952	65%
	Mobile Police Barracks, Kumasi	£129,000	" "	March, 1951	September, 1952	5%

\* Owing to rising prices actual cost is expected to exceed £100,000.

Electricity and Power	Power Station, Accra: Plant	£564,094	Government	April, 1949	March, 1956	24%
	Power Station, Sekondi/Takoradi: Plant	£327,124	"	April, 1949	March, 1956	39%
	Power Station, Kumasi: Plant	£343,153	"	April, 1949	March, 1956	24%
Ports and Harbours	Harbour Extensions, Takordi	£2,300,000	Government (Contract)	February, 1950	February, 1952	60%
Railways	Doubling Takoradi-Tarkwa line	£2,000,000	Government (Contract)	January, 1950	Mid 1953	10%
Roads	Construction Kintampo-Morno-Yapei	£350,000	Government (Contract)	November, 1950	End 1953	10%
Telecommunications	Automatic Telephone Exchange, Accra Buildings	£65,000	Government (Contract)	November, 1950	April, 1953	40%
	Plant	£74,000	Government	-	Unknown	-
Water Supplies	Extensions of Accra water-works	£272,000	Government (P.W.D.)	October, 1948	May, 1952	95%
	Extensions of Kumasi water-works and Trunk main	£200,000	" "	February, 1951	February, 1954	5%
	New supply, Manya Yile Krobo	£230,000	" "	January, 1949	December, 1953	45%
Other Works	Accra Rehousing Scheme	£1,000,000	Government	1940	1953	50%
	Accra New Zongo Housing Estate	£180,000	Government (Contract)	1943	1953	70%
	Takoradi Effiakuma Housing Estate	£280,000	Government	1947	1953	70%
	Obuasi Housing Estate	£170,000	"	1950	1954	50%
	Tarkwa Housing Estate	£180,000	"	1951	1953	5%
	Kumasi (Suntresu) Housing Estate	£266,000	"	1949	1952	80%

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Aviation	New Runway, Kano	£100,000	Government (P.W.D.)	1950	1952	20%
Buildings Educational	Women's Elementary Training Centre	£106,000	Government (P.W.D.)	1948	1951	85%
	Women's Elementary Training Centre	£150,000	Government (Contract)	1950	1951	80%
	Boys' Secondary School	£135,000	" "	-	1953	Nil
	Boys' Secondary School	£165,000	Government (P.W.D.)	1948	1952	70%
	Ede Girls' Secondary School	£192,000	Government (Contract)	1950	1951	80%
	Boys' Secondary School	£135,000	Government (P.W.D.)	1951	1953	7%
	Girls' Secondary School	£135,000	" "	1951	1953	Nil
	Trade Centre	£101,000	Government (Contract)	1945	1951	95%
	Technical Institute	£122,000	"	1948	1951	95%
	University College, Ibadan	£1,500,000	University College, Ibadan	(1) Temporary site adaptation works September, 1947 (2) Permanent buildings July, 1948.	June, 1954	35.1%
Medical	Rehabilitation Centre	£116,000	Government (P.W.D.)	1944	1951	97%
Administrative	Mental Hospital, Abenkuta	£165,000	" "	1950	1952	5%
	Quarters Senior Service	£139,500	Government (P.W.D. and Contract)	1950	1951	80%

Industrial	Accommodation for Unofficial Members of Legislative Council	£118,500	Government (Contract)	1949	1951	95%
	New Legislative Council Chamber and Offices	£111,000	Government (P.W.D.)	1950	1951	75%
	Six-storey Block of Public Offices Broad Street, Lagos	£240,000	Government (Contract)	1951	1953	5%
	Supreme Court, Lagos	£250,000	" "	1951	1953	Nil
	Oil Palm Research Station, Benin	£274,650	Government (P.W.D.)	1948	1953	55%
Electricity and Power	New Power Station	£2,000,000	Electricity Corporation (Contract)	April, 1951	1953/54	-
	Extensions and renewals to Lagos Distribution	£245,000	Electricity Corporation	1946	1953	75%
	New Power Station, Enugu	£1,150,000	Electricity Corporation (Contract)	-	1954	-
	Extension to Ibadan Power Station	£200,000	" "	August, 1950	1952	20%
	Extension to Kano Power Station	£160,000	Electricity Corporation (P.W.D.)	September, 1950	1952	25%
	Extension to Port Harcourt Power Station	£175,000	Electricity Corporation (Contract)	March, 1951	1952/3	10%
Ports and Harbours	New Njoke Hydro-electricity Scheme	£170,000	" "	June, 1948	1952	50%
	Maiduguri Power Station and Distribution Scheme	£100,000	Electricity Corporation	-	1953	-
Railways	Deepening Lagos Harbour	£200,000	Government	1949	1956	12%
	Apapa Wharf Extension	£3,000,000	Government (Contract)	1950	n1956	1%
Railways	Relaying Offa-Jebba Section	£1,095,700	Railway (Contract)	February, 1951	July, 1952	20%
	Ebute Metta Junction New Running Shed	£133,000	" "	July, 1951	July, 1953	-
	Enugu - New Running Shed	£133,000	" "	-	Two years from date of commencement	-

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
	Enugu Junior Service Quarters	£123,500	Railway (Contract)	25th August, 1950	March, 1952	40%
	Remodelling Stations Iddo, Ibadan Zaria, Kano and Jos	£500,000	Railway and Contractors	July, 1951	July, 1953	-
Roads	Maiduguri-Jos Road Tarring	£300,000	Government (P.W.D.)	1945	1953	20%
	Yola-Wukari Road	£307,000	" "	1945	1954	20%
	Kano Eastern Road	£274,000	" "	1945	1952	85%
	Jebba-Bida-Wamba-Karshe Road	£215,000	" "	1946	1953	15%
	Gusau-Sokoto Road Tarring	£161,000	Government (P.W.D. and Contract)	1950	1953	5%
	Ijebu-Ode - Benin Road	£180,000	Government (P.W.D.)	1945	1954	40%
	Ife - Ilesha - Benin Road Tarring	£175,000	" "	1945	1954	60%
	Dansara - Mamfe Road	£180,000	" "	1944	1952/53	70%
	Calabar - Mamfe Road	£178,000	" "	1944	1952/53	75%
	Onitsha-Aba-Oron Road Tarring	£137,000	" "	1945	1951/52	85%
	Lagos - Ikorodu Road	£172,000	" "	1946	1952/53	90%
	Cameroons Road	£2,063,000	Government (P.W.D. and/or Contract)	1951	1956	-
	Kano - Maiduguri Road (Reconstruction)	£480,000	" "	1951	1954	-
	Maiduguri-Bama - French Boundary Road	£250,000	" "	1951	1954	-
Telecommunications	Automatic Telephone Exchange	£280,000	Government (Contract)	August, 1951	April, 1953	Building nearing completion
	Inter-Regional Radio Multi-channel Trunk	£540,000	" "	October, 1951	1955/56	Equipment on indent

Water Supplies	Ilorin	£180,000	Government (Contract)	1949	1952	28%
	Oshogbo and Ede	£200,000	" "	1950	1953	3%
	Ilesha	£150,000	Government (P.W.D.)	1950	1953	1%
	Lagos Extensions	£285,000	" "	1946	1953	40%
Other Works	Extension to Ikoyi Roads and Water Supplies	£114,900	Government (P.W.D.)	1942	1951	95%
Capital Constructional Works of over £100,000 in Sierra Leone						
Aviation	Airport at Lungi	£250,000	Government (P.W.D.)	1948	1954	50%
Buildings Educational	Teacher Training College Magburaka	£127,626	Government (P.W.D.)	1949	1952	70%
	School Extension	£117,600	" "	1950	1953	10%
	Administrative Government House	£100,000	" "	1949	1953	15%
Electricity and Power (see also under "Water Supplies")	Freetown Electricity Supplies	£250,000	Government (P.W.D.)	1948	1955	15%
	Protectorate Electricity Supplies	£100,000	" "	1948	1955	35%
Ports and Harbours	Deep Water Quay	£1,600,000	Government (Contract)	1948	1952	70%
Railways	Realignment and Improvement	£1,450,000	Government (Contract)	1951	1954	-
Roads	Roads and Bridges	£800,000	Government (P.W.D.)	1948	1955	5%
Water Supplies	Water Supply and Hydro-Electric Power Schemes for Freetown	£2,000,000	Government (P.W.D. and Contract)	1950	1955	2%
	Water Supplies for Protectorate Towns	£200,000	Government (P.W.D.)	1951	1955	2%

∧ Excluding buildings included in other categories.

## Capital Constructional Works of over £100,000 in Brunei

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Buildings:- Administrative	Few Government Offices	Approx. £105,000	Government (Contractors)	September, 1951	September, 1952	-
Water Supplies	Water storage Tanks and plant etc.	Approx. £262,500	Government	October, 1951	1954	
Capital Constructional Works of over £100,000 in the Federation of Malaya						
Aviation	Resurfacing and extension of Kuala Lumpur runway	£195,000	Government (P.W.D.)	24th March, 1950	Late 1951	75%
Buildings Administrative	Police Depot	£101,500	Government (Contract)	1947	1953	75%
Electricity and Power	New Steam Power Station, Connaught Bridge, Klang	£3,500,000	Central Electricity Board	April, 1949	December, 1952	60%
	Alternator Generating Sets	£250,000	" "	Plant awaited from United Kingdom	December, 1953	-
	Bulk Supply Malacca Scheme	£330,000	" "	April, 1947	December, 1952	20%
	Replacement of existing Trans- mission Line	£133,000	" "	April, 1947	March, 1952	30%
	Transmission Lines and Sub- station	£175,000	" "	Equipment awaited from United Kingdom	December, 1953	

	Extensions of System Kuala Lumpur	£245,000	Central Electricity Board	Late 1949	Mid 1953	5%
Irrigation and Drainage	Irrigation Scheme, Sekangor Irrigation Scheme, Kedah Irrigation Scheme, Perlis Irrigation Scheme Kelantan and Trengganu West Coast Drainage Scheme, Johore (1st Stage)	£373,333 £1,400,000 £210,000 £513,333 £140,000	Government " " " "	1939 1947 1948 1949 1950	1952 1958 1958 1958 1954	77% 18% 11% 5% 2%
Ports and Harbours	Short term development of port facilities at Port Swettenham	£431,660	Government	1950	1952/53	35%
Railways	Reconstruction of East Coast Line Reconstruction of the Main Railway Workshops Remodelling and extension of Goods and Marshalling Yards, Kuala Lumpur	£2,508,330 £606,660 £140,000	Malayan Railway " "	1946 1945 1950	1952/53 1952 1952/53	60% 80% 10%
Roads	Temerloh - Maran Road Tanah Merah - Batu Melintang Road Tanjong Karang - Sekinchan Road	£455,930 £134,570 £182,000	Government (P.W.D. and Contract) Government (P.W.D.) "	February, 1949 June, 1949 Just begun	Mid 1954 End 1952 ?	7% 57% -
Telecommunications	Penang Automatic Telephone Exchange Kuala Lumpur Automatic Exchange Trunk Communications Police Radio Communication Schemes	£224,910 £235,946 £508,607 £1,750,000	Government (P.W.D. and Contract) " Government (Contract) Government (P.W.D. and Contract)	December, 1950 August, 1948 April, 1951 July, 1950	February, 1953 Just completed December, 1952 December, 1952	25% - 2% 15%



## Capital Constructional Works of over £100,000 in the Federation of Malaya (Contd.)

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Water Supplies	Province Wellesley North Water Supply	Phase I £300,000	Government (P.W.D.)	April, 1950	June, 1952	35%
		Phase II £300,000	"	January, 1952	June, 1954	-
	New Water Supply Klang and Port Swettenham	£466,670	Government (P.W.D. and Contract)	1947	1953	25%
	Seremban-Port Dickson Water Supply	£400,000	Government (P.W.D.)	Just begun	End 1953	-
Other Works	Cement Factory	£1,166,666	Private Company	June, 1951	First Quarter 1953	5%
Capital Constructional Works of over £100,000 in Hong Kong						
Buildings Educational	Rehabilitation and Extensions to University	£112,500	Grant from Home Government	January, 1950	September, 1952	40%
	New College, Kowloon	£250,000	Private	April, 1950	December, 1953	20%
Medical	New Methodist Church and School, Kowloon	£100,000	"	July, 1950	Late 1951	90%
	Rehabilitation and Extensions of Matilda Hospital	£140,000	"	August, 1950	June, 1952	75%
Other Buildings	Police Quarters	£187,500	Government (Contract)	May, 1950	Late 1951	Complete
	Hotel, Kowloon	£112,500	Private	January, 1950	Late 1951	95%
	Extensions to Hotel	£220,000	"	February, 1951	June, 1952	40%
	Staff Quarters for Electric Company	£170,000	"	April, 1951	December, 1952	50%

	30 Houses 35 Tenement Houses Housing Scheme, Kowloon 7 Blocks Flats Housing Scheme Alexandra Buildings (Offices) Bank of China, (Offices) Cinema	£125,000 £190,000 £200,000 £250,000 £250,000 £450,000 £600,000 £200,000	Private " " " " " " "	December, 1948 August, 1949 June, 1950 August, 1951 February, 1949 May, 1950 February, 1949 August, 1951	December, 1954 January, 1952 June, 1954 August, 1954 February, 1954 May, 1952 Late 1951 June, 1952	35% 80% 20% - 15% 20% 90% -
Electricity and Power	Extensions to Turbines and Boiler Houses	£100,000	Private	December, 1950	December, 1952	10%
Ports and Harbours	North Point Seawall Causeway Bay Reclamation Central Reclamation	£191,250 £625,000 £250,000	Government (Contract) " "	September, 1950 June, 1951 June, 1951	December, 1952 March, 1955 April, 1954	26% - -
Capital Constructional Works of over £100,000 in Singapore						
Aviation	Airport Development	£3,617,000	Government (Contract)	1952	1956	-
Buildings:- Educational	Ten Year Education Plan	£8,750,000	Government (Contract)	1950	1960	8%
Medical Administrative	Hospital Expansion Offices	£262,000 £183,000	" Private Company	- September, 1951	- March, 1953	- 4%
	Bank Extension to Bank Buildings Insurances Offices	£386,000 £280,000 £525,000	" " " " " "	November, 1948 July, 1948 1950	January, 1953 December, 1951 September, 1952	11% April, 1949 100% 4%
Industrial	Rubber Processing Factory Buildings Rubber Processing Buildings	£187,000 £128,000	" " " "	June, 1950 March, 1951	June, 1952 December, 1951	75% 100%
Other Buildings	Gas Plant Extension (3 Schemes) Municipal Housing (5 Schemes)	£231,000 £2,305,000	City Council " "	1950 1950	1955 1957	50% 29%

## Capital Constructional Works of over £100,000 in Singapore (Contd.)

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Other Buildings (contd.)	Housing Programme	£4,783,000	Singapore Improvement Trust	1950	1954	49%
	Fire Stations (4 Schemes)	£413,000	City Council	1950	1954	8%
	Housing	£1,400,000	Government (Contract)	1950	1956	8%
	Municipal Abbatoirs	£583,000	City Council	1952	1954	-
	Marine Research Station	£180,000	Government (Contract)	1952	1953	-
	Youth Services Community Centres, etc.	£877,000	" "	1952	1955	-
	Cinema	£232,000	Private Company	April, 1951	December, 1952	8%
	Flats	£110,000	" "	March, 1951	April, 1952	65%
Club	£140,000	" "	January, 1951	July, 1952	25%	
Students' Hostel	£194,000	" "	June, 1951	1952	-	
Electricity and Power	Power Station..	£10,850,000	City Council	1950	1960	16%
Irrigation and Drainage	Drainage and Irrigation (Anti-Malarial)	£583,000	City Council	1950	1957	12%
Roads	Road Development	£292,000	City Council	1951	1954	5%
	Road Development	£350,000	" "	-	-	-
Telecommunications	VHF Trunk System	£105,000	Government (Contract)	1951	1954	-
Water Supplies	Water Supply Extension	£5,950,000	City Council	1950	1956	38%
Other Works	Anti-Malarial Work	£117,000	City Council	-	-	-

Raffles Quay and Telok Ayer Reclamation Development Schemes	£1,867,000	Government (Contract)	1950	-	4%
Beach Road Reclamation Development Scheme	£1,484,000	" "	-	-	-
Medical Services Development	£3,939,000	" "	1950	1959	2%
Sewerage Development	£2,217,000	City Council	1950	1957	27%
<u>COLONIAL DEVELOPMENT CORPORATION</u>					
Federal and Colonial Building Society	£5,833,000	Colonial Development Corporation	1950	-	19%
Industrial Estate*	£583,000	" "	1951	1953	10%
Serangoon Garden Estate*	£3,500,000	" "	1951	1955	4%

\* In association with private capital

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Electricity and Power	Cyprus Electrification Scheme - Stage I	£2,500,000 (Stage I of the Scheme)	Government (Contract)	March, 1950	October, 1952	-
Ports and Harbours	Limassol Harbour	£300,000	Government (P.W.D. and Contract)	1951	1953	Preliminaries completed. Road construction about to commence
Water Supplies	Limassol Water Supply: complete scheme for supplying the whole town	£300,000	Government	January, 1951	1953	Materials ordered and preliminary works in hand
Other works	Acid Leaching Plant	£450,000	Private Company	Latter half, 1950	Late 1951	75%
	Stucco and Plaster Board Plants	£330,000	" "	June, 1950	Late 1951	90%
Capital Constructional Works of over £100,000 in Gibraltar						
Buildings	(i) Housing-Scheme	£2,250,000	Government (Contract)	1st October, 1946	1951	Virtually completed except for maintenance period
	(ii) Housing-Scheme B	£280,000	Government	September, 1948	Middle of 1952	111 flats completed i.e. 73.5%
Electricity and Power	City Council Electricity Development Scheme	£321,600	City Council	March, 1947	1952/53	Approx. 50%

## Capital Constructional Works of over £100,000 in Malta

Buildings - Medical	Hospital	£994,000	Government (P.W.D.)	1930	1954 Works suspended during the war	90%	
	Others	Block of Flats Block of Flats	£106,000 £120,000	" " " "		1947 1948	75% 60%
Electricity and Power	New Power Station Civil Engineering Works Plant and Fuel Oil Storage	£200,000 £1,048,920	} Government "	1950	1952	50%	
	Reconstruction of the electricity distribution System	£1,090,000		"	Due to be taken in hand		1956
Water Supplies	Driving of Galleries Tunnelling Works	£106,910	Government	1944	1952	Varying stages of Completion	
	Sinking Shifts etc., at Ta'Kandja	£176,400	"	1950	1954		
	Sinking Shafts etc., at Ta'Kandja	£203,700	"				70% 10%
	Erection of three Pumping Stations Pumping Stations	£119,800	"	1948	1952		
	Construction of Reservoirs Erection of Reservoir	} £117,200	"	S. Niklaw 1950	1952		30%
	Conversion of a Quarry Reservoir		"	Kirkop 1950	1952		50%

## Capital Constructional Works of over £100,000 in Bahamas

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
* Buildings:- Medical	New General Hospital	£300,000	Government	Anticipated Late 1951	1953	-
Electricity and Power	Enlarging Power Station	£208,000	Government	January, 1950	June, 1952	70%
Irrigation and Drainage	Drainage by pumping of 2,300 acres of marl swamp lands for vegetable and grain cultivation. Construction of jetty, packing house, canning factory, warehouses, houses, roads etc.	£485,000	Colonial Development Corporation	November, 1950	December, 1952	17%
Capital Constructional Works of over £100,000 in Barbados						
Aviation	Construction of Runway	£354,166 (approx.)	Government (Contract)	December, 1949	Late 1951	-
Capital Constructional Works of over £100,000 in Bermuda						
Buildings*	Omnibus Garage and Offices	£130,000	Government (P.W.D. and Contract)	September, 1947	Late 1951	90%

\*Excluding buildings included in other categories

## Capital Constructional Works of over £100,000 in British Guiana

Buildings						
Educational	Construction of College	£117,100	Government (P.W.D.)	January, 1948	Late 1951	96%
Administrative	New Post Office	£312,500	Government (Contractor)	May, 1949	June, 1952	65%
Industrial	Warehouses, Offices, Blending )	£129,200	" "	June, 1949	March, 1952	70%
	Plant, Packaging Plant (Rice) )	£323,100	Private Company	September, 1950	March, 1952	10%
	Construction of Kiln and Storage (Bauxite)	£533,000	Colonial Development Corporation	June, 1950	October, 1953	15%
Other Buildings	Saw Mill					
	Shops and Offices	£208,300	Private Company	1949	Late 1951	Completed
Irrigation and Drainage	Colonial Development and Welfare Schemes for					
	(a) Irrigation Canal	£414,800	Government (P.W.D.)	August, 1945	April, 1953	67%
	(b) Main Drainage and Irrigation Works	£427,800	" "	August, 1945	June, 1952	75%
Roads	Reconstruction of New Amsterdam Crabwood Creek Road	£858,300	Government (P.W.D.)	March, 1950	July, 1953	40%
Telecommunications	Rehabilitation of Telecommunications	£625,000	Government (P.W.D.)	April, 1951	1955	Planning stage. Some preliminary work
Water Supplies	Water Supply Project	£187,500	Georgetown Town Council	November, 1945	Late 1951	



## Capital Constructional Works of over £100,000 in British Honduras

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Roads	Construction of Feeder Roads	£150,163	Government (P.W.D.)	1949	1951	80%
	Construction of Roaring Creek to Middlesex Road	£469,476	" "	1950	1954	30%
Capital Constructional Works of over £100,000 in Jamaica						
Buildings Educational	University College of the West Indies	£1,150,000	Colonial Development and Welfare funds through the Council of the University College of the West Indies	1948	1952-53	50%
	University College Hospital	£800,000	Colonial Development and Welfare funds through Board of Management of the University College Hospital	1949	1951-52	50%

Medical	New Public General Hospital at Spanish Town	£180,814	Government (P.W.D.)	July, 1949	March, 1952	90%
Industrial	Cement Plant of a capacity of 100,000 tons per annum	£1,200,000	Private Company	November, 1949	Late 1951	65%
	Erection of new buildings and re-equipment of plant for the manufacture of coconut oil, refined edible oils, lard compound, margarine, and soaps	£150,000	" "	March, 1950	1954	60%
Other Buildings	Hotel	£100,000	Private Company	February, 1951	Late 1951	50%
Electricity and Power	Hydro-electric Development	£410,000	Private Company	Engineering 1948 Construction 1950	March/April 1952	Approx. 80%
	Power Station	£500,000	" "	Engineering January, 1950 Site work preliminary March, 1951 Construction estimated October, 1951	January, 1953	Equipment ordered. Engineering planning in progress representing approx. 20%
Irrigation and Drainage	Irrigation Scheme	£255,000	Government (P.W.D.)	August, 1950	March, 1954	50%
Telecommunications	Development and Improvement	£138,400	Private Company	1951	1951-52	42%
Water Supplies	Water Supply Scheme	£240,000	Water Commission	April, 1950	December, 1953	20%
	Improvement of Water Supplies	£194,000	" "	January, 1950	Mid. 1954 approx.	25%
Other Works	Mining of bauxite and production and shipment of alumina	£3,393,000 approx.	Private Company	October, 1950	June, 1952	5-10%

## Capital Constructional Works of over £100,000 in Leeward Islands

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Electricity and Power	Electricity Supply System, St. Kitts and Nevis	£150,000	Government (P.W.D.)	-	-	-
Other Works	Bauxite Mining Development	£3,500,000	Private Company	March, 1950	January, 1952	60%
	Bauxite Mining Development	£2,678,571	" "	May, 1951	August, 1952	Started
Capital Constructional Works of over £100,000 in Trinidad and Tobago						
Buildings* Medical	Hospital	£1,000,000	Government (Contract)	1949	1953	50%
Electricity and Power	Island-wide Electricity Scheme	£2,000,000 (approx.)	Trinidad and Tobago Electricity Commission through Contractors	May, 1948	June, 1953	Power Station project 30% complete. Transmission - 90% complete. Distribution - 20% complete
Roads	Widening Eastern Main Road. (In stages)	£120,000	Government (P.W.D.)	March, 1951	1953	10%
Water Supplies	Water Supply Scheme	£300,000	Government (Contract)	June, 1951	1953	1%
	Water Supply Scheme	£390,000	Government (P.W.D.)	1945	1953	50%
	Water Scheme	£1,500,000	" "	1945		20%

\* Excluding buildings included in other categories

Other Works	Block of Offices	£200,000	Private Company	1949	1952	30%
Capital Constructional Works of over £100,000 in St. Vincent, Windward Islands						
Electricity and Power	Hydro-electric Development	£200,000	Colonial Development Corporation	1951	1953	Preliminary surveys being carried out
Capital Constructional Works of over £100,000 in St. Lucia						
Buildings	Rebuilding of Castries (destroyed by fire)	£1,200,000	Colonial Development Corporation as agents for the St. Lucian Government	1948	June, 1952	-

## OTHER TERRITORIES

## Capital Constructional Works of over £100,000 in Aden Colony

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Buildings Educational	Aden College	£191,200	Government (Contract)	July, 1950	April, 1952	-
Other Buildings	Working Class Dwellings	£150,000	Government (P.W.D.)	January, 1948		30%
Electricity and Power	New Power Station	£700,000	Government (P.W.D. and Contract)	August, 1951	April, 1953	Equipment ordered in 1949
Roads	New Roads and Footpaths	£200,000	Government (P.W.D.)	April, 1948	1956	33%
Telecommunications	New Telephone Exchange	£225,000	-	-	1952-53	-
Water Supplies	Water Supply Extensions	£173,000	Government (P.W.D.)	1949	1952	-
Other Works	Oil Storage Tanks	£320,000	Private Company	1950	1952	-
Capital Constructional Works of over £100,000 in Fiji						
Buildings Educational	New School	£118,180	Government (P.W.D.)	June, 1949	February, 1952	69%

Ports and Harbours	Improvement to Suva Port Accommodation	£135,135	Government (P.W.D.)	June, 1951	1954	Work has only just started, orders have been placed for materials - say 1%
Roads	Road Construction and Improvement under Development Programme	£648,648	Government (P.W.D.)	December, 1950	1959	Development staff for this work arrived early this year. Surveys are in hand and some work has started - say 2%
Water Supplies	Water Supply	£100,000	P.W.D.	August, 1946	Late 1951	Completed. Opened July, 30th, 1951
Capital Constructional Works of over £100,000 in Mauritius						
Aviation	-	-	-	-	-	-
Buildings	Tobacco and cigarette factory including residential quarters	Not available	Private Company	November, 1949	Late 1951	80%
Industrial	Combined residential and commercial building	Not available	" "	March, 1950	February, 1952	$\frac{3}{4}$ of the building
Other Buildings	Banking premises	Not available	" "	March, 1950	December, 1951	Concrete frame: 100% Interior walling: 50% Facing: 25%
Electricity and Power	Extension and Development of existing Electricity Supplies	Not available	Private Company	-	-	90% to 100%

Classification of project	Description of individual project	Estimated cost	By whom being undertaken	Date of commencement	Estimated date of completion	Approximate state of completion at present (expressed where possible as a percentage)
Irrigation and Drainage	Magenta Irrigation Canal	£133,125 Approx.	Government (P.W.D.)	December, 1948	December, 1952	Pick up masonry dam 95% Canal 25%
Water Supplies	Storage Reservoir	£93,000 Approx.	Government (P.W.D.)	September, 1949	December, 1952	Diversion works 95% Earthwork 12%

# COLONIAL REPORTS

A series of Colonial Annual Reports was re-introduced for the year 1946, after suspension in 1940, and it has now been decided that certain of the reports will in future be issued biennially.

## ANNUAL REPORTS

BASUTOLAND	GOLD COAST	NTHN. RHODESIA
BECHUANALAND	HONG KONG	NYASALAND
PROTECTORATE	JAMAICA	SARAWAK
BRITISH GUIANA	KENYA	SIERRA LEONE
BR. HONDURAS	MAURITIUS	SINGAPORE
BRUNEI	FED. OF MALAYA	SWAZILAND
CYPRUS	NIGERIA	TRINIDAD
FIJI	NORTH BORNEO	UGANDA

## BIENNIAL REPORTS

ADEN	GIBRALTAR	ST. VINCENT
BAHAMAS	GILBERT AND	SEYCHELLES
BARBADOS	ELlice IS.	SOLOMON IS.
BERMUDA	GRENADA	SOMALILAND
CAYMAN IS.	LEEWARD IS.	TONGA
DOMINICA	NEW HEBRIDES	TURKS AND
FALKLAND IS.	ST. HELENA	CAICOS IS.
GAMBIA	ST. LUCIA	ZANZIBAR

A standing order for selected Reports or for the complete series will be accepted by any one of the Sales Offices of H.M. Stationery Office.

A deposit of £4 (four pounds) should accompany standing orders for the complete series.

ORDERS MAY ALSO BE PLACED THROUGH ANY BOOKSELLER



## Colonial Research Publications

- No. 1.** Report on a Visit to the Rubber Growing Smallholdings of Malaya, by P. T. Bauer. July-September, 1946. (1948) 4s. (4s. 3d.)
- No. 3.** African Labour Efficiency Survey, edited by C. H. Northcott. (1949) 2s. (2s. 2d.)
- No. 4.** Report on Tobacco, with particular reference to the Prospects of Increased Production in Central and East Africa, by S. S. Murray. (1949) 2s. (2s. 2d.)
- No. 5.** Grain Storage in East and Central Africa. Report of a Survey, October 1948 to January 1949, by T. A. Oxley. (1950) 3s. (3s. 2d.)
- No. 6.** Studies in Mental Illness in the Gold Coast, by Geoffrey Tooth. (1950) 2s. 6d. (2s. 8d.)
- No. 7.** Contagious Caprine Pleuro-Pneumonia. A Study of the Disease in Nigeria, by E. O. Longley. (1951) 4s. (4s. 1½d.)
- No. 8.** Colonial Road Problems: Impressions from Visits to Nigeria, by H. W. W. Pollitt. (1950) 3s. (3s. 2d.)
- No. 9.** The Rat Problem in Cyprus. A Report of Investigations made in Carob-growing Arcas, by J. S. Watson. (1951) 3s. 6d. (3s. 8d.)
- No. 10.** Locust Research and Control, 1929-50, by B. P. Uvarov, C.M.G., D.Sc., F.R.S. (1951) 5s. (5s. 2d.)
- No. 11.** Statistics for Colonial Agriculture. Report on the Organisation of Recording and Estimating, by K. E. Hunt. October, 1951. (1952) 7s. 6d. (7s. 9d.)
- No. 12.** Insect Infestation of Stored Food Products in Nigeria. Report of a Survey, 1948-50, and of Control Measures adopted. (1952) 5s. (5s. 1½d.)

---

## Colonial Advisory Council of Agriculture, Animal Health and Forestry

- No. 1.** Report of a Survey of Problems in the Mechanization of Native Agriculture in Tropical African Colonies. (1950) 5s. 6d. (5s. 9d.)
- No. 2.** Report of the Sorghum Mission to certain British African Territories. (1951) 3s. (3s. 2d.)

*Prices in brackets include postage*

OBTAINABLE FROM

HER MAJESTY'S STATIONERY OFFICE  
OR THROUGH ANY BOOKSELLER

**CROWN COPYRIGHT RESERVED**

**PRINTED AND PUBLISHED BY HER MAJESTY'S STATIONERY OFFICE**

**To be purchased from**

**York House, Kingsway, LONDON, W.C.2    423 Oxford Street, LONDON, W.1**

**P.O. Box 569, LONDON, S.E.1**

**13a Castle Street, EDINBURGH, 2    1 St. Andrew's Crescent, CARDIFF**

**39 King Street, MANCHESTER, 2    Tower Lane, BRISTOL, 1**

**2 Edmund Street, BIRMINGHAM, 3    80 Chichester Street, BELFAST**

**or from any Bookseller**

**1952**

**Price 3s 0d net**

**PRINTED IN GREAT BRITAIN**

**S.O. Code No. 58-285**