

CITY OF BOMBAY IMPROVEMENT TRUST

ADMINISTRATION REPORT

1929-1980

SERVANTS OF INDIA SOCIETY'S
BRANCH LIBRARY
BOMBAY

City of Bombay Improvement Trust
ADMINISTRATION REPORT

FOR THE

Year ending 31st March 1930.

THE TIMES OF INDIA PRESS, BOMBAY.—J. 5259'30

SERVANTS OF INDIA SOCIETY'S
BRANCH LIBRARY
BOMBAY

D8. 2311, dN:1

GO

23756

CITY OF BOMBAY IMPROVEMENT TRUST

— : o : —

ADMINISTRATION REPORT, 1929-30.

— : o : —

INDEX

	PAGE
Trustees	iv
Members of the Committee	vi
Officers	vii
PARA	
1. Introductory	1
2. Statistics of Trust's work to date	1
<i>Acquisition.</i>	
3. Land Acquisition Officer's cases	3
4. High Court References	3
5. High Court Appeals	3
<i>Works.</i>	
6. Works, general	4
7. Works in schemes	5
<i>Administration.</i>	
8. Trust's programme	10
9. Changes in Trust estates	12
10. Progress of development	13
11. Dishousing and rehousing	13
12. Long leases	15
13. Short leases	16
14. Administration of chawls	17
<i>Finance.</i>	
15. Loan	23
16. Interest on surplus cash balances	23
17. Accounts of 1929-30	24
18. Capital account—(Receipts)	24
19. General account	25
20. Capital account Expenditure—Cost of management and establishment, etc.	25
21. Collection of revenue	26
22. Provident Fund	27
<i>Changes in Personnel.</i>	
23. The Improvements Committee	27
Principal Officers	28
24. Meetings	29
<i>Miscellaneous.</i>	
25. Other matters of interest	29
26. Estate statistics	31

LIST OF APPENDICES.

— : o : —

Miscellaneous.

NOTE.—In the margin are noted any paras of the Report in which particular appendices are specially referred to.

	PAGE.	PARA OF REPORT.
A. Synopsis of Capital account to end of 1929-30	32	..
B. Synopsis of General account to end of 1929-30	33	..
D. 1.—Estate on Government lands	34	9
D. 2.—Estate on Municipal lands	36	9
D. 3.—Trust's own acquired estates	37	9
D. 4.—Summary	41	9
E. 1.—Statement showing the expenditure on works and acquisition, incurred to end of 1929-30, and to be incurred in future ..	42	..
E. 2.—Statement showing the progress of work in Trust schemes ..	45	..
F. Statement showing areas acquired before and in 1929-30 and areas to be acquired after 1929-30 with cost	56	3
G. Synopsis of leasings to end of 1929-30	58	12
H. List of completed Police Accommodation Schemes	65	..
I. 1.—Particulars of Trust's chawls—Capital cost and net annual return	66	14
I. 2.—Particulars of Trust's chawls—Number of rooms, full letting value and permissible population	68	14
J. 1.—List of roads constructed by the Trust and handed over to the Municipality	70	..
J. 2.—List of roads yet to be handed over to the Municipality ..	74	..
J. 3.—Analysis of J. 1 and J. 2	94	..
N. 1.—Statement showing dishousing and rehousing operations on Trust estates since the commencement of the Trust ..	96	11
N. 2.—Statement showing (scheme by scheme) dishousing and re- housing operations on Trust estates since the commencement of the Trust	98	11
O. Particulars of the Trust scheme for advancing loans to "building tenants"	100	Introductory.

LIST OF APPENDICES—*contd.*

— : o : —

Audited Accounts.

PAGES.

GENERAL BALANCE SHEET—

(1) Capital account	} 623-626
(2) General account	
(3) Sinking Fund account	
(4) Provident Fund account	
(5) Trust Building Insurance Fund account	
(6) Miscellaneous accounts	

APPENDICES—

A. Schedule lands— <i>Area and value</i>	627
I. (a)—General account— <i>Cost of Management and Establishment</i>	628-629
I. (b)—Capital „ <i>Sale proceeds of lands and buildings under Section 87 of the Act</i>	630-631
II. „ „ <i>Loan and Sinking Fund statements</i>	633-635
III. „ „ <i>Statement of expenditure on works</i>	637-656
IV. General account— <i>Revenue</i>	657-659
V. „ „ <i>Expenditure</i>	660-662
<i>Map (Pocket cover).</i>	
Map of Bombay	<i>At end</i>

BOARD OF TRUSTEES

(As on 31st March 1930).

Mr. MEYER NISSIM, M.A., J.P., *President.*

Dr. MORESHWAR CHINTAMAN JAVLE, J.P.—*Chairman, Improvements Committee.*

- | | |
|--|--|
| <p>Mr. ABDUR RAHIM DINTIMKAR, J.P.
 Mr. ABUBAKAR ABDUL REHMAN BEG-
 MAHAMED, J.P.
 Mr. C. W. E. ARBUTHNOT, B.E., B.A. (R.U.I.), J.P.
 Mr. ARDESHIR PESTANJI SABAVALA, B.A.,
 BAR-AT-LAW.
 Dr. ATMARAM GANGADAS MERCHANT, L.M.&S.
 Mrs. AVANTIKABAI GOKHALAY.
 Miss BACHUBAI RANCHODDAS LOTEVALA.
 Mr. BALUBHAI TRIBHOWANDAS DESAI, B.A.,
 LL.B.
 Mr. BEHRAMJI NAVROSI GAMUDIA, B.A., J.P.
 Mr. BHAGWANTRAO GANGADHAR PARELKAR
 Mr. BHAVANJI NATHUBHAI MEHISHERI.
 Mr. BHOLANATH PURSHOTTAM WADKE, L.B.I.,
 B.A., G.D. ARCH.
 Sir BYRAMJEE JEEJEEBHOY, K.T., J.P.
 Dr. JOSEPH ALTINO COLLACO, L.M.&S.
 Sir COWASJI JEHangIR (JUNR.), K.C.I.E., O.B.E.,
 B.A. (Cantab.), M.L.A.
 Mr. D. G. DALVI, M.A., LL.B.
 Mr. DAWOODKHAN SALEBHAI TAYEBJEE,
 M.L.C.
 Mr. MINGUEL JOSEPH PINTO DEANDRADE,
 B.A., LL.B., J.P.
 Capt. JOSEPH ALBAN DESOUZA, B.A., L.M.&S.,
 I.M.S., J.P.
 Sir DINSHAW MANOCKJI PETIT, BART., J.P.
 Mr. DOSTMAHOMED GULAMHUSEIN KHAIRAZ.
 Mr. DWARKADAS KALIANDAS, B.A.
 Mr. E. R. HIRJIBEHEDIN, J.P.
 Mr. ALWYN EZRA.
 Mr. FAZAL IBRAHIM RAHIMTOOLA, B.A., M.L.A.,
 J.P.
 Mr. GANPAT KRISHNAJI BORADE, J.P.
 Mr. G. I. GRIFFITHS.
 Dr. GOPAL VINAYAK DESHMUKH, M.D.
 (London.), F.R.C.S. (England).
 Mr. GORDHANDAS GOCULDAS MORARJI.
 Mr. GUSTADJI DOSABHAI BILIMORIA.
 Mr. HAJI ESA HAJI OOSMAN POONAWALA.
 Mr. HAJI FATEH MAHOMED H. M. MANIAR.
 Mr. HAJI SHAIK MEHERBAKSH HAJI
 KADERBAKSH, J.P.
 Mr. HAROON TARMAHOMED NOORANI.
 Mr. HIRALAL DAYABHAI NANAVATY, B.A., LL.B.
 Mr. HOOSEINBHOY ABDOLABHOY LALLJEE,
 M.L.C.
 Mr. HOUSENALLY M. RAHIMTOOLA, B.A., M.L.C.
 Mr. HORMUSJI MANEKJI CHOWNA, J.P.
 Mr. H. P. MODY, M.A., LL.B., M.L.A.
 Mr. ISHWARBHAI SOMABHAI PATEL, L.A.,
 D. COM.
 Mr. JAFFERBHOY ABDOLABHOY LALLJEE.
 Mr. JAMNADAS MADHAVJI MEHTA, M.A.,
 LL.B., BAR-AT-LAW.
 Dr. JAMSETJI NUSSERWANJI CHOKSY, M.B.B.S.
 Mr. JEHangIR B. BAMAN-BEHRAM, B.A., LL.B.,
 J.P.
 Mr. JEHangIR BOMANJEE PETIT, M.L.C., J.P.
 Dr. JETHALAL VANMALIDAS VORA, L.M.&S.
 Mr. KANJI DWARKADAS, M.A., J.P.
 Mr. KANJI KARAMSI MASTER.
 KHAN SAHEB KARMALI EBRAHIM, J.P.
 Dr. KAVASJI EDALJI DADACHANJI, L.M.&S., J.P.
 Sir PATRICK A. KELLY, K.T., C.I.E., J.P.
 Mr. KHIMJI NATHOOBHAI.
 Mr. KHURSHED FRAMJI NARIMAN, B.A., LL.B.
 Mr. LAKHMIDAS ROWJEE TAIRSEE.</p> | <p>RAO SAHEB MAHADEV DEVJI RANE, J.P.
 Mr. MANEK ARDESHIR KARANJAWALA, M.A.,
 LL.B.
 Dr. MANEKSHA NAVROJI BALSARA, L.M.&S.,
 D.P.H. (Cantab.)
 Dr. MANGALDAS V. MEHTA, O.B.E., B.A., F.R.C.P.,
 F.C.P.S., J.P.
 Mr. MANIKRAM NANABHAI TALPADE, B.A., LL.B.
 Mr. MANU SUBEDAR, B.A., B.Sc. (ECON.), BAR-AT-
 LAW.
 Mr. MOHAMED EBRAHIM SERANG.
 KHAN BAHADUR MOHAMED ISMAIL CURTAY, J.P.
 Mr. MOHAMED MUSA KILLEDAR.
 Mr. MOHAMED UMER ABDUL RASUL.
 Mr. MOHAMED UMER RAJAB.
 Mr. MOHAMED ALLY ALLABUX.
 Mr. MOHANLAL MAGANLAL DESAI, B.A., LL.B.
 Dr. ELIJAH MOSES, M.D., J.P.
 Mr. MOTICHAND GIRDHARLAL KAPADIA, B.A.,
 LL.B.
 Dr. MOTIRAM BALKRISHNA VELKAR, L.M.&S.
 Mr. MULRAJ KARSONDAS.
 Mr. NANABHAI LUXMON.
 Mr. NARAYANLAL BANSILAL.
 Mr. W. H. NEILSON, O.B.E., V.D., M.I.C.E., M.I. MECH.
 E., J.P.
 Mr. NOORMAHOMED BEGMAHOMED.
 Mr. PANDURANG GANESH SAHASRABUDHE.
 Mr. F. W. PETCH, J.P.
 Mr. PHEROZESHAH JEHangIR MARZBAN,
 M.A., M.L.C., J.P.
 THE HON'BLE SIR PHIROZE CURSETJI SETHNA,
 K.T., O.B.E., J.P.
 Dr. POONSEY HIRJI MEISHERI, F.C.P.S., L.M.&S.,
 J.P.
 Mr. PUNJABHAI THAKERSEY.
 Dr. PURUSHOTTAMRAI G. SOLANKI, L.M.&S.,
 M.L.C.
 Mr. RAMCHANDRA SANTURAM ASAVALE, M.L.C.,
 J.P.
 Mr. RAMCHANDRA MADHAVRAM BHAT, C.B.E.,
 M.L.C., J.P.
 Mr. RAMJI BHARMAL SHAH.
 Dr. RUSTAMJI M. MISTRY, F.C.P.S., L.M.&S., J.P.
 Mr. SAKHARAM GOVINDJI KENI.
 Mr. SALEBHOY KARAMJI BARODAWALA, J.P.
 Mr. SAYAJI LAKSHMAN SILAM, B.A., LL.B.
 Mr. SHANKAR KRISHNAJI PUPALA.
 Mr. SHIAVAKSH HORMASJI JHABWALA, B.A.,
 LL.B.
 Dr. SHIAVUX SORABJI BATLIWALA, F.C.P.S.,
 L.M.&S., J.P.
 Mr. SHIVDAS CHAPSY THAKKAR.
 Mr. ALOYSIUS SOARES, M.A., LL.B.
 Dr. SORAB PHEROZESHAH MEHTA, B.A., L.M.&S.
 Sir VASANTRAO ANANDRAO DABHOLKAR, K.T.,
 C.B.E., M.L.C., J.P.
 Dr. VASANTRAO RAMRAO SANZGIRI, B.S. (Bom.),
 M.B.C.S. (England.)
 Mr. VENKATRAO CHIMANLAL SETALVAD, B.A.,
 LL.B.
 Dr. ACCACIO G. VIEGAS, L.M.&S., J.P.
 Prof. V. G. RAO, B.A., LL.B. (Cantab.), BAR-AT-LAW,
 J.P.
 Mr. VITHAL NARAYAN CHANDAVARKAR, B.A.
 (Cantab.), BAR-AT-LAW.
 Mr. VITHALDAS DAMODAR GOVINDJI.
 Mr. VITHALDAS KANJI.
 Mr. D. J. C. WALLACE.
 Mr. YASHVANT GANESH PANDIT.</p> |
|--|--|

The changes that took place during the year in the personnel of the Board of Trustees were as follows :—

Dewan Bahadur A. K. Pài, B.A., died on the 18th February 1930, and Mr. Manu Subedar, B.A., B.Sc. (Econ.), Bar-at-Law, was nominated by Government on the 17th March 1930, to fill the vacancy.

Mr. B. G. Horniman resigned with effect from the 22nd March 1930.

MEMBERS OF THE IMPROVEMENTS COMMITTEE.

(As on 31st March 1930.)

(a) Elected by the Board.

1. DR. MORESHWAR CHINTAMAN JAVLE, (*Chairman*).
2. MR. E. R. HIRJIBEHEDIN.
3. MR. HOOSENALLY M. RAHIMTOOLA, B.A., M.L.C.
4. MR. JAFFERBHOY A. LALLJEE.
5. MR. K. F. NARIMAN, B.A., LL.B.
6. DR. S. S. BATLIWALA, F.C.P.S., L.M.&S.
7. SIR VASANTRAO A. DABHOLKAR, KT., C.B.E., M.L.C.
8. DR. A. G. VIEGAS, L.M.&S.
9. MR. Y. G. PANDIT.

(2 seats vacant on account of resignation of Mr. B. G. Horniman and death of Dewan Bahadur A. K. Pai, B.A.)

(b) Elected by the Bombay Chamber of Commerce.

12. MR. R. H. PARKER.

(c) Elected by the Indian Merchants' Chamber.

13. MR. MANU SUBEDAR, B.A., B.Sc. (ECON.), BAR-AT-LAW.

(d) Elected by the Millowners' Association.

14. THE HON'BLE MR. RATANSI D. MORARJI.

(e) Nominated by the Government.

15. THE EXECUTIVE ENGINEER, PRESIDENCY DIVISION, BOMBAY.
16. THE CHAIRMAN, BOMBAY PORT TRUST.
17. THE COLLECTOR OF BOMBAY.
18. MR. MAHOMED UMMER RAJABB.



PRINCIPAL OFFICERS OF THE BOARD.

(As on 31st March 1930.)

	Date of first appointment.
R. H. A. DELVES, Esq., C.I.E., F.S.I., J.P., Chief Officer	.. 3rd December 1903.
<i>Engineer's Department.</i>	
D. N. BARIA, Esq., L.C.E., Senior Assistant Engineer	.. 24th January 1908.
H. M. ABHYANKAR, Esq., L.C.E., Senior Asstt. Engineer	.. 2nd Sept. 1907.
M. FRANJI, Esq., L.R.I.B.A., A.M.I.S.E., L.C.E., Architect.	.. 1st August 1920.
V. A. DIGHE, Esq., L.C.E., Assistant Engineer 1st October 1920.
(On leave prior to retirement.)	
<i>Estates and Valuation Department.</i>	
J. T. BURGE, Esq., F.S.I., Estate Agent, (on leave) 1st November 1912.
H. G. MHATRE, Esq., L.C.E., A.M.I.E., Acting Estate Agent.	19th April 1910.
K. P. PAVRI, Esq., L.C.E., Senior Asstt. Estate Agent	.. 9th January 1902.
J. J. ENGINEER, Esq., B.A., B.E., Senior Asstt. Estate Agent (Acting) 11th August 1913.
E. M. BHACKA, Esq., B.E., A.M.I.E., Junior Assistant Estate Agent 9th February 1921.
S. M. DESAI, Esq., B.E., Junior Assistant Estate Agent	.. 19th November 1918.
<i>Secretary's and Chief Accountant's Departments.</i>	
C. P. GORWALLA, Esq., B.A., Secretary 11th December 1928.
N. T. CHAWATHEY, Esq., Chief Accountant 30th December 1898.
E. B. BHARUCHA, Esq., Assistant Accountant 1st May 1904.
<i>Medical Officer.</i>	
MAJOR C. FERNANDES, M.D., F.C.P.S., I.M.S.	.. 1st June 1923.

APPENDIX A.
CAPITAL ACCOUNT.
(Figures in lakhs.)

	1925-26.		1926-27.		1927-28.		1928-29.		1929-30.	
	In year.	To the end of year.	In year.	To the end of year.	In year.	To the end of year.	In year.	To the end of year.	In year.	To the end of year.
<i>Receipts.</i>										
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Loan	70.0	1,524.0	25.0	1,549.0	25.0	1,574.0	20.0	1,594.0	25.0	1,619.0
Discount or premium	-7.7	+3	7.4	-3.9	-11.3	-1.5	-12.8	..	-12.8
Sale proceeds	8.3	205.2	8.0	213.2	7.9	221.1	3.6	224.7	2.3	227.0
Appropriation from general account	-27.9	67.4	-21.0	46.4	-25.1	21.3	-28.3	-7.0	-25.7	-32.7
Special contribution from Government	54.0	..	54.0	..	54.0	..	54.0	..	54.0
TOTAL ..	50.4	1,842.9	12.3	1,855.2	3.9	1,859.1	-6.2	1,852.9	1.6	1,854.5
<i>Expenditure.</i>										
<i>I.—On Government and Municipal property.</i>										
Schedule "C"	0.4	12.7	..	12.7	0.3	13.0	0.1	13.1	..	13.1
" " "D"	16.0	..	16.0	0.2	16.2	..	16.2	..	16.2
" " "E"	4.7	..	4.7	..	4.7	..	4.7	..	4.7
Police Accommodation Schemes	2.6	79.4	7.6	87.0	2.8	89.8	..	89.8	..	89.8
TOTAL ..	3.0	112.8	7.6	120.4	3.3	123.7	0.1	123.8	..	123.8
<i>II.—On the Trust's own acquired lands.</i>										
Cost of management and establishment	8.1	135.8	7.2	143.0	8.7	151.7	4.2	155.9	4.5	160.4
Acquisition of land	10.6	936.2	11.3	947.5	2.8	950.3	8.6	958.9	9.2	968.1
Chawls	7.8	119.1	0.5	119.6	-0.1	119.5	0.1	119.6	-3.3	116.3
Roads	35.7	342.7	18.1	360.8	6.6	367.4	2.5	369.9	6.0	375.9
Other works	Cr.3.2	27.4	Cr.0.5	26.9	-0.2	26.7	-1.3	25.4	..	25.4
Mills Companies' chawls	7.7	..	7.7	..	7.7	..	7.7	..	7.7
TOTAL ..	59.0	1,568.9	36.6	1,605.5	17.8	1,623.3	14.1	1,637.4	16.4	1,653.8
<i>III.—Miscellaneous.</i>										
Office buildings	4.5	..	4.5	..	4.5	..	4.5	..	4.5
Other items	Cr.1.4	19.1	..	19.1	..	19.1	..	19.1	..	19.1
TOTAL ..	Cr.1.4	23.6	..	23.6	..	23.6	..	23.6	..	23.6
<i>IV.—Disposal of profits under section 79 (3).</i>										
..	19.9	..	19.9	..	19.9	..	19.9
TOTAL	19.9	..	19.9	..	19.9	..	19.9	..	19.9
GRAND TOTAL ..	60.6	1,725.2	44.2	1,769.4	21.1	1,790.5	14.2	1,804.7	16.4	1,821.1
Balance	-10.2	117.7	-31.9	85.8	-17.2	68.6	-20.4	48.2	-14.8	33.4

Note.—Vide Administration Report for 1908-09, p. 23, for corresponding figures for 11 years ended 31-3-08

"	"	"	1915-16, p. 38,	"	"	7	"	31-3-16
"	"	"	1920-21, p. 47,	"	"	5	"	31-3-21
"	"	"	1924-25, p. 31,	"	"	4	"	31-3-25
"	"	"	1928-29, p. 34,	"	"	4	"	31-3-29

APPENDIX B.

ANALYSIS OF GENERAL ACCOUNT.

Figures in Columns 2 to 12 shown in lakhs.

Year.	Receipts.					Expenditure.					Balance appropriated to capital account.	REMARKS.
	Rents.	Municipal contribution.	Interest on investment.	Miscellaneous.	Total.	Maintenance.	Municipal rates and taxes.	Interest and sinking fund.	Miscellaneous.	Total.		
1	2	3	4	5	6	7	8	9	10	11	12	13
1898-99	1.9	1.9	0.1	0.1	1.8	Rent received in 1898-99 was mainly rent under Schedule F.
1899-1900	0.7	..	0.8	..	1.5	0.2	0.2	0.4	1.1	
1900-01	0.9	4.8	1.6	..	7.3	0.3	0.2	2.2	..	2.7	4.6	
1901-02	1.2	4.8	1.5	..	7.5	0.4	0.2	2.5	..	3.1	4.4	
1902-03	1.4	5.0	3.5	..	9.9	0.4	0.2	4.1	..	4.7	5.2	
1903-04	2.6	3.5	2.3	..	8.4	0.4	0.4	5.7	0.1	6.6	1.8	
1904-05	5.8	2.0	2.7	..	10.5	0.7	0.9	8.1	0.1	9.8	0.7	
1905-06	9.7	2.5	1.9	..	14.1	1.4	1.3	10.1	0.1	12.9	1.2	
1906-07	8.5	3.0	2.1	0.1	13.7	1.9	1.1	11.2	0.1	14.3	-0.6	
1907-08	8.1	3.6	2.4	0.1	14.2	2.2	1.0	12.1	0.1	15.4	-1.2	
1908-09	9.4	4.5	1.2	0.1	15.2	2.5	0.8	13.0	0.1	16.4	-1.2	
1909-10	11.4	7.8	1.5	0.2	20.9	*3.3	1.0	16.0	0.1	20.4	0.5	
1910-11	14.4	8.9	1.5	0.1	24.9	*3.1	1.0	19.1	0.1	23.3	1.6	
1911-12	16.6	8.6	2.2	0.1	27.5	*3.0	1.3	20.2	0.1	24.6	2.9	
1912-13	18.0	9.2	2.0	..	29.2	*2.7	1.0	20.5	0.1	24.3	4.9	
1913-14	20.9	9.3	2.5	..	32.7	*2.4	1.2	21.4	0.3	25.3	7.4	
1914-15	23.0	9.8	1.5	0.1	34.4	2.7	1.5	22.4	0.3	26.9	7.5	
1915-16	24.8	10.2	1.5	..	36.5	2.9	1.6	23.8	0.3	28.6	7.9	
1916-17	27.2	11.0	2.5	0.1	40.8	3.1	1.7	25.8	0.2	30.8	10.0	
1917-18	29.8	11.0	2.9	0.1	43.8	3.6	1.7	25.6	0.2	31.1	12.7	
1918-19	33.2	11.5	2.0	0.1	46.8	3.6	2.0	25.2	0.2	31.0	15.8	
1919-20	35.7	15.2	1.7	0.2	52.8	3.7	2.2	24.1	0.6	30.6	22.2	
1920-21	37.5	15.7	5.4	0.5	59.1	4.0	2.4	29.4	1.0	36.8	22.3	
1921-22	43.4	15.8	5.4	0.4	65.0	6.4	2.9	52.6	0.6	62.5	2.5	
1922-23	45.0	17.9	4.9	0.1	67.9	7.9	3.5	64.1	-0.5	75.0	-7.1	
1923-24	44.2	19.1	7.6	0.2	71.1	9.6	3.2	74.2	0.6	87.6	-16.5	
1924-25	50.5	20.2	6.4	0.4	77.5	9.0	4.4	80.6	0.6	94.6	-17.1	
1925-26	48.7	22.3	6.8	0.2	78.0	8.6	3.4	93.7	0.2	105.9	-27.9	
1926-27	49.5	22.4	7.2	3.2	82.3	9.6	3.6	90.5	-0.3	103.4	-21.1	
1927-28	48.5	23.1	6.3	2.3	80.2	11.3	3.8	90.2	..	105.3	-25.1	
1928-29	47.6	23.0	3.8	1.0	75.4	10.6	2.7	90.4	..	103.7	-28.3	
1929-30	51.0	22.9	2.7	0.1	76.7	10.2	2.9	89.3	..	102.4	-25.7	
Total to end of 1929-30 ..	771.1	348.6	98.3	9.7	1,227.7	131.8	55.3	1,068.1	5.3	1260.5	-32.8	

Year.	Govern-ment. Rs.	Munici-pality. Rs.	Total. Rs.
1909-10	65,350	41,241	1,06,591
1910-11	46,440	37,841	84,281
1911-12	61,858	37,276	99,134
1912-13	68,194	37,431	1,05,625
1913-14	54,644	27,668	82,312
Total ..	2,96,486	1,81,457	4,77,943

APPENDIX D-1.

Trust Estates on Government Lands (Schedules C, E and F) as at close of 1929-30.

Serial No.	Name of Estate.	AS PER SCHEDULE C.		DEVELOPED LAND.										UNDEVELOPED LAND.		REMARKS.
		Area.	Value.	LEASED PLOTS.				UNLEASED PLOTS						Area in thousands of sq. yards.	Schedule value in thousands of Rupees.	
				No.	Area in thousands of sq. yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of sq. yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	Open spaces in thousands of sq. yards.	Roads in thousands of sq. yards.			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	<i>Schedule C—Lands.</i>		Rs.													
1	Flats	12,74,577	1,14,551	7	55.1	10,28	5.8	169	..	1050.5	94	
2	Kennedy Sea Face	4,447	..	1	*4.0	0.2	0.01	*Swimming bath.
3	Cooperage	58,027	58	Appropriated as permanent open space under Section 79 (3) of the Transfer Act.
4	Marine Lines	91,919	9,19,190	92	Do.
		32,795	3,27,950	20	32.6	565	25.2	
5	Wellington Lines	44,038	4,40,380	16	32.0	771	30.7	(a)12	(a) Central Garden.
6	Wodehouse Road	41,400	4,14,000	20	40.5	801	34.6	1	
7	Hornby Road	41,619	8,32,380	37	45.1	16,39	70.1
8	Plot South of Crawford Market (Hornby Road)	† 3,250														
9	Plot North of Municipal Offices (Hornby Road)	6,811	2,04,330	1	7.0	196	8.2
	Carried over ..	16,06,590	34,06,921	103	223.8	52,87	187.5	331	1	1050.5	94	

APPENDIX D-1—(contd.)

Trust Estates on Government Lands (Schedules C, E and F) as at close of 1929-30.

Serial No.	Name of Estate	AS PER SCHEDULE C.		DEVELOPED LAND.										UNDEVELOPED LAND.		REMARKS.
		Area.	Value.	LEASED PLOTS.				UNLEASED PLOTS.						Area in thousands of sq. yards.	Schedule value in thousands of Rupees.	
				No.	Area in thousands of sq. yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of sq. yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	Open spaces in thousands of sq. yards.	Roads in thousands of sq. yards.			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Brought over ..	16,06,590	Rs. 34,06,921	103	223.8	52,87	187.5	331	1	1050.5	94	
10	West Chaupati Estate including the Hill Slope	54,093	5,40,930	37	90.2	15,44.3	73.2	1	1.1	41	2.3	5.8	*0.4	*Roads not handed over to Municipality from Scheme 71.
	Old Distillery Plot	49,749		5	6.3	152.7	6.9	
11	Parel Estate	46,822	1,40,466	46.8	140	
	Total ..	17,57,254	40,88,317	145	320.3	69,84	267.6	1	1.1	41	2.3	336.8	1.4	1097.3	234	
	Site of Admiral's Bungalow (Marine Lines)	1	8.3	230	10.3	
	East Chaupati Estate	4,657	46,570	5	2.8	104	5.0	1	1.9	25	1.4	
	Total ..	4,657	46,570	6	11.1	334	15.3	1	1.9	25	1.4	
	Schedule E—Lands.															
	Colaba Reclamation	46,580	13,000	36	53.8	23,82	106.7	1.9	
	Nepean Sea Road Reclamation ..	9,152 2,014		1	2.0	14	0.6
	Total ..	57,746	13,000	37	55.8	23,96	107.3	1.9	
	Grand Total ..	18,19,657	41,47,887	188	387.2	97,14	390.2	2	3.0	66	3.7	338.7	1.4	1097.3	234	

APPENDIX D-2.

Trust Estates on Municipal Lands (Schedule D) as at close of 1929-30.

Serial No.	Name of Estate.	As PER SCHEDULE D.		DEVELOPED LAND.											UNDEVELOPED LAND.		REMARKS.
		Area	Value.	LEASED PLOTS.			UNLEASED PLOTS.			Open spaces in thousands of sq. yards.	Roads in thousands of sq. yards.	Service passages in thousands of sq. yds.	Area in thousands of sq. yds.	Schedule value in thousands of Rupees.			
				No.	Area in thousands of sq. yds.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of sq. yds.						Capital value in thousands of Rupees.	Rental in thousands of Rupees.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
			Rs.														
1	Connaught Road Estate	26,949	1,42,692	17	12.2	96	4.2	1.5	*13	69	* Area of 13 plots occupied by Municipality for Maratha Hospital.
2	Agripada Estate	2,94,742	13,15,196	149 C6	205.3 28.0	22,28 780	98.4 8.1	5	6.9	125	6.9	18.4	4.5	11.0	20,867 sq. yds. handed over to Municipality in 1927-28.
3	Matunga Lands	86,187	90,984	1	1.6	..	†	85	89	† As the land is leased in exchange the rent is Re. 1 only.
		4,07,878	15,48,872	167 C6	219.1 .0	23,24 180	102.6 .1	5	6.9	125	6.9	18.4	4.5	12.5	98	158	

C = Chawls.

APPENDIX D-3.

Trust permanent estates on their own lands at close of 1929-30.

Serial No.	Name of Scheme.	Land acquired upto 31st March 1930.		Developed Land.											Undeveloped Land.				Total of columns 6, 10, 13, 14, 15, 16, 18, 19 and 20.	Explanation of difference between Columns 3 & 21. (Areas and Values are shown in thousands.)	
				Leased plots.				Unleased plots.							Area acquired in thousands of square yards.	Proportionate cost of acquisition in thousands of Rupees.	Roads handed over to Municipality in thousands of square yards.	Police Accommodation site transferred to Government in thousands of square yards.			
				No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	Open spaces in thousands of square yards.	Roads in thousands of square yards.	Service passages in thousands of square yards.							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	First Nagpada	72.8	15,37	63 C2	42.6 4.7	794 33	35.2 1.4	2.8	..	3.3	14.0	4.0	0.8	72.8	
2	Princess Street	120.1	67,47	114 C2	61.6 11.1	92,86 189	409.4 8.5	5.8	44.7	1.5	2.6	127.3	7.2 square yards acquired under section 41 of the old Act or by private agreement.
3	Sandhurst Road	248.5	82,45	182 C2	123.3 14.4	1,03,53 194	466.0 8.7	16	10.0	28,78	159.9	3.9	0.5	1.4	92.3	3.7	3.2	252.7	0.6 square yards transferred to Scheme 33, 4.8 square yards acquired under Section 41 of the old Act.
4	Gamdevi	181.7	12,16	119	101.9	22,74	91.2	12.2	..	3.3	58.9	1.8	7.1	185.2	3.5 square yards acquired by private agreement.
5	Dadar Matunga	14,56.5	23,87	359 C3	432.6 10.7	46,64 67	188.0 3.7	438	547.4	64,07	355.9	274.9	57.0	229.4	8.4	169.5	17,29.9	231.4 square yards have been transferred to Scheme from Schedule D Matunga Lands. 42.0 square yards of Vincent Road are included in this Scheme.
6	Sion Matunga	17,91.5	20,50	5	7.4	129	0.5	99	86.5	10,79	59.9	15.0	31.8	..	15,73.2	18,00	54.0	..	23.6	17,91.5	
8	Mandvi Koliwada	29.4	19,80	32 C1	15.1 4.2	16,92 313	73.1 14.1	2.4	13.1	..	1.7	36.5	6.5 square yards acquired under Section 41 of the old Act. 0.6 square yards explained in Engineer's No. 3456 of 15th February 1912.
13	Souter Street Extension Eastward.	7.5	21	4	3.1	42	1.7	4.2	2.1	9.4	1.9 square yards transferred from scheme 32.
27	Mathew Road	50.8	11,30	21	34.5	12,89	47.8	0.4	17.0	..	2.5	55.3	4.5 square yards acquired under section 41 of the old Act.
29	Nowroji Hill	171.7	63,70	37 C1	21.6 8.5	36,85 227	178.5 10.2	26	15.2	20,49	113.8	8.1	13.9	3.5	67.5	25,04	20.6	3.0	0.8	171.7	
30	Souter Street Extension Westward.	16.9 2.6	69 10	19.5	19.5	15.5 square yards sold to B. B. & C. I. Railway in 1911-12.
	Carried over	41,50.0	3,17,62	936 C11	843.7 53.6	3,42,08 10,23	14,91.4 46.6	579	659.1	1,24,13	689.5	316.9	103.2	24.3	16,40.7	43,04	556.6	22.4	231.3	44,51.8	

C = Chawls.

APPENDIX D-3—(contd.)

Trust permanent estates on their own lands at close of 1929-30.

Serial No.	Name of Scheme.	Land acquired upto 31st March 1930.		Developed Land.											Undeveloped Land.		Total of columns 6, 10, 13, 14, 15, 16, 18 19 and 20.	Explanation of difference between Columns 3 & 21. (Areas and Values are shown in thousands.)				
		Area in thousands of square yards.	Awards in thousands of Rupees.	Leased plots.				Unleased plots.				Open spaces in thousands of square yards.	Roads in thousands of square yards.	Service passages in thousands of square yards.	Area acquired in thousands of square yards.	Proportionate cost of acquisition in thousands of Rupees.			Roads handed over to Municipality in thousands of square yards.	Police Accommodation sites transferred to Government in thousands of square yards.	Land sold or transferred in thousands of square yards.	
				No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
	Brought forward ..	41,50.0	3,17,62	936	843.7	3,42,08	14,91.4	579	659.1	1,24,13	689.5	316.9	103.2	24.3	16,40.7	43,04	556.6	22.4	231.3	44,51.8		
31	Parel	548.5	41,55	C11	53.6	10,23	46.6															
		17.1	109	C1	129.7	30,25	132.5	39	24.6	556	30.9	1.6	68.9	2.1	4.4	33	142.4	..	183.8	565.6		
32	East Agripada	205.4	22,55	C4	8.1	36	1.6															
					49	59.6	988	43.4	30	21.3	558	31.0	..	4.6	2.4	58.5	642	25.7	..	24.0	215.4	
					19.3	333	18.6														10.0 square yards road area transferred to this Scheme from Schedule D Lands.	
33	Bhatwadi	8.5	279	10	5.2	110	4.2	0.4	2.3	7.9	
36	Lamington Road	7.5	222	1	0.3	13	0.6	2.6	10.8	13.7	
37	Sydenham Road	74.5	1,13,00	14	4.8	14,54	65.1	33	18.3	42,46	235.9	..	22.7	1.5	11.6	17,59	15.4	..	0.2	74.5	0.6 square yards transferred to this Scheme from Scheme 3.	
41	Undria Street	6.4	462	3	0.7	13	0.6	7	1.7	74	4.1	*4.0	289	6.4	6.2 square yards acquired under Section 41 of the old Act.	
43	Parel Road Central	63.1	25,84	C2	8.2	568	29.8	18	13.7	10,63	42.2	..	0.6	58.7	94.0	*This area is occupied in part by 7 houses which have been remodelled by the Trust.	
					12.8	220	12.2														The difference in area is due to portion of Streets handed over to Municipality includes the areas of old Municipal Streets incorporated in the 120 ft. Eastern Avenue. The areas of such Municipal Streets have not been shown in column 3.	
47	Parel Road Northern	107.5	30,60	14	16.1	299	14.2	22	12.6	10,79	60.0	..	9.3	80.3	118.3	The difference in area is due to portion of Streets handed over to Municipality includes the areas of the Old Municipal Street incorporated in Parel Chawl Road. The areas of such Municipal Streets have not been shown in column 3.	
50	Mazagaon	62.6	795	5	18.1	392	15.3	3	8.2	332	18.5	2.2	1.9	4.3	62.6		
					27.9	376	20.9															
52	Worli	17,18.0	87,13	5	11.1	253	0.4	108	620.2	2,07,10	11,50.6	..	69.5	..	763.0	38,70	106.7	..	147.5	17,18.0		
	Carried over ..	69,69.1	6,56,96	C19	11,83	10,97.5	4,13,23	17,97.5	839	13,79.7	4,10,31	22,62.7	323.3	280.7	30.7	24,82.2	1,08,97	10,03.2	22.4	586.8	73,28.2	
					121.7	19,88	99.9															

C = Chawl

APPENDIX D-3—(contd.)

Trust permanent estates on their own lands at close of 1929-30.

Serial No.	Name of Scheme.	Land acquired upto 31st March 1930.		Developed Land.											Undeveloped Land.		Roads handed over to Municipality in thousands of square yards.	Police Accommodation site transferred to Government in thousands of square yards.	Land sold or transferred in thousands of square yards.	Total of columns 6, 10, 13, 14, 15, 16, 18, 19 and 20.	Explanation of difference between Columns 3 & 21. (Areas and Values are shown in thousands.)
		Area in thousands of square yards.	Awards in thousands of Rupees.	Leased plots.				Unleased plots.				Open spaces in thousands of square yards.	Roads in thousands of square yards.	Service passages in thousands of square yards.	Area acquired in thousands of square yards.	Proportionate cost of acquisition in thousands of Rupees.					
				No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
	Brought forward ..	69,69.1	6,56,96	11,83	10,97.5	4,13,23	17,97.5	839	13,79.7	4,10,31	22,62.7	323.3	280.7	30.7	24,82.2	1,08,97	10,03.2	22.4	586.8	73,28.2	
53	Foras Road ..	44.9	833	C 19	121.7	19,88	99.9		5	4.1	220	12.2	1.0	2.1	8.5	..	0.8	44.9	
54	Kolbhatwadi ..	12.6	18,55	C 1	26.5	544	30.2		1	1.0	183	10.2	..	0.2	..	0.9	132	1.6	..	1.0	12.6
56	Dharavi ..	17,36.8	37,65	8	126.1	753	10.1	1	5.5	59	3.3	..	3.5	..	16,01.7	34,72	17,36.8	
57	Sewri Wadala ..	18,09.5	1,24,97	3	9.6	..	1.4	22.3	..	16,94.8	1,17,05	82.8	18,09.5	
58	Worli Extension Scheme ..	397.0	27,12	376.3	25,71	20.7	307.0	
59	Sewri Koliwada ..	19.9	394	19.9	394	19.9	
60	Naigaum ..	516.9	51,94	12	85.1	17,01	23.9	77	120.7	27,57	130.4	..	9.9	..	116.1	11,67	50.1	57.8	77.2	516.9	No cash consideration has been paid for 9,989 sq. yds. in case 97 but 19,418 square yards given free of cost to the Board.
61	Fergusson Road ..	167.7	409	1.9	..	4.3	10	10.4	..	176.0	192.6	24,858 square yards from Schedule C.
62	Love Lane ..	20.5	380	C 1	7.4	284	1.4	20.6	
66	Mahalaxmi ..	6.8	126	..	13.2	264	14.7	7.9	1.4	..	0.2	9.5	
69	Widening of Byculla Bridge	3.4	81	13.5	13.5	
<i>Police Accommodation Schemes</i>																					
14	Nagpada	1	4.0	72	3.2	Included in Scheme 1.
16	Wodehouse Road ..	6.6	76	1	6.6	76	3.4	6.6	
17	Duncan Road ..	0.3	39	1	0.3	38	1.7	0.3	
18	Shepherd Road ..	1.3	16	1	1.2	15	0.7	1.2	
	Carried over ..	1,17,13.3	9,40,73	1232	13,47.6	4,59,31	19,13.0	923	15,11.0	4,42,50	24,18.8	324.3	328.5	30.7	62,96.2	3,03,48	11,09.4	80.2	924.8	1,21,10.1	

C = Chawls.

APPENDIX D-3—(concl'd.)

Trust permanent estates on their own lands at close of 1929-30.

Serial No.	Name of Scheme.	Land acquired upto 31st March 1930.		Developed Land.											Undeveloped Land.		Roads handed over to Municipality in thousand of square yards.	Police Accommodation site transferred to Government in thousands of square yards.	Land sold or transferred in thousands of square yards.	Total of columns 6, 10, 13, 14, 15, 16, 18, 19 and 20.	Explanation of differences between Columns 3 & 21. (Areas and Values are shown in thousands.)						
		Area in thousand of square yards.	Awards in thousand of rupees.	Leased plots.				Unleased plots.				Open spaces in thousand of square yards.	Roads in thousands of square yards.	Service passages in thousands of square yards.	Area acquired in thousands of square yds.	Proportionate cost of acquisition in thousand of Rupees.											
				No.	Area in thousand of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.	No.	Area in thousand of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.																
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22						
	Brought forward ..	1,17,13.3	9,40,73	1232 C 21	13,47.6 161.4	4,59,31 27,96	19,13.0 144.8	923	15,11.0	4,42,50	24,18.8	324.3	328.5	30.7	62,96.2	3,03,48	11,09.4	80.2	924.81	1,21,10.1							
19	Agripada	4.8	45	2	4.8	45	2.1	4.8						
23	Connaught Road	1.7	13	2	1.7	13	0.6	1.7	Included in Scheme 2.					
24	Princess Street	2	1.5	151	6.8	Included in Scheme 4.					
25	Gamdevi	2	1.8	45	2.0						
34	Lamington Road	6.2	..	1	6.1						
35	Sandhurst Road West	1	0.9	39	1.6	6.1	Nominal.				
39	Sandhurst Road East	4	2.8	197	8.9	Included in Scheme 3.					
40	Byculia	16.4	..	1	16.4	Do.				
44	Maharbaydi	2.7	..	1	2.7	2.7	Do.			
45	Palton Road	5.9	..	1	5.7	5.7	Do.			
46	Naigaum	1	11.3	219	12.2	Included in Scheme 60.			
48	Mahim	6.7	..	1	6.3	6.3	Nominal.		
55	Chinch Bunder Road	1	3.0	152	6.8	Included in Scheme 29.		
55A	Mazagaon	5.4	..	1	5.4	5.4	Nominal.	
63	Dadar Matunga North	3	8.4	80	3.6	Included in Scheme 5.	
67	Naigaum	2	46.5	962	53.4	Included in Scheme 60.	
70	Between Trust Garage on Arthur Road and Lamington Road	1.7	..	1	1.7	1.7	Nominal.	
	<i>Poorer Classes Accommodation Schemes.</i>																										
42	Spring Mills	20.0	76	1	20.0	76	3.4	20.0	
51	Century Mills	50.4	115	1	50.4	242	7.2	50.4	
65	David Mills	20.7	240	1	18.5	295	19.6	2.2	20.7		
	Total ..	1,18,55.9	9,45,62	1262 C 21	15,63.5 161.4	4,84,47 27,96	20,41.2 144.8	923	15,11.0	4,42,50	24,18.8	324.3	328.5	30.7	62,96.2	3,03,48	11,09.4	80.2	927.0	1,22,52.0							

APPENDIX D-4.

Summary.

Name.	Land.		Developed Land.													Undeveloped Land.		REMARKS.
	Area in thousands of square yards.	Cost of acquisition in thousands of Rupees.	Leased plots.				Unleased plots.				Open spaces in thousands of square yards.	Roads in thousands of square yards.	Service passage in thousands of square yards.	Total area of developed land in thousands of square yards (Cols. 5, 9, 12, 13 and 14.)	Area in thousands of square yards.	Cost of acquisition in thousands of Rupees.		
			No.	Area in thousands of square yards.	Capital value in thousands of rupees.	Rental in thousands of Rupees.	No.	Area in thousands of square yards.	Capital value in thousands of Rupees.	Rental in thousands of Rupees.								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1. Trust Estates on Government land (Schedules C, E & F.)	18,20	41,48	188	3,87	97,14	390	2	3	66	4	3,30	1	..	7,30	10,97	2,34		
2. Trust Estates on Municipal land (Schedule D) ..	4,08	15,49	167 C 6	2,19 28	23,24 1,80	1,03 8	5	7	125	7	18	5	13	2,00	98	1,58		
3. Trust Estates on their own lands	1,18,56	0,45,62	1262 C 21	15,64 1,61	4,84,47 27,96	20,41 1,45	923	15,11	4,42,50	24,19	3,24	3,29	31	39,20	62,96	3,03,48		
	1,40,84	10,02,59	1,617 C 27	21,70 1,89	6,04,85 29,76	25,34 1,53	930	15,21	4,44,41	24,30	6,81	3,35	44	49,40	74,91	3,07,40		

C=Chawli,

APPENDIX E-1

Statement showing the Expenditure on Works and Acquisition incurred to end of March 1930 and to be incurred in future.

Scheme No. and Name.	Figures in thousands of rupees.		REMARKS.
	Spent to end of 1929-30.	Estimated future expenditure.	
1 First Nagpada	2,837	Completed in 1913-14.
2 Princess Street	8,466	
3 Sandhurst Road	11,243	
4 Gamdevi	2,274	
5 Dadar-Matunga	9,156	1,505	
6 Sion-Matunga	9,163	6,258	
7 Colaba Reclamation	477	Completed in 1910-11.
8 Mandvi-Koliwada	2,648	
9 Sankli Street (Central Agripada) ..	Included in	Schedule D.	Completed in 1905-06.
10 Plot south of Crawford Market ..	Included in	Schedule C.	Do.
11 West Agripada	Included in	Schedule D.	
12 Connaught Road	Included in	Schedule D.	Completed in 1906-07.
13 Souter Street Extension (Eastwards)..	68	
14 Police Accommodation, Nagpada ..	157	Do. 1905-06.
16 Do. Wodehouse Road ..	323	Do. 1905-06.
17 Do. Duncan Road ..	59	Do. 1908-09.
18 Do. Shepherd Road ..	36	Do. 1905-06.
19 Do. Agripada	179	Do. 1910-11.
20 Street Scheme, Wellington Lines ..			Do. 1902-03.
21 Do. Wodehouse Road ..	Included in	Schedule C.	Do. 1905-06.
22 Do. Hornby Road ..			Do. 1911-12.
23 Police Accommodation, Connaught Road	79	Do. 1908-09.
24 Police Accommodation, Princess Street	266	Do. 1910-11.
25 Police Accommodation, Gamdevi ..	129	Do. 1917-18.
Carried over ..	47,560	7,763	

APPENDIX E-1 *—(contd.)*

Statement showing the Expenditure on Works and Acquisition incurred to end of March 1930 and to be incurred in future.

Scheme No. and Name.	Figures in thousands of rupees.		REMARKS.
	Spent to end of 1929-30.	Estimated future expenditure.	
Brought over ..	47,560	7,763	
27 Mathew Road	1,407	
29 Nowroji Hill	8,307	172	
30 Souter Street Extension (Westwards)..	130	
31 Parel	8,476	866	
32 East Agripada	4,957	381	
33 Bhatwadi	327	
34 Police Accommodation, Lamington Road	461	Completed in 1920-21.
35 Police Accommodation, Sandhurst Road West	146	Do. 1921-22.
36 Lamington Road	291	
37 Sydenham Road	13,730	273	
39 Police Accommodation, Sandhurst Road East	759	Completed in 1921-22.
40 Police Accommodation, Byculla ..	828	Do. 1921-22.
41 Undria Street	559	67	Completed.
42 Poorer Classes Accommodation, Spring Mills	519	Do.
43 Parel (Central)	3,837	24	
44 Police Scheme, Maharbaudi	271	Completed in 1922-23.
45 Do. Palton Road	571	Do. 1922-23.
46 Do. Naigaum	569	Do. 1924-25.
47 Parel (Northern)	5,144	96	
48 Police Scheme, Mahim	453	Completed in 1921-22.
49 Nepean Sea Road Reclamation ..	3	Do. 1916-17.
50 Mazagon	3,217	
Carried over ..	1,02,522	9,642	

APPENDIX E-1—(concl.)

Statement showing the Expenditure on Works and Acquisition incurred to end of March 1930 and to be incurred in future.

Scheme No. and Name.	Figures in thousands of rupees.		REMARKS.
	Spent to end of 1929-30.	Estimated future expenditure.	
Brought forward ..	1,02,522	9,642	
51 Poorer Classes Accommodation, Century Mill	130	
52 Worli	22,293	4,293	
53 Foras Road	3,648	39	
54 Kolbhatwadi	2,114	
55 Police Accommodation, Chinch Bunder	433	Completed in 1921-22.
55A, Do. Mazagon ..	454	Do. 1921-22.
56 Dharavi	6,943	*10,430	*Expenditure on works postponed.
57 Sewri-Wadala	18,363	5,812	
58 Worli Extension	3,619	1,343	
59 Sewri-Koliwada	478	118	
60 Naigaum	7,057	1,005	
61 Fergusson Road	1,553	44	
62 Love Lane	1,603	
63 Police Scheme, Kingsway	482	Completed in 1922-23.
65 Mill Chawls—David Mills	270	
66 Mahalaxmi	474	290	
67 Police Scheme, Naigaum	2,265	
69 Byculla Bridge Widening	714	
70 Police Scheme, Arthur Road	158	
71 West Chowpati (Street)	23	
72 Tripartite Road..	252	
	1,75,596	33,268	
		2,08,864	
Less—Sale proceeds of lands, buildings, etc.		18,772	
		1,90,092	

APPENDIX E-2.

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
1	First Nagpada	<i>Nil.</i>	Providing electric lights in staircase rooms and washing places and passages of 4 blocks at Agripada.	
2	Princess Street	<i>Nil.</i>	Construction of remaining service passage in Charniwadi Lane. Providing electric lights in staircase rooms and washing places for Chandanwadi and Princess Street Chawls.	
3	Sandhurst Road	Constructed footpaths opposite Plots Nos. 100, 109 to 115, and plots on either side of the approach to Elphinstone Bridge in East estate and handed over the same to the Municipality. Metalled and spramexed the service passages between plots Nos. 32 and 81 on Imamwada Road and behind plots Nos. 3 and 4 on 2nd Pathan Street in East estate and behind Plot No. 5 in Paper Mill Lane in West estate. Recreation ground on Plot No. 78 (West) handed over to the Municipality.	Pavement of remaining footpaths along temporary building, etc. Metalling and spramexing the remaining kutcha service passages in the estate. Completion of the work of adding set back to Jail Road East so far as it falls in Scheme 3. Adding set back to Islampura Street. Providing electric lights for stairs, washing places and passages at Imamwada chawls and for 6 additional blocks at Agripada.	
5	Dadar-Matunga	Road construction (carriageway) including fixing of kerbs and gas lighting (5 lamps) .. 640 R. ft. Laying of gas main 750 R. ft. 10 feet passage leading from Road No. 9 to Recreation ground 94 R. ft.	Remaining work of filling in road construction including storm water drain, pipe sewers, lighting footpath, pavement, tree plantation, etc.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
5	Dadar-Matunga—(contd).	<p>Asphalting including lighting with electricity Quadrant at Junction of Road No. 50 and Kingsway 1,388 sq. yds.</p> <p>Footpath pavement :—</p> <p>Carriage entrances 200 sq. yds.</p> <p>Shahabad paving 2,800 sq. yds.</p> <p>Tarred strips 2,200 sq. yds.</p> <p>Tree plantation of road side trees. 300 Nos.</p> <p>Storm water drain 560 R. ft.</p> <p>Pipe sewers 590 R. ft.</p> <p>Gardens and playgrounds :—</p> <p>Pipe railing to 2 grass plots on North of Road No. 27 . 2,170 R. ft.</p> <p>Providing water connections to two playgrounds .. 1,050 R. ft.</p> <p>Laying out gardens including plantation of trees, shrubs turfing, providing swings, benches, &c., admeasuring—12,000 sq. yds. .. 2 Nos.</p> <p>Tennis Courts for " Mansukh Club " at Dadar 2 Nos.</p>	<p>Surfacing of already completed carriageways.</p> <p>Construction of gardens and play grounds provided in the scheme.</p>	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
6	Sion-Matunga	<p>Providing electric lights to 2 room tenements and workmen's cottages.</p> <p>Filling in to meet the requirements of the Health Department of the Bombay Municipality.</p>	<p>To complete the approaches to the Dharavi and Koliwada Overbridges, to reduce the high land and fill in the low land in portion of the scheme between Harbour Branch Railway and the Municipal water pipe lines. To remove the high ground adjacent to Koliwada village and constructing the remaining roads in the scheme with their underground drainage and footpath pavements.</p> <p>Tree plantation and lighting, etc. Construction of garden and playground in the scheme.</p>	
8	Mandvi-Koliwada	Vent Shaft fixed to the building on Plot No. 11 and the same was handed over to the Municipality.	<p>Pavement of the remaining service passages.</p> <p>Providing electric lights for washing places, stairs and passages at Mandvi-Koliwada chawls.</p>	
11	Street Scheme, West Agripada.	Construction of passage leading to Motor Lorry Garage from Lamington Road .. 4,600 sq. ft.	<p>Remaining footpaths to be paved when buildings are completed.</p> <p>Kutchra service passages to be paved when necessary.</p>	
27	Mathew Road	Constructed footpaths in front of the open plot at the North-east junction of the old and new Queen's Road and handed over to the Municipality.	Nil.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
29	Nowroji Hill	<p>Approximately, 23,500 tons of materials were quarried from the Nowroji Hill Quarry.</p> <p>Paved footpaths opposite plots Nos. 30 and 40 on Dongri Street, as also on flank Roads Nos. 1 and 2.</p> <p>Paved footpaths along the Recreation Ground on Roads Nos. 4 and 5 as also along Plot No. 113 on Jail Road East.</p> <p>Attached Vent Shaft to the building on Plot No. 138 from the head of the sewer in Road No. 2.</p> <p>Completed Road No. 4 to the east of its junction with Road No. 21, with lighting and 3" asphalt macadam surfacing and handed over the same to the Municipality.</p> <p>Recreation ground between Roads Nos. 4 and 5 handed over to the Municipality.</p>	<p>Remaining hill to be quarried.</p> <p>Pavement of footpaths opposite open plots when built upon.</p> <p>The remaining set-back to Jail Road East North of Umerkhadi Road to be completed.</p> <p>Pavement of set back to Jail Road East, South of Umerkhadi Road to be done, so far as it falls in the carriageway.</p> <p>Remaining work on Roads Nos. 7, 9 and 4 (West of Road No. 21) and passages Nos. 3, 6, 8, 10, 13, 14, 15, 16A, 17, 18, 20 and 21 (portion).</p> <p>Constructing a retaining wall round the Durgah for bifurcation of Road No. 4.</p> <p>Providing electric lights for Chinchbunder Chawls.</p>	
31	Parel	<p>Filling in lowlying lands as per requirements of the Health Officer, Bombay Municipality.</p> <p>Construction of Roads :— Full carriageway of 80 ft. King Edward Road, East of Government Gate Road .. 400 R. ft. 8" S. W. Pipe Sewer 500 ft.</p>	<p>Remaining work of levelling and filling in, road construction, S. W. drains, pipe sewers, footpaths, gardens and recreation grounds.</p>	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
31	Parel—(contd).	<p>Repairs to eastern carriageway of Suparibaug Road carried out and the same handed over to Bombay Municipality.</p> <p>Repairs to eastern footpath of Suparibaug Road carried out and the same handed over to the Municipality.</p> <p>Central reservation of Suparibaug Road metalled and mexpalted and handed over to the Municipality. 10,620 sq. yds.</p> <p>Portion of Government Gate Road between Parel Back Road and King Edward Road handed over to Bombay Municipality .. 2,850 sq. yds.</p> <p>Footpath pavement 3,330 sq. yds.</p> <p>One recreation ground at Lalbaug admeasuring 1,420 square yards enclosed by passages, 9, 10 and 11 and one at Parel admeasuring 6,985 square yards enclosed by Roads 4 and 4A handed over to Bombay Municipality after completion.</p>		
32	East Agripada	<p>The work of spramex surfacing and lighting of DeLisle Road Cross Lane along with the pavement of its Northern footpath completed and the same handed over to the Municipality.</p> <p>Roads Nos. 6S and 7S in continuation of Municipal roads between Sankli and New Souter Streets, constructed with rubble packing, metalling, kerbing, water tables, etc., along with underground drainage arrangements, but without surfacing and lighting.</p>	<p>Pavement of remaining footpaths along in complete buildings and open plots.</p> <p>Pavement of remaining kutcha service passages and surfacing of the service passage between Plots Nos. 14 and 15 (South estate). Surfacing and lighting of Roads Nos. 6S and 7S and construction of Road No. 8S in continuation of Municipal roads between Sankli Street and New Souter Street.</p>	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
32	East Agripada—contd. ..	<p>Metalled and Spramexed the service passage behind Plot No. 6 (South Estate).</p> <p>Metalled the service passage between Plots Nos. 14 and 15 (South Estate).</p>	<p>Construction of 40 ft. Cross Roads between Killedar Street and Haines Road.</p> <p>Construction of R. I. F. Concrete Sheds for looms and living rooms on Plot No. 74.</p> <p>Laying out of open plots at the junction of DeLisle and Byculla Station Roads into recreation ground, including construction of 40 ft. approach road to the same.</p> <p>Providing electric lights for stairs, washing places and passages at the Mahar Kalapani and Peons Chawls, as also at the chawls on Plot No. 72.</p> <p>Levelling and filling in of plots.</p>	
37	Sydenham Road (Bhendy Bazar.)	<p>Construction of Recreation Ground on Plots Nos. 17 and 18 including swings, pipe railing, sand-pit all completed and the ground kept ready for being handed over in April 1930.</p> <p>Completed footpath pavement along Plots Nos. 1, 51, 54B and 56A.</p> <p>Completed the Western Carriageway with 6" concrete founds, 3" sheet asphalt surfacing, including underground drainage arrangements and lighting for a length of 811 ft. from Case No. 234 to Janjekar Street.</p>	<p>Pavement of footpaths opposite incomplete buildings and open plots.</p> <p>Pavement of kutcha service passages.</p> <p>Remaining road construction and drainage arrangements between Case No. 235 and Carnac Road, including lighting, etc.</p> <p>Levelling of Plots in the Scheme.</p> <p>Electric lighting for stairs, washing places and passages at 1 room tenements.</p>	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
37	Sydenham Road (Bhendy Bazar)—(contd.)	<p>Completed the Western Carriageway for a length of 377 ft. to the South of Janjekar Street with 3" sheet asphalt surfacing including lighting.</p> <p>Laid concrete foundations with underground drainage arrangements for a length of 64' of the Western Carriageway and 164 R. ft. of the Eastern Carriageway South of Janjekar Street.</p> <p>Laid concrete foundations for a length of 1,105 ft. of the tram tracks from Case No. 234 to Carnac Road, along with underground drainage arrangements.</p> <p>The work of adding set-back on Palton Road along Crawford Market almost completed.</p> <p>Completed pavement of the service passage No. 7 between Plots Nos. 54B and 55.</p>	<p>Pavement of set-backs to be added to Municipal roads from Sandhurst Road to Carnac Road.</p>	
41	Undria Street	Nil.	Completion of the work of re-modelling old buildings.	
43	Parel Road (Central) ..	Completed 303 R. ft. of the Western footpath of Parel Road opposite Case No. 40 and 85 R. ft. of the Eastern footpath at the junction of Parel Road and Nesbit Road.	<p>Pavement of remaining kutcha footpaths opposite incomplete buildings and open plots.</p> <p>Construction of 40 ft. Road along Bombay Education Society's premises joining 120' Eastern Avenue to Clare Road.</p>	
47	Parel Road (Northern) ..	Remaining portions of Eastern footpath of Parel Road between New Great Eastern Mills and Kalachowky Road. 1,250 sq. yds.	Completion of remaining bit of roadway in front of Maruti's temple.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
47	Parel Road (Northern)— (contd.)	Eastern footpath of Parel Road between Byculla Bridge and the Station 1,800 sq. yds. Completion of full carriageway of Parel Road for a length of about 800 ft. between Byculla Bridge and the Byculla Station including drainage arrangements and lighting.	Completion of remaining footpaths. Service passages in Guzri Bazar and Tulsirampada areas. Laying out recreation ground at Tulsirampada.	
50	Mazagon	Nil.	Providing electric lights for staircase rooms, washing places and passages at Mazagon Chawls. Pavement of the remaining kutcha footpaths opposite open plots.	
51	Poorer classes accommodation for Century Mills.	Nil.	The remaining blocks to be completed.	
52	Worli	(1) Pitching sea wall wherever necessary (2) Levelling of plots wherever there were hollows, was completed as per Municipal Health Officer's requirements. (3) Filling in wells in Case Nos. 390, 527 and 639A. (4) Erection of 4 vent shafts.	Remaining portion of the hill to be cut down and the work of levelling and filling in, construction of roads including S. W. D. pipe sewers, footpaths, parks, Sea Wall, &c., to be continued including development of Koliwada Village on Worli point with roads, chawls, passages, sanitary arrangements and boat stacking ground.	
53	Foras Road	Paving and surfacing of footpaths abutting on the Bellasis Road Chawls Municipal School and temporary Shops. (3,290+77 sq. yds.)	Lighting arrangements in Chawls. Paving of footpaths opposite plots when built upon construction of passage leading to Lamington Road.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
54	Kolbhatwadi	Footpath pavement opposite Plot No. 15 completed. Metalling of the service passage behind Plot No. 15 completed.	Pavement of footpath opposite Plot No. 16. Metalling and Spramexing the service passage behind Plot No. 16 and Spramexing of the service passage behind Plot No. 15.	
56	Dharavi	Construction of 36' carriageway Road No. 32 440 R. ft. Storm Water Drains 1,140 R. ft. Pipe Sewers—Road Nos. 2 & 32.. 220 R. ft. Filling in of wells 2 Nos.	Filling in the remaining low-lying portion of Scheme. Construction of sea wall and developing the whole area of scheme with roads and underground drainage.	
57	Sewri-Wadala	Levelling and filling in to meet the requirements of the Health Department .. 530 Brass. Filling in of wells 630 Brass. Filling in of low lands in the Scheme by the spoil from hill in case No. 110 .. 1,225 Brass. 9" pipe sewer laid under Road No. 52 Sewri Cross Road, 110 ft. Quarrying stone from Case No. 110 and ridges enclosed by Roads 41, 42, 49 & 50. Approximate quantity of stone quarried during the year 760 brass solid, 3,190 brass of stone was crushed into different grades of metals for sale to the public and the Department.	Excavating the remaining high grounds in the Scheme and completion of the filling in, in low-lying grounds remaining in the Scheme. All the remaining S. W. drains, pipe sewers and carriageways with lighting arrangements. Quarrying remaining portions of the hills and ridges at Bhoiwada, Wadala and Sewri.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
58	Worli Extension	Filling in of wells in cases Nos. 24 and 10 Covering of well in case No. 33.	Remaining portion of the hill to be cut down and road work, parks, sea wall, &c., to be completed when necessary.	
59	Sewri-Koliwada	<i>Nil.</i>	The whole.	
60	Naigaum	Construction of carriageway of Road No. 15 without surfacing for a length of 120 ft.=400 sq. yds. foot-paths. On Road No. 13 and Road No. 5—670 sq. yds. play ground. Laying out of play ground enclosed by Roads 16, 15 and 9 with benches, a set of swings and rockeries. 7,050 sq. yds.	Remaining work of levelling and filling in. Remaining works of road construction, S. W. drains, pipe sewers, tree plantation and lighting.	
61	Ferguson Road Scheme ..	<i>Nil.</i>	Remaining footpaths to be constructed as the areas develop.	
62	Love Lane Chawls ..	Provided X. P. M. to the ground floor windows and collapsible doors at the entrances of corridors of Block No. 2 and constructed R. I. F. concrete compound wall on the North of the same block.	Providing electric lights for passages and open spaces at Love Lane Chawls.	
65	Poorer Classes accommodation for David Mills.	<i>Nil.</i>	Upper floors of incomplete blocks Nos. 2, 4, 5, 6 and 8.	

APPENDIX E-2—(contd.)

Statement showing the Progress of Work in Trust Schemes.

No.	Name of Scheme.	Work done in 1929-30.	Work to be done after 1929-30.	REMARKS.
66	Mahalaxmi Street Scheme.	<i>Nil.</i>	Paving of footpaths on 100' and 40' Roads in front of Body Guard Lines. The remaining half width of 100' Road to be completed, along with the final surfacing of the full width of the road including paving of footpaths, service passages 3 in number, to be completed along with necessary drainage connections. Filling in of low lands to the West of 100' Road to be completed.	
69	Widening of Byculla Bridge.	Remaining portion of carriageways upto the Northern end of the Scheme 1,330 Sq. yds. Remaining portion of western footpath up to the North end of the Scheme 210 Sq. yds.	<i>Nil.</i>	
71	West Chawpati Estate ..	Laying out a garden between Municipal Garden and 15' passage. Paving of footpath opposite Plot No. 34=39 Sq. yds.	Paving of footpaths in front of buildings to be constructed hereafter. Laying out garden between Municipal Market and the toe of the hill.	

Statement showing the progress

Note.—The Schemes not included in column 1 eit

Scheme No.	Name.	Land acquisition upto beginning of 1929-30.			Land acquired in 1929-30.		
		Number of cases.	Total area acquired.	Award.	Number of cases.	Total area acquired.	Award.
1	2	3	4	5	6	7	8
				Rs.			Rs.
1	First Nagpada	108	72,802	15,36,830
2	Princess Street	392	1,20,147	67,47,234
3	Sandhurst Road	545	2,48,526	82,45,146
4	Gamdevi	68	1,81,658	12,15,960
5	Dadar-Matunga	621	14,56,454	23,87,125
6	Sion-Matunga	1,234	17,91,511	20,50,371
7	Colaba Reclamation	1	9,152	13,000
8	Mandvi Koliwada	208	29,376	19,80,091
9	Sankli Street	1	340	17,000
10	Plot South of Crawford Market	89	2,871
13	Souter Street Extension Eastward	2	7,484	20,786
17	Duncan Road (Police)	3	329	38,967
18	Shepherd Road (Police)	1	1,313	15,915
27	Mathew Road	44	50,787	11,29,849
29	Nowroji Hill	399	1,71,702	63,70,141
30	Souter Street Extension Westward	6	16,909	69,542
31	Parel	98	5,47,783	41,54,568	1	741	Nominal
32	East Agripada	211	2,05,426	22,54,954
33	Bhatwadi	36	8,456	2,78,855
34	Lamington Road (Police)	1	6,194	1
36	Lamington Road	10	7,493	2,22,138
37	Sydenham Road	316	73,887	1,12,99,420	2	606	501 Agreement and Nomina
40	Byculla (Police)	1	16,369	1
41	Undria Street	46	6,408	4,61,735
42	Spring Mills	1	20,030	76,076
43	Parel Road (Central)	60	63,136	25,84,012
44	Maharbadvi (Police)	1	2,724	1
45	Palton Road (Police)	1	5,924	1
47	Parel Road (Northern)	122	1,07,450	30,60,461
48	Mahim (Police)	2	6,768	2
50	Mazagaon Road	13	62,611	7,95,392
51	Century Mills	89	50,396	1,15,077
52	Worli	893	17,12,981	86,81,279	23	5,031	32,121
53	Foras Road	2	44,882	8,33,318
54	Kolbhatwadi	58	12,109	18,54,761	1	451	500 Agreement
55A	Mazagaon (Police)	1	5,351	1
56	Dharavi	627	17,14,911	36,42,134	17	21,930	1,23,060
57	Sewri-Wadala	1,108	17,60,988	1,18,75,610	131	48,502	6,21,200
58	Worli Extension	70	3,96,922	27,11,941	1	39	278
59	Sewri Koliwada	77	11,585	3,22,412	26	8,355	71,806
60	Naigaum	136	5,16,942	51,94,116
61	Fergusson Road	96	1,67,749	4,08,959
62	Love Lane	1	20,519	3,80,119
65	David Mills	4	20,732	2,40,368
66	Mahaluxmi Street Scheme	5	6,834	1,26,245
69	Widening of Byculla Bridge	4	3,436	80,538
70	Agripada West (Police)	1	1,744	1
		7,724	1,17,47,319	9,34,95,324	202	85,655	8,49,467

* Including Rs. 55,646 compensation

DIX F.

Acquisition in Sanctioned Schemes.

involve no acquisition or have not been sanctioned.

Total area acquired upto end of 1929-30.			Land yet to be acquired.				
Number of cases.	Total area acquired.	Award.	Number of cases.	Estimated cost.			
				Area.	Award.	Contingencies	Total.
9	10	11	12	13	14	15	16
					Rs.	Rs.	Rs.
108	72,802	15,36,830
392	1,20,147	67,47,234
545	2,48,526	82,45,146
68	1,81,658	12,15,960
621	14,56,454	23,87,125	3	1,198	11,000	1,100	12,100
1,234	17,91,511	20,50,371	5	4,801	27,000	2,700	29,700
1	9,152	13,000
208	29,376	19,80,091
1	340	17,000
..	89	2,871
2	7,484	20,786
3	329	38,967
1	1,313	15,915
44	50,787	11,29,849
399	1,71,702	63,70,141	1	97	7,000	700	7,700
6	16,909	69,542
99	5,48,524	41,54,569	2	1,208	8,000	800	8,800
211	2,05,426	22,54,954	2	704	16,000	1,600	17,600
36	8,456	2,78,855
1	6,194	1
10	7,493	2,22,138
318	74,493	1,12,99,921	12	3,029	12,000	1,200	13,200
1	16,369	1
46	6,408	4,61,735
1	20,030	76,076
60	63,136	25,84,012
1	2,724	1
1	5,924	1
122	1,07,450	30,60,461	7	1,837	26,800	2,680	29,480
2	6,768	2
13	62,611	7,95,392
89	50,396	1,15,077
916	17,18,012	87,13,400	444	80,022	7,00,000	70,000	7,70,000
2	44,882	8,33,318
59	12,560	18,55,261	1	760
1	5,351	1
644	17,36,841	37,65,194	7	6,865	51,000	5,100	56,100
1,239	18,09,490	1,24,96,810	47	67,141	2,38,000	23,800	2,61,800
71	3,96,961	27,12,219	3	3,518	51,700	5,170	56,870
103	19,940	3,94,218	33	9,626	1,00,000	10,000	1,10,000
136	5,16,942	51,94,116	6	2,891	20,500	2,050	22,550
96	1,67,749	4,08,959
1	20,519	3,80,119
4	20,732	2,40,368
5	6,834	1,26,245
4	3,436	80,538
1	1,744	1
7,926	1,18,32,974	9,43,44,791	573	1,83,697	12,69,000	1,26,900	13,95,900

under Section 48 (2) of Land Acquisition Act.

APPENDIX G.

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
<i>Schedule C.</i>		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.	
Flats	7	55.1	10,28	5.8	7	55.1	(a) 10,28	5.8	(a) Includes Rs. 4,50,000 for premia.
Kennedy Sea Face	1	4.0	0.2	0.01	1	4.0	0.2	0.01	
Hornby Road	39	59.6	21,22	91.2	39	59.6	(b) 21,22	91.2	(b) Includes Rs. 42,049 for premia.
Marine Lines (including Admiral's Bungalow).	21	40.9	7,95	35.5	21	40.9	(c) 7,95	35.5	(c) Includes Rs. 5,741 for premia.
Wellington Lines	16	32.0	7,71	30.7	16	32.0	(d) 7,71	30.7	(d) Includes Rs. 3,267 for premia.
Wodehouse Road	20	40.5	8,01	34.6	20	40.5	(e) 8,01	34.6	(e) Includes Rs. 6,700 for premia.
Chaupati East	5	2.8	1,04	5.0	5	2.8	1,04	5.0	1	1.9	25	1.4	
Chaupati West, (including Old Distillery Plot).	42	96.5	16,97	80.1	42	96.5	(f) 16,97	80.1	1	1.1	41	2.3	(f) Includes Rs. 31,512 for premia and Rs 5,000 for fine.
	151	331.4	73,18	2,82.9	151	331.4	73,18	2,82.9	2	3.0	66	3.7	

APPENDIX G—(contd.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
Brought over ..	151	Sq. yds. 331.4	Rs. 73,18	Rs. 2,82.9	151	Sq. yds. 331.4	Rs. 73,18	Rs. 2,82.9	2	Sq. yds. 3.0	Rs. 66	Rs. 3.7	
<i>Schedule D.</i>																	
Agripada	155	233.3	24,08	1,06.5	(g) 155	233.3	(h) 24,08	1,06.5	5	6.9	1,25	6.9	(g) Two plots (Schedule Plot Nos. 4 and 5) acquired by Government. (h) Includes Rs. 24,292 for premia and Rs. 10,834 for fine.
Connaught Road	17	12.2	96	4.2	17	12.2	(i) 96	4.2	(i) Includes Rs. 3,594 for premia.
Lands at Matunga	1	1.6	1	1.6	
Total ..	173	247.1	25,04	1,10.7	173	247.1	25,04	1,10.7	5	6.9	1,25	6.9	
<i>Schedule E.</i>																	
Colaba Reclamation	36	53.8	23,82	1,06.7	36	53.8	(j) 23,82	1,06.7	(j) Includes Rs. 4,793 for premia and Rs. 3,270 for fine.
Nepean Sea Road Reclamation ..	1	2.0	14	0.6	1	2.0	14	0.6	
Total ..	37	55.8	23,96	1,07.3	37	55.8	23,96	1,07.3	
Carried over ..	361	634.3	1,22,18	5,00.9	361	634.3	1,22,18	5,00.9	7	9.9	1,91	10.6	

APPENDIX G—(contd.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
Brought over ..	361	634.3	1,22,18	5,00.9	361	634.3	1,22,18	5,00.9	7	9.9	191	10.6	
<i>Trust's Own Property.</i>		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.	
First Nagpada	65	47.3	8,22	36.6	65	47.3	(k) 8,27	36.6	(k) Includes Rs. 100 for fine and Rs. 10,412 for premia.
Princess Street	116	72.7	94,68	4,17.9	116	72.7	(l) 94,75	4,17.9	(l) Includes Rs. 1,77,432 for premia and Rs. 4,000 per fine.
Sandhurst Road	184	137.7	1,05,40	4,74.7	184	137.7	(m) 1,0,47	4,74.7	16	10.0	28,78	1,59.9	(m) Includes Rs. 2,22,842 for premia and Rs. 24,505 for fine.
Gamdevi	119	101.9	22,68	91.2	119	101.9	(n) 22,74	91.2	(n) Includes Rs. 2,50,458 for premia and Rs. 3,500 for fine.
Dadar Matunga	355	431.7	45,75	1,87.9	13	17.5	1,46	6.2	*362	443.3	(o) 47,31	1,91.7	438	547.4	64,07	3,55.9	* 6 plots resumed during the year. (o) Includes Rs. 4,65,633 for premia and Rs. 4,683 for fine.
Sion Matunga	5	7.4	1,29	0.5	5	7.4	(p) 1,29	0.5	99	86.5	10,79	59.9	(p) Includes Rs. 67,071 for premia.
Mandvi Koliwada	33	19.3	20,05	87.2	33	19.3	(q) 20,05	87.2	(q) Includes Rs. 64,055 for premia.
Souter Street Extension Eastward	4	3.1	42	1.7	4	3.1	(r) 42	1.7	(r) Includes Rs. 2,800 for premia.
Mathew Road	21	34.5	12,87	47.8	21	34.5	(s) 12,89	47.8	(s) Includes Rs. 2,52,035 for premia.
Carried over ..	902	855.6	3,11,36	13,45.5	13	17.5	1,46	6.2	909	867.2	3,13,19	13,49.3	553	643.9	1,03,64	5,75.7	
Carried over ..	361	634.3	1,22,18	5,00.9	361	634.3	1,22,18	5,00.9	7	9.9	191	10.6	

APPENDIX G—(contd.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
Brought over ..	361	Sq. yds. 634.3	Rs. 1,22,18	Rs. 5,00.9	..	Sq. yds. ..	Rs. ..	Rs. ..	361	Sq. yds. 634.3	Rs. 1,22,18	Rs. 5,00.9	7	Sq. yds. 9.9	Rs. 1,91	Rs. 10.6	
Brought over ..	902	855.6	3,11,36	13,45.5	13	17.5	1,46	6.2	909	867.2	3,13,19	13,49.3	553	643.9	1,03,64	5,75.7	
Nowroji Hill	34	26.9	37,62	1,80.4	4	3.2	1,50	8.3	38	30.1	(t) 39,12	1,88.7	26	15.2	20,49	1,13.8	(t) Includes Rs. 1,42,729 for premia.
Parel Road	134	137.3	30,48	1,33.4	1	0.5	13	0.7	135	137.8	(u) 30,61	1,34.1	39	24.6	5,56	30.9	(u) Includes Rs. 1,03,622 for premia and Rs. 13,550 for fine.
East Agripada	51	77.6	12,78	59.6	2	1.3	43	2.4	53	78.9	(v) 13,21	62.0	30	21.3	5,58	31.0	(v) Includes Rs. 30,578 for premia.
Bhatwadi	10	5.2	1,10	4.2	10	5.2	(w) 1,10	4.2	(w) Includes Rs. 10,484 for premia and Rs. 200 for fine.
Lamington Road	1	0.3	13	0.6	1	0.3	13	0.6	
Sydenham Road	14	4.8	14,14	65.1	14	4.8	(x) 14,54	65.1	33	18.3	42,46	2,35.9	(x) Includes Rs. 1,64,369 for premia.
Undria Street	3	0.7	13	0.6	3	0.7	13	0.6	7	1.7	74	4.1	
Parel Road, Central	13	20.8	7,39	39.3	1	0.2	49	2.7	14	21.0	(y) 7,88	42.0	18	13.7	10,63	42.2	(y) Includes Rs. 2,500 for premia.
Parel Road, Northern	14	16.1	2,99	14.2	14	16.1	(z) 2,99	14.2	22	12.6	10,79	60.0	(z) Includes Rs. 4,448 for fine.
Mazagaon	7	51.0	9,37	43.8	6*	46.0	(A) 7,68	36.2	3	8.2	332	18.5	* One plot resumed during the year.
Worli	5	11.1	2,53	0.4	5	11.1	(B) 2,53	0.4	108	620.2	2,07,10	11,50.6	(A) Includes Rs. 25,025 for premia. (B) Includes Rs. 77,850 for premia.
Carried over ..	1,188	1,207.4	4,30,02	18,87.1	21	22.7	4,01	20.3	1,202	1,219.2	4,33,11	18,97.4	839	1,379.7	4,10,31	22,62.7	
Carried over ..	361	634.3	1,22,18	5,00.9	361	634.3	1,22,18	5,00.9	7	9.9	1,91	10.6	

APPENDIX G—(contd.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.	
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.		
		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		Sq. yds.	Rs.	Rs.		
Brought over ..	361	634.3	1,22,18	5,00.9	361	634.3	1,22,18	5,00.9	7	9.9	1,91	10.6		
Brought over ..	1,188	1,207.4	4,30,02	18,87.1	21	22.7	4,01	20.3	1,202	1,219.2	4,33,11	18,97.4	839	1,379.7	4,10,31	22,62.7		
Foras Road Street Scheme ..	3	28.2	6,06	33.5	1	0.2	3	..	4	28.4	(C) 6,09	33.5	5	4.1	2,20	12.2	(C) Includes Rs. 1,500 for premia.	
Kolbhatwadi Improvement Scheme	15	7.1	14,26	56.5	1	0.8	1,78	9.9	16	7.9	(D) 16,04	66.4	1	1.0	1,83	10.2	(D) Includes Rs. 2,05,800 for premia.	
Dharavi Street Scheme	8	126.1	7,53	10.1	8	126.1	(E) 7,53	10.1	1	5.5	59	3.3	(E) Includes Rs. 2,82,898 for premia.	
Sewri Wadala	3	9.6	..	1.4	3	9.6	..	1.4		
Naigaum Street Scheme	10	83.4	16,50	21.1	2	1.7	51	2.8	12	85.1	(F) 17,01	23.9	77	120.7	27,57	1,30.4	(F) Includes Rs. 4,35,869 for premia.	
Love Lane	4	20.6	5,47	16.1	4	20.6	(G) 5,48	16.1	(G) Includes Rs. 1,13,762 for premia.	
Total ..	1,231	1,482.4	4,79,84	20,25.8	25	25.4	6,33	33.0	1,249	1,496.9	4,85,26	20,48.8	923	1,511.0	4,42,50	24,18.8		
<i>Police Accommodation Scheme.</i>																		
14 Nagpada	1	4.0	72	3.2	1	4.0	72	3.2	
16 Wodehouse Road	1	6.6	76	3.4	1	6.6	76	3.4	
17 Duncan Road	1	0.3	38	1.7	1	0.3	38	1.7	
Carried over ..	3	10.9	186	8.3	3	10.9	1,86	8.3	
Carried over ..	1,592	2,116.7	6,02,02	25,26.7	25	25.4	6,33	33.0	1,610	2,131.2	6,07,44	25,49.7	930	1,520.9	4,44,41	24,29.4		

APPENDIX G—(contd.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
Brought over ..	1,592	2,116.7	6,02,02	25,26.7	25	25.4	6,33	33.0	1,610	2,131.2	6,07,44	25,49.7	930	1,520.9	4,44,41	24,29.4	
Brought over ..	3	10.9	1,86	8.3	3	10.9	1,86	8.3	
18 Shepherd Road	1	1.2	15	0.7	1	1.2	15	0.7	
19 Agripada	2	4.8	45	2.1	2	4.8	45	2.1	
23 Connaught Road	2	1.7	13	0.6	2	1.7	13	0.6	
24 Princess Street	2	1.5	1,51	6.8	2	1.5	1,51	6.8	
25 Gamdevi	2	1.8	45	2.0	2	1.8	45	2.0	
34 Lamington Road	1	6.1	1	6.1	Nominal.
35 Sandhurst Road West ..	1	0.9	39	1.6	1	0.9	39	1.6	
39 Sandhurst Road East ..	4	2.8	1,97	8.9	4	2.8	1,97	8.9	
40 Byculla	1	16.4	1	16.4	Nominal.
44 Maharbavdi	1	2.7	1	2.7	Do.
45 Palton Road	1	5.7	1	5.7	Do.
46 Naigaum	1	11.3	2,19	12.2	1	11.3	2,19	12.2	
48 Mahim	1	6.3	1	6.3	Nominal.
55 Chinch Bunder Road ..	1	3.0	1,52	6.8	1	3.0	1,52	6.8	
55A Mazagaon	1	5.4	1	5.4	Nominal.
63 Dadar Matunga North ..	3	8.4	80	3.6	3	8.4	80	3.6	
67 Naigaum	2	46.5	9,62	53.4	2	46.5	9,62	53.4	
70 West Agripada between the Trust Garage on Arthur Road and Lamington Road.	1	1.7	1	1.7	Nominal.
Total ..	31	139.1	21,04	1,07.0	31	139.1	21,04	1,07.0	
Carried over ..	1,623	2,255.8	6,23,06	26,33.7	25	25.4	6,33	33.0	1,641	2,270.3	6,28,48	26,56.7	930	1,520.9	4,44,41	24,29.4	

APPENDIX G—(concl.)

Area, Capital Value and Rental are shown in thousands.

Estate.	Disposed of to end of 1928-29.				Disposed of in 1929-30.				Disposed of to end of 1929-30.				Balance available for leasing.				REMARKS.
	No. of plots.	Area.	Capital value	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	No. of plots.	Area.	Capital value.	Rent.	
Brought over ..	1,623	Sq. yds. 2,255.8	Rs. 6,23,06	Rs. 26,33.7	25	Sq. yds. 25.4	Rs. 6,33	Rs. 33.0	1,641	Sq. yds. 2,270.3	Rs. 6,28,48	Rs. 26,56.7	930	Sq. yds. 1,520.9	Rs. 4,44.41	Rs. 24,29.4	
<i>Poorer Classes Accommodation Schemes.</i>																	
42 Spring Mills	1	20.0	76	3.4	1	20.0	76	3.4	
51 Century Mills	1	50.4	2,42	7.2	1	50.4	(H) 2,42	7.2	(H) Includes Rs. 1,21,495 for premia.
65 David Mills	1	18.5	2,95	19.6	1	18.5	2,95	19.6	
Total ..	3	88.9	6,13	30.2	3	88.9	6,13	30.2	
Grand Total ..	1,626	2,344.7	6,29,19	26,63.9	25	25.4	6,33	33.0	*1,644	2,359.2	6,34,61	26,86.9	930	1,520.9	4,44,41	24,29.4	* Exclusive of 5 plots sold out-right.

APPENDIX H.

Statement of Completed Police Accommodation Schemes.

Serial No.	Schemes		Date of completion.	No. of persons accommodated		Area of site.	Cost of site.	Cost of buildings, etc.	Interest charges	Total Capital cost.	Rent payable by Government.	REMARKS.
	No.	Name		Officers.	Men.							
1	2	3	4	5	6	7	8	9	10	11	12	13
						Sq. yds.	Rs.	Rs.	Rs.	Rs.	Rs.	
1	18	Shepherd Road	1-11-1905	1	..	1,237	15,173	20,135	2,495	37,803	1,781	With stables for 19 horses.
2	16	Wodehouse Road	31-3-1906	5	224	6,578	76,302	2,44,006	14,027	3,34,335	15,747	
3	14	Nagpada	1-4-1906	3	60	3,955	71,876	82,596	17,369	1,71,841	8,094	
4	17	Duncan Road	6-10-1908	..	8	316	37,536	19,272	5,900	62,708	2,910	
5	23	Connaught Road	11-1-1909	2	28	1,689	13,409	68,211	8,921	90,541	4,219	
6	19	Agripada	1-6-1909*	5	60	4,851	44,876	1,37,800	19,332	2,02,008	9,414	
7	24	Princess Street	31-5-1910	5	..	1,492	1,51,413	1,19,253	12,621	2,83,287	13,145	* Different buildings were completed on different dates, but the lease runs from 1st June 1909.
8	25	Gardevi	1-12-1916	7	..	1,794	44,850	82,740	17,176	1,44,766	6,678	
9	44	Maharbavdi	15-6-1922	7	57	2,724	(a) ..	2,71,401	53,556	3,24,957	20,863	
10	45	Palton Road	28-1-1923	7	295	5,924	(a) ..	5,73,753	1,71,950	7,45,703	47,876	(a) Lands belong to Government and were acquired for a nominal sum.
11	35	Sandhurst Road West	28-2-1923	3	33	868	47,559	98,523	20,212	1,66,294	10,676	
12	39	Sandhurst Road East	31-3-1923	9	100	2,814	2,73,410	4,85,510	98,032	8,56,952	55,018	
13	55	Chinch Bunder	28-2-1924	7	24	3,032	1,81,628	2,51,028	33,647	4,66,303	29,937	
14	55A	Mazagon	4-3-1924	2	227	5,351	(a) ..	4,53,632	1,04,541	5,58,173	35,836	
15	34	Lamington Road	20-3-1924	7	240	6,194	(a) ..	4,63,894	1,95,225	6,59,119	42,317	
16	63	Kingsway	31-3-1924	7	108	8,407	79,800	4,02,385	43,958	5,26,143	33,779	
17	40	Byculla	31-12-1924	16	201	16,369	..	8,28,333	2,42,510	10,70,843	68,750	
18	48	Mahim	25-1-1925	7	126	6,768	..	4,53,023	1,46,421	5,99,444	38,485	
19	46	Naigaum	31-7-1926	7	100	11,276	2,03,469	3,64,643	1,14,374	6,82,486	43,817	
20	70	Agripada (on the West side of Lamington Road).	30-10-1926	11	..	1,743	(a) ..	1,58,358	4,349	1,62,707	8,849	
21	67	Naigaum for Armed Police and Recruits.	18-10-1928	20	680	46,531	8,90,620	13,75,597	5,31,892	27,98,109	1,64,555	
Total ..				138	2,571	139,913	21,31,921	69,54,093	18,58,508	1,09,44,522	6,62,746	

APPENDIX
PARTICULARS OF
Capital Cost and

Serial No.	CHAWL'S NAME.		Year in which site of chawls was appropriated for construction of chawls.	Open spaces in the chawl site.	Area actually occupied by the buildings.	Total area of the site of chawls (Cols. 4 and 5).	Rate per sq. yard as in the year given in Col. 3.	Value of site (Col. 6) as in the year given in Col. 3.	Constructional cost of chawls including 7½ per cent. for Management and Establishment.	Cost of work value of land management and Establishment charges (Cols. 8 and 9).	Interest and Sinking fund charges on Capital outlay at 4.61 per cent. on Col. 10 up to 1919 and thereafter at 6.35 per cent.	Full letting value per annum.
				Sq. yds.	Sq. yds.	Sq. yds.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
1	1-4	Agripada A Chawls	1900	(a) 4,079	3,206	7,285	7	50,995	1,84,710	2,35,705	10,866	20,323
2	5-16	" B "	1903	5,924	6,001	11,925	6	71,550	5,39,315	6,10,865	28,161	57,177
8	31-32 33-40 45-46	" C "	1903	2,825	3,426	6,251	6	37,506	2,77,972	3,15,478	14,543	28,001
4	19-24	Chandanwady	1904	5,365	4,299	9,664	15	1,44,960	3,74,892	5,19,652	23,956	59,028
5	25-27 29-30	Imamwada A	1905	7,857	5,585	13,442	13.8	1,81,467	4,95,609	6,77,076	31,214	60,288
6	50	" B "	1905	588	361	949	13.8	12,811	19,368	32,179	1,483	2,061
7	33-37	Mandvi Koliwada Chawls	1908	893	3,276	4,169	75	3,12,675	2,74,855	5,87,530	27,085	53,489
8	31	Workmen's Cottages	1915	574	370	944	5	4,720	12,081	16,801	774	821
9	17-18	Nagpada A Chawls	1903	1,510	1,059	2,569	7	17,983	81,931	99,914	4,606	9,870
10	39	" B "	1904	1,122	977	2,099	7	14,693	99,347	1,14,040	5,257	9,891
11	28	Princess Street Chawls	1907	1,047	433	1,480	30	44,400	42,229	86,629	3,994	5,504
12	42-44 47-49	Suparibang	1910	5,157	2,924	8,081	4.8	36,364	3,38,410	3,74,774	17,303	27,660
13	52-57	Chinch Bunder	1913	4,613	3,883	8,496	26.66	(d) 2,26,560	3,77,244	6,03,804	27,835	48,862
14	..	Cottage Blocks (old)	1920	2,290	490	2,780	10	27,800	35,609	63,409	4,027	4,067
15	58-61	Mahar Chawls	1921	1,754	2,427	4,181	15	62,715	4,36,288	4,99,003	31,687	28,226
16	62	Peons	1921	2,375	1,044	3,419	15	51,285	1,69,285	2,20,570	14,006	15,533
17	63-66	Kalapani	1921	5,068	2,692	7,760	15	1,16,400	4,28,004	5,44,404	34,570	24,826
18	67-72	Three Room Tenements (Sch. 5)	1922	4,496	1,113	5,609	6	33,654	2,60,733	2,94,387	18,694	22,248
19	73-78	Two (Sch. 6)	1922	2,937	1,297	4,234	6	25,404	2,73,189	2,98,593	18,961	28,690
20	79-85	Cottage Blocks (new)	1922	6,588	1,220	7,808	6	46,848	68,335	1,15,183	7,314	3,622
21	..	Foras Road Chawls	1922	23,460	12,244	35,704	19	6,78,376	25,47,284	32,25,660	2,04,828	1,51,792
22	..	Mazagon	1922	19,327	9,754	29,081	10	2,90,810	21,56,971	24,47,781	1,55,434	1,19,760
23	..	New Kalapani	1923	1,839	2,072	3,911	20	78,220	3,11,107	3,89,327	24,722	24,837
24	..	Love Lane	1925	6,972	6,395	13,367	18.8	2,47,289	11,22,281	13,69,570	86,967	1,08,715
25	..	Sydenham Road	1925	9,184	3,611	12,795	16	2,04,720	7,70,163	9,74,883	61,905	64,950
		Total		127,844	80,159	208,003	..	30,20,205	1,16,97,012	1,47,17,217	8,60,192	9,80,267

I - 1.

TRUST CHAWLS.

Net Annual Return.

Annual Profit + and Loss-taking net revenue at full letting value (Col. 12—Col. 11).	Percentage of net Annual return (Col. 10).	Number of Rooms.	Number of floors including ground floor.	Land per room (Col. 6 ÷ Col. 15).	Rent per Room.	Floor area of tenement including verandah.	Capital cost of land and works per room (Col. 19 ÷ Col. 16).	Capital cost of works per room (Col. 9 ÷ Col. 15).	Net profit + or loss — per room (Col. 13 ÷ Col. 15).	REMARKS.
13	14	15	16	17	18	19	20	21	22	23
Rs.	Rs.				Rs.	Sq. ft.	Rs.	Rs.	Rs.	
+2,683	5.74	311	3	23.42	4-15	175	738	594	+8.62	The rates per sq. yd. given in Col. 7 are those which the site of chawls, given in Col. 6 could have fetched subject to the Board's usual regulations in the open market in the year given in Col. 3.
+9,957	6.24 (b)	288 640	4	12.85	4-15	110 142	658	581	+10.72	
+4,124	5.91	432	4	14.47	4-15	177	730	643	+9.54	
+15,396	7.50	674	4	14.33	7-2	125	771	556	+22.84	(a) This area is exclusive of the site of the weaving shed and a strip of land 6 ft. in width surrounding the shed.
+8,978	5.93	883	4	15.22	5-11	135	767	561	+10.16	
-109	4.26	30	2	31.63	5-11	160	1,073	646	-3.63	(b) The rooms in Agripada B are of two kinds. 640 larger measuring 142 sq. ft. and 288 smaller, measuring 110 sq. ft. floor area.
+8,574	6.06	222	4	18.77	7-2	176	2,646	1,238	+38.62	
-227	3.25	15	1	62.93	4-9	120	1,120	805	-15.12	
+1,974	6.58	144	4	17.84	5-11	148	694	569	+13.70	(c) In addition to 9,595 rooms shown as total in Col. 15 there are in Mandvi Koliwada 26 godowns let at rents ranging from Rs. 72-4 to 100 per godown and 30 shops let at rents ranging from Rs. 47 to 60 per shop per month and in Chinch Bunder 33 godowns let at Rs. 75 per mensem occupying the whole ground floor.
+1,337	5.79	144	4	14.57	5-11	160	792	690	+9.28	
-325	4.23	64	4	23.12	7-2	131	1,353	660	-5.08	
+1,137	4.92	480	4	16.83	5-0	176	781	705	+2.37	
+4,740	5.39	372	4	22.83	5-10	176	1,623	1,014	+12.74	(d) This figure represents the value at Rs. 40 per sq. yd. of the site situated between the 25 ft. road and the railway and admeasuring 5,664 sq. yds.
-1,316	4.27	14	1	198.57	24 & 25-8	175	4,529	2,543	-94.00	
-12,870	3.77	320	4	13.06	7-3	176	1,559	1,363	-40.21	
-3,637	4.70	120	4	28.49	7-5, 10 & 11	176	1,838	1,411	-30.30	
-18,019	3.04	246 (f) 180	4	19.11	7-3	176	1,341	1,054	-44.38	(e) This figure is arrived at, by dividing the (d) by 8,496 sq. yds.
-3,862	5.03	36	3	155.55	46-8, 51-8 & 52-8.	562	8,177	7,243	-107.27	
+166	6.40	72	3	58.80	31-8, 33-8, 34-8 & 36-8	338	4,147	3,794	+2.30	(f) Represents number of looms.
-4,899	2.09	10	1	780.80	31-8, 32-4	325	11,518	6,832	-489.90	The figures in Cols. 20 and 21 given against Mandvi Koliwada and Chinch Bunder chawls are vitiated by the fact that the capital cost of the chawls includes the cost of godowns and shops on the ground floor. Omitting those chawls and the Matunga Cottages as also tenements in Schemes 5 and 6 the average cost per room is Rs. 1,377 (land Rs. 253 and construction Rs. 1,124.)
-1,03,633	3.13	1,350	4	26.44	8-0, 9-8, 10 & 12	176	2,389	1,886	-76.76	
-75,594	3.26	1,300	4	22.37	7-8 & 8-8	176	1,883	1,659	-58.14	
-8,164	4.25	228 (f) 54	4	13.86	7-4 to 9-12	176	1,381	1,103	-28.89	
-14,490	5.23	816	4	16.38	9 to 14	176	1,678	1,375	-17.75	
-18,601	4.42	384	4	33.32	10, 11, 20, 21 & 22	176	2,519	2,006	-48.44	
-2,06,680	4.44	(c) 9,595 (f) 214	..	21.20	1,500	1,192	-21.07	

PARTICULARS

Number of Tenements, Full Letting Value & Mont

Serial No.	CHAWLS.	Let for living purposes.	Number of Tenements.							Mont		
			Temporarily occupied for Board's purposes.		Temporarily occupied by Schools.	Chawl Superintendent's quarters including office and stores.	Total of columns 3 to 7.	Shops.	Godowns.	Let for living purposes.	Temporarily occupied for Board's purposes.	Temporarily occupied
			Occupied by Muccadam.	Used for office and stores.								
1	2	3	4	5	6	7	8	9	10	11	12	13
1	1-4 Agripada A Chawls	(e) 279	2	6	287	24	..	1,409 6 6	7 0	..
2	5-16 " B "	(f) 912	912	16	..	4,531 8 0
3	31, 32, 38, 40, 45 & 46 " C "	413	413	19	..	2,072 6 6
4	19-24 Chandanwadi Chawls	663	1	2	666	8	..	4,751 8 0	5 0	..
5	25-27 Imamwada A "	875	1	7	883	5,008 7 5	4 0	..
6	50 " B "	30	30	171 11 6
7	33-37 Mandvi Koliwada Chawls	(g) 221	1	222	30	26	1,556 2 8	5 10	..
8	51 Matunga Cheap Workmen's Cottages	15	15	68 7 0
9	17-18 Nagpada A Chawls	143	1	144	818 8 5	4 0	..
10	39 " B "	144	144	824 4 0
11	28 Princess Street Chawls	64	64	458 10 8
12	47-49 Suparibag "	477	1	2	480	2,295 4 0	9 12	..
13	52-57 Chinch Bunder "	371	1	372	..	33	2,086 14 0	5 0	..
14	58-61 Mahar Chawls	(h) 319	1	320	4	..	2,265 2 0	7 0	..
15	62 Peons' "	120	120	1,296 1 6
16	63-66 Kalapani Chawls	239	1	6	246	..	Looms 160	1,717 13 0	7 0	..
17	67-72 Three-Room Tenements	36	36	1,854 0 0
18	73-78 Two-Room "	72	72	2,390 13 0
19	79-85 Ground Floor New Cottages	9	..	1(Part)	10	286 13 7	15 0	..
20	86-95 Ground Floor Old "	14	14	338 14 1
21	Bellasis Road Chawls	1,498	1	..	5	6	1,510	6	..	12,417 5 10	7 0	41
22	Mazagaon "	1,294	6	1,300	9,966 0 0
23	New Kalapani "	228	228	6	Looms 54	1,795 14 8
24	Love Lane "	788	1	6	795	21	..	8,432 9 4	7 0	..
25	Sydenham Road "	381	1	1	383	1	..	5,370 0 0	18 0	..
	Total ..	9,605	13	4	5	39	9,666	135	59 Looms 214	74,184 9 8	101 6	41

† Includes 89 rooms used as shops, vide Note (g).

Total No. of rooms including shops, godowns, Looms and Chawl Superintendent's quarters is 10,074 (total of cols. 8 to 10)

MUST CHAWLS.

Permissible and Actual Population, 1929-30.

No.	Total amount of annual rental 12 times of columns 15 to 17.			Maximum permissible population in adults.			Actual in January 1930		Population per acre in largest groups.	REMARKS	
	Total of columns 11 to 14.	Shops.	Godowns.	Total tenements.	Population per tenement.	Total population.	Persons.	Equivalent adults.			
14	15	16	17	18	(g)19	20	21	22	23	(j)24	25
Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.							
12 0	1,428 6 6	265 3	20,323 2	311	5	1,555	1,141	1,037	769	(a) Out of Rs. 12, Rs. 7 for Chawl Superintendent's quarters and Rs. 5 for office use, etc.
..	4,531 8 0	233 4	57,177 0	928	4½	1,296	881	774		(b) Out of Rs. 9-8, Rs. 7 for Chawl Superintendent's quarters and Rs. 2-8 for office use.
..	2,072 6 6	261 0	28,000 14	432	5	2,160	1,533	1,375	..	(c) Out of Rs. 11-8, Rs. 7 for Chawl Superintendent's quarters and Rs. 4-8 for office use.
9 8	4,766 0 0	153 0	59,028 0	674	3½	2,359	2,421	2,106	920	(d) Out of Rs. 14, Rs. 7 for Chawl Superintendent's quarters and Rs. 7 for office use.
11 8	5,023 15 5	60,287 9	883	4	3,532	2,623	2,401	972	(e) Out of 279 rooms, 8 rooms are two-room tenements at Rs. 7-13, for 11 months, and Rs. 8-6 for 1 month.
..	171 11 6	2,060 10	30	5	150	87	81		(f) 912 rooms at Rs. 5-5 for 1 month and Rs. 4-15 for 11 months.
..	1,561 12 8	1,074 0	1,821 10	53,489 0	222	5	1,110	1,046	915	503	Monthly rent for other chawls.
..	68 7 0	821 4	15	5	75	72	68	..	(i) Rs. 7-10 for one month and Rs. 7-2 for 11 months, for Chandanwadi, Princess Street, and Mandvi Koliwada Chawls.
..	822 8 5	9,870 5	144	4½	792	582	525	..	(ii) Rs. 6-2 for one month and Rs. 5-11 for 11 months for Imamwada and Nagpada Chawls.
..	824 4 0	9,891 0	144	4½	792	640	515		(iii) Rs. 5-5 for one month and Rs. 4-15 for 11 months for Agripada chawls.
..	458 10 8	5,504 0	64	4	256	245	220	..	(iv) Rs. 5-10 for Chinch Bunder Chawls.
..	2,305 0 0	27,660 0	480	5	2,400	1,551	1,409	..	(v) Rs. 4-15, Rs. 4-9 and Rs. 5 for Suparibaung Chawls and Rs. 4-9 for Matunga Chawls.
..	2,091 14 0	..	1,980 0	48,862 8	372	5	1,860	1,384	1,229	931	(vi) Rs. 7-3 for Mahar and Kalapani Chawls.
..	2,272 2 0	80 0	..	28,225 8	320	5	1,600	1,434	1,302	628	(vii) Rs. 7-5, Rs. 10, Rs. 11 for Peons' Chawls.
..	1,296 1 6	15,553 2	120	5	600	280	253	1,210	(viii) Rs. 8, Rs. 9-8, 10, and 12 for Bellasis Road Chawls.
14 0	1,738 13 0	..	Looms 330 0	24,825 12	246	5	1,230	760	676	..	(ix) Rs. 8-8 and Rs. 7-8 for Mazagaon Chawls.
..	1,854 0 0	22,248 0	36	(x) Rs. 7-4, Rs. 7-8, Rs. 7-12, Rs. 8, Rs. 8-4, Rs. 8-8, Rs. 8-12, Rs. 9-8, Rs. 9 and Rs. 9-12 for New Kalapani Chawls.
..	2,390 13 0	28,689 12	72	(xi) Rs. 31-8 and Rs. 32-4 inclusive of Electric installation charges from February 1930 for Ground floor, New Cottages.
..	301 13 7	3,622 3	10	(xii) Rs. 24 and Rs. 25-8 inclusive of Electric installation charges from February 1930 for Ground floor old Cottages.
..	338 14 1	4,066 9	14	(xiii) Rs. 10, Rs. 11, Rs. 20, Rs. 21, and Rs. 22 for Sydenham Road Chawls.
14 0	12,479 5 10	170 0	..	1,51,792 6	1,510	5	7,750	5,319	5,120	..	(xiv) Rs. 31-8, Rs. 33-8, Rs. 34-8, Rs. 36-8 inclusive of Electric installation charges from February 1930 for Two-Room tenements.
14 0	9,980 0 0	1,19,760 0	1,300	5	6,500	4,402	4,016	..	(xv) Rs. 46-8, Rs. 51-8, Rs. 56-8, for Three-Room tenements (inclusive of Electric installation charges).
..	1,795 14 8	162 8	Looms 111 6	24,837 8	228	5	1,140	631	580	..	
14 0	8,453 9 4	606 0	..	1,08,715 0	816	5	4,080	2,501	2,247	..	
..	5,388 0 0	25 0	..	64,956 0	384	5	1,920	888	814	..	
89 0	74,415 15 8	3,029 15	3,801 10 441 6 Looms	9,80,267 0	9,755	..	45,077	32,181	29,257	..	

The figures in col. 19 includes Chawl Superintendent's quarters but not shops and godowns at Mandvi Koliwada chawls, Chinch Bunder chawls, Bellasis Road chawls and New Kalapani chawls and rooms at Kalapani chawls and New Kalapani chawls. They include shops at Agripada, Chandanwadi, Love Lane chawls and Sydenham Road chawls.

(h) This includes 4 rooms given to Infant Welfare Society at nominal rent of Re. 1-1 per mensem.

(i) This includes 4 rooms given to Maternity Home at nominal rent of Re. 1 per mensem.

(j) The figures in col. 24 are got by distributing the actual population (col. 22) over the area made up of chawls site plus half area of adjacent Streets and in case of Mandvi Koliwada 20' Strip along the adjacent Railway.

APPENDIX J-1.

Roads handed over to the Municipality before 1930-31.

Scheme No.	Length in feet.	Area in square yards.	Cost of construction to end of March 1930.		REMARKS.
			Outlay to end of March 1929.	Outlay during 1929-30.	
1	2	3	4	5	6
			Rs.	Rs.	
Roads in Schedule "C" lands ..	12,910 (1,160)*	58,039	3,86,332	..	<i>Prior to 1st April 1929, vide Administration Report for 1928-29.</i>
" " "D" lands ..	18,990 (27,514'-8")*	86,200	3,78,142	..	
" " "E" lands ..	4,276 (4,002)*	26,406	1,58,597	..	
Scheme 1	2,983	14,648	77,223	..	
" 2	7,367'-10" (309'-4")*	44,759	2,02,110	..	
" 3	11,038'-10" (14,115'-5")*	91,129	5,60,956	..	
" 4	10,870 (15,730'-6")*	58,860	3,46,225	..	
" 5	63,166'- $\frac{1}{2}$ " (10,997'- $\frac{1}{2}$ ")*	2,13,028	35,34,286	..	
" 6	15,068'-3" (2,003)*	51,513	9,79,397	..	
" 8	2,405 (4,040)*	13,073	74,089	..	
" 9	486	2,162	10,087	..	
" 13	318 (614'-8")*	2,096	13,130	..	
" 27	1,938 (3,957)*	17,656	81,629	..	
" 29	7,736'-3" (1,726'-6")*	28,009	4,46,015	..	
" 31	20,828'-10" (11,857'-4")*	89,914	10,11,475	..	
" 32	5,882'-6" (6,773'-3")*	24,071	2,03,463	..	
" 33	563 (882)*	2,286	15,854	..	
" 36	1,225 (2,360)*	10,765	48,947	..	
" 37	2,781'-4" (671'-6")*	15,446	2,85,936	..	
" 43	4,695 (7,637'-5")*	57,605	8,34,640	..	
" 47	6,364'-9" (10,346'-0")*	79,012	11,06,971	..	
" 50	1,058	4,308	87,036	..	
" 52	14,832'-6" (5,747)*	1,06,650	13,45,357	..	
" 53	2,328	5,174	1,35,794	..	
Carried over ..	2,20,112'-2 $\frac{1}{2}$ " (1,32,444'-7 $\frac{1}{2}$ ")*	11,02,809	1,23,23,691	..	

* See foot-note * on page 73.

APPENDIX J-1—(contd.)

Roads handed over to the Municipality before 1930-31.

Scheme No.	Length in feet.	Area in square yards.	Cost of construction to end of March 1930.		REMARKS.
			Outlay to end of March 1928.	Outlay during 1929-30.	
1	2	3	4	5	6
			Rs.	Rs.	
Brought forward ..	2,20,112'-2½" (1,32,444'-7½")*	11,02,809	1,23,23,691	..	
Scheme 54	390 (597)*	1,571	25,494	..	
„ 58	3,027'-6" (160)*	20,707	3,08,935	..	
„ 60	13,960'-11" (9,966'-6")*	50,061	9,93,423	..	
„ 61	1,887 (2,547'-6")*	10,431	95,006	..	
„ 66	623	1,433	31,331	..	
„ 69	1,091'-8" (2,122'-8")*	11,911	5,23,605	..	
Total ..	2,41,092'-3½" (1,47,838'-3½")*	11,98,923	1,43,01,485	..	
<i>During 1929-30.</i>					
SCHEME 3.					
Carriageway	
Footpaths	(826)*	1,141	
Total ..	(826)*	1,141	2,359	6,991	
SCHEME 5.					
Carriageway	2,550'-5"	6,782	
Footpaths	(9,030'-3½")*	9,627	
Total ..	2,550'-5" (9,030'-3½")*	16,409	1,07,150	33,065	
Carried over ..	2,43,642'-8½" (1,57,694'-7")*	12,16,473	1,44,10,994	40,056	

* See foot-note * on page 73.

APPENDIX J-1—(contd.)

Roads handed over to the Municipality during 1929-30.

Scheme No.	Length in feet.	Area in square yards.	Cost of construction to end of March 1930.		REMARKS.
			Outlay to end of March 1929.	Outlay during 1929-30.	
1	2	3	4	5	6
			Rs.	Rs.	
Brought forward ..	2,43,642'-8½" (1,57,694'-7")*	12,16,473	1,44,10,994	40,056	
SCHEME 6.					
Carriageway	
Footpaths	(2,562'-7")*	2,497	
Total ..	(2,562'-7")*	2,497	12,466	..	
SCHEME 27.					
Carriageway	
Footpaths	(243)*	278	
Total ..	(243)*	278	952	1,098	
SCHEME 29.					
Carriageway	552	1,639	
Footpaths	
Total ..	552	1,639	9,713	5,038	
SCHEME 31.					
Carriageway	6,121	20,812	
Footpaths	(15,549)*	31,664	
Total ..	6,121 (15,549)*	52,476	4,36,530	39,970	
Carried over ..	2,50,315'-8½" (1,76,049'-2")*	12,73,363	1,48,70,655	86,162	

* See foot-note * on page 73.

APPENDIX J-1—(concl.)

Roads handed over to the Municipality during 1929-30.

Scheme No.	Length in feet.	Area in square yards.	Cost of construction to end of March 1930.		REMARKS.
			Outlay to end of March 1929.	Outlay during 1929-30.	
1	2	3	4	5	6
			Rs.	Rs.	
Brought forward ..	2,50,315'-8½" (1,76,049'-2")*	12,73,363	1,48,70,655	86,162	
SCHEME 32.					
Carriageway	482	1,086	
Footpaths	(470'-3")*	522	
Total ..	482 (470'-3")*	1,608	2,820	9,000	
SCHEME 43.					
Carriageway	
Footpaths	(498'-1")*	1,051	
Total ..	(498'-1")*	1,051	5,218	37	
SCHEME 47.					
Carriageway	
Footpaths	(544)*	1,240	
Total ..	(544)*	1,240	5,489	..	
SCHEME 53.					
Carriageway	
Footpaths	(3,069'-6")*	3,367	
Total ..	(3,069'-6")*	3,367	..	7,037	
SCHEME 69.					
Carriageway	191	1,334	
Footpaths	(128)*	216	
Total ..	191 (128)*	1,550	5,140	12,100	
GRAND TOTAL	2,50,988'-8½" (1,80,759'-0")*	12,82,179	1,48,89,322	1,14,336	

* Footpaths not taken into account.

APPENDIX J-2.

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
SCHEDULE 'C.'				Rs.	Rs.	
<i>Wodehouse Road Estate.</i>						
Accommodation Road ..	443	23	1,132	4,592	..	Complete.
CHAUPATI ESTATE.						
<i>(Scheme 71.)</i>						
30' Road, (Temporary Road)	110	20	244	4,481	270	Complete. Incomplete.
Footpaths 30' Road No. 2 ..	(231)	5	128			
Total ..	553 (231)	..	1,504	9,073	270	
SCHEDULE 'D.'						
<i>West Agripada (Scheme 11).</i>						
Footpaths on Morland Road..	(425)	8'-4"	393	15,663	49	Incomplete.
„ „ Souter Street	(130)	10'-0"	144			
„ „ Wylie Road..	(190'-3")	6'-8"	141			
„ „ Gilder Street or Lamington Road, West-side ..	(2,516)	10	2,796			
<i>East Agripada.</i>						
Tank Pakhady Street ..	(1,044'-4")	6'-8"	773	10,407	..	Incomplete.
Milk Street ..	(139'-0")	6'-8"	103			
Byculla Station Road ..	(112'-0")	8'-4"	103			
Total ..	(4,556'-7")	..	4,453	20,070	49	
SCHEME 1.	9,883	..	Service passages
SCHEME 2.	25,272	5	"
Carried over ..	553'-0" (4,787'-7")	..	5,957	70,298	324	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward ..	553'-0" (4,787'-7")	..	5,957	Rs. 70,298	Rs. 324		
SCHEME 3.							
Footpath between Parel Road and Dongri Street ..	(88)	20	196			Complete.	
Footpath between Nishanpada and Dongri Street ..	(156)	13'-4"	231			Incomplete.	
Footpath between Nishanpada and Dongri Street ..	(28)	13'-4"	41			"	
Footpath between Dongri Street and Elphinstone Bridge	(38'-10")	10	43			"	
Total ..	(310'-10")	..	511	10,988	..		
SCHEME 5.							
<i>Roads East of Matunga station between Kingsway and G. I. P. Railway and North of 100' Avenue.</i>							
20' Roadway of 40' Road No. 15	565	20	1,255			Incomplete.	
<i>Roads East of Kingsway and North of 100' Avenue.</i>							
45' Roadway of 60' Circular Road No. 12C	349	45	1,745				
36' Roadway of 60' Road No. 23A between Road No. 31 and 12D	1,233	36	4,932				
Curve	76	36	304				
20' Roadway of 40' Road No. 31	31	20	69				
16' Roadway of 26' Road No. 32	668	16	1,188				
	2,922	..	9,493		
Carried over ..	553'-0" (5,098'-5")	..	6,468	81,286	324		

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward ...	553'-0"	..	6,468	Rs. 81,286	Rs. 324		
	(5,098'-5")						
	2,922	..	9,493		
<i>SCHEME 5—continued.</i>							
16' Roadway of 26' Road No. 33	416	16	740			} Incomplete.	
20' Roadway of 40' Road No. 34	35	20	78				
<i>Roads East of Kingsway and South of 100' Avenue.</i>							
36' Roadway of 60' Road No. 23A between Roads Nos. 24A & 27 and Roads Nos. 37 & 50	1,571	36	6,284				
36' Roadway of 60' Road No. 24A	73	36	292				
40' Roadway of 100' Avenue Road No. 27	54	40	240				
20' Road No. 36	60	20	133				
20' Roadway of 40' Road No. 37	51	20	113				
16' Roadway of 26' Road No. 45	16	16	28				
<i>Kingsway between King's Circle and 60' Overbridge Road No. 50.</i>							
36' Eastern Roadway ..	3,664	36	14,656				
<i>Kingsway between 60' Overbridge Road No. 50 and Northern boundary of Scheme 31.</i>							
38' Eastern Roadway ..	1,040	38	4,391				
<i>Kingsway between King's Circle and Southern boundary of Scheme No. 6.</i>							
36' Eastern Roadway of 158' Road (Kingsway)	419	36	1,676				
Carried over ...	10,321	..	38,124		
	553'-0"	..	6,468	81,286	324		
	(5,098'-5")						

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
				Rs.	Rs.	
Brought forward	553'-0" (5,098'-5")	..	6,468	81,286	324	
	10,321	..	38,124	
SCHEME 5—continued.						
36' Eastern Roadway of 158' Road (Kingsway) at junction of Kingsway and Road No. 23A	124	36	496			
Footpaths :—						
Roads East of Matunga Station between Kingsway and G. I. P. Railway and North of 100' Avenue.						
Road No. 1 North	(77'-6")	5	43			
Road No. 2 South	(178'-0")	12	237			
Road No. 2 North	(99'-0")	12	132			
Road No. 5 North	(269'-0")	10	299			
Road No. 5 South	(279'-6")	10	311			Incomplete.
Road No. 7 North	(274'-0")	12	365			
Matunga Passage North ..	(260'-0")	10	289			
Matunga Passage South ..	(98'-3")	10	109			
Road No. 8 South	(104'-6")	5	58			
Road No. 8 North	(150'-0")	5	83			
Road No. 9 South	(60'-0")	5	33			
Road No. 9 North	(12'-6")	5	7			
Road No. 10 East	(251'-6")	12	335			
Road No. 11 North	(254'-0")	10	282			
	10,445 (2,367'-9")	..	41,203	
Carried over	553'-0" (5,098'-5")	..	6,468	81,286	324	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	553'-0" (5,098'-5")	..	6,468	Rs. 81,286	Rs. 324	Incomplete.
SCHEME 5—continued.	10,445 (2,367'-9")	..	41,203	
Road No. 15 East	(678'-6")	10	754			
Road No. 15 West	(336'-9")	10	374			
Road No. 16 West	(201'-0")	12	268			
Road No. 16 West	(150'-0")	20	333			
Road No. 16 West	(125'-0")	15	208			
<i>Extra Area opposite Matunga Station.</i>			34			
Road No. 16 East	(185'-0")	12	247			
Road No. 17 South	(269'-0")	5	149			
Road No. 17 North	(240'-0")	5	133			
<i>Roads East of Kingsway and North of 100' Avenue.</i>						
Road No. 23A	(448'-0")	12	597			
Road No. 23 East	(778'-0")	10	864			
Road No. 24 West	(197'-0")	12	263			
Road No. 25 East	(285'-6")	5	159			
Road No. 26 East	(169'-0")	10	188			
Road No. 28 North	(106'-0")	10	118			
<i>Roads East of Kingsway and South of 100' Avenue.</i>						
Road No. 23A West	(928'-0")	12	1,237			
Road No. 26A East	(929'-0")	10	1,032			
Road No. 26A West	(917'-7")	10	1,019			
Carried over ..	10,445 (9,311-1)	..	49,180	
	553'-0" (5,098'-5")	..	6,468	81,286	324	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	553'-0" (5,098'-5")	..	6,468	Rs. 81,286	Rs. 324	SERVANTS OF INDIA SOCIETY'S BRANCH LIBRARY BOMBAY Incomplete.
SCHEME 5—continued.	10,445 (9,311-1)	..	49,180	
Road No. 27 South	(531'-6")	30	1,772			
Road No. 28A South	(527'-0")	10	586			
Road No. 35 South	(570'-2")	10	633			
Road No. 35 North	(310'-7")	10	345			
Road No. 38 South	(293'-2½")	5	163			
Road No. 40 North	(499'-7")	5	277			
Road No. 40 South	(142'-0")	5	79			
Road No. 41 West	(75'-0")	5	42			
Road No. 41 East	(562'-0")	5	312			
Road No. 42 East	(594'-0")	12	792			
Road No. 42 West	(440'-0")	12	587			
Road No. 45 East	(214'-8")	5	119			
Road No. 45 West	(34'-0")	5	19			
Road No. 47 West	(79'-6½")	10	88			
Road No. 48 West	(265'-0")	5	147			
Road No. 49 West	(238'-0")	5	132			
Road No. 49 East	(309'-0")	5	172			
<i>Roads between Kingsway and Dadar Station.</i>						
Road No. 6 East	(140'-0")	10	156			
Road No. 50 South	(115'-0")	12	153			
Road No. 50 North	(334'-6")	12	446			
Road No. 12 East	(244'-0")	18	488			
Carried over ..	10,445 (15,829'-10")	..	56,688	
	553'-0" (5,098'-5")	..	6,468	81,286	324	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward ..	553'-0" (5,098'-5")	..	6,468	Rs. 81,286	Rs. 324	} Incomplete.	
SCHEME 5—continued.							
<i>Roads West of Kingsway and South of 100' Avenue.</i>							
Road No. 14A West ..	(69'-9")	10	77				
Road No. 14A East ..	(137'-0")	10	152				
Road No. 54 South ..	(75'-0")	10	83				
Total ..	10,445 (16,111'-7")	..	57,000	4,85,859	18,196		
SCHEME 6.							
<i>Roads North of Mahim Loop Railway.</i>							
30' Roadway of 50' Road No. 1	1,050	30	3,500				} Incomplete.
20' Roadway of 40' Road No. 2	950	20	2,111				
45' Roadway of 75' Road No. 3A	325	45	1,625				
20' Roadway of 40' Road No. 3B	115	20	225				
20' Roadway of 40' Road No. 4	950	20	2,111				
20' Roadway of 40' Road No. 5	370	20	822				
20' Roadway of 40' Road No. 6	500	20	1,111				
50' Roadway of 80' Road No. 16	450	50	2,500				
30' Roadway of 50' Road No. 24	850	30	2,833				
20' Roadway of 40' Road No. 25	800	20	1,777				
Carried over ..	6,360	..	18,615		
	10,998'-0" (21,210'-0")	..	63,468	5,67,145	18,520		

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.			
1	2	3	4	5	6	7			
Brought forward ..	10,998'-0"	..	63,468	Rs. 5,67,145	Rs. 18,520	} Incomplete.			
	(21,210'-0")								
SCHEME 6—continued.									
20' Roadway of 40' Road No. 27A.	390	20	866		} Incomplete.		
30' Roadway of 50' Road No. 29	2,900	30	9,666						
37' Roadway of 85' Road of the Western Half of the Circus No. 26C	400	37	1,644						
<i>Roads South of Mahim Loop Railway.</i>									
20' Road No. 19E	75	20	166						
<i>Footpaths :—</i>									
158' Road No. 12B West ..	(219'-0")	18	438						
40' Road No. 19E North ..	(359'-3")	10	399						
Total ..	10,125	..	31,794	9,39,137	87,269			} Incomplete.	
	(578'-3")						
SCHEME 27.	2,828	..				Service passages.
SCHEME 29.									
60' Nowroji Hill Road (New Chinch Bunder Road) North of Sandhurst Road East. ..	(270)	20	600						Complete.
" " " " ..	(250)	10	277						"
" " " " ..	(240)	15	400						Incomplete.
" " " " ..	(469)	20	1,042						"
" " " " ..	(71)	10	79						"
" " " " West ..	(1,100)	10	1,222						"
" " " " South of Sandhurst Road East	(300)	10	333						"
Carried over ..	(2,700)	..	3,953				} Incomplete.
	21,123'-0"	..	95,262	15,09,110	1,05,789				
	(21,788'-3")								

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward	21,123'-0" (21,788'-3")	..	95,262	Rs. 15,09,110	Rs. 1,05,789	
SCHEME No. 29—contd.	(2,700)	..	3,953	
1st Flank Road South of Sandhurst Road Southern	(305)	9	305			Incomplete.
" " " "	(155)	9	155			Complete.
2nd " " " "	(175)	6'-8"	132			Incomplete.
" " " "	(125)	6'-8"	92			Complete.
25' Service passages South of Sandhurst Road	97	25	269			Incomplete.
" " " "	93	25	258			Complete.
Roads Nos. 4, 5 and 7 North of Sandhurst Road ..	211'-6"	26'-8"	623			Incomplete.
" " " "	(1,178'-0")	13'-4"	1,745			"
" " " "	(262'-0")	13'-4"	388			Complete.
Set-back on 1st Chinch Bunder Road	96'-0"	19'-6"	208			"
Footpaths on Roads Nos. 1, 2, 16 and 19	(139'-0")	13'-4"	206			"
" " " "	(1,701'-0")	13'-4"	2,520			Incomplete.
Set-back on Jail Road East	(309'-0")	10	343			Complete.
" " " "	(140'-0")	10	155			Incomplete.
30' Cross Roads Nos. 11A, 11B, 11C, 11D and 11E ..	419	20	931			Complete.
" " " "	81	25	225			"
" " " "	81	25	225			"
" " Footpaths	(380)	10	422			Incomplete.
" " " "	(120)	10	133			Complete.
Road No. 21	173	20	384			"
Eastern Footpath of Dongri Street.	(130)	8'-4"	120			"
" " " "	(65)	8'-4"	60			Incomplete.
Total ..	1,251'-6" (7,884'-0")	..	13,852	3,212	1,000	
Carried over ..	22,374'-6" (29,672'-3")	..	1,09,114	15,12,322	1,06,789	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	22,374'-6"	..	1,09,114	Rs. 15,12,322	Rs. 1,06,789	
SCHEME 31.	(29,672'-3")					
150' Eastern Avenue Road.						
Portion between Elphinstone Road and Naigaum Cross Road	3,903	76	32,959			} Incomplete.
Portion between Naigaum Cross Road and Southern End of Scheme 5	335	86	3,201			
Western Carriageway of Suparibag Road between Lalbaug and Elphinstone Rd.	4,770	32	16,960			
Roads East of Suparibag Road.						
20' Road No. 8 South of Road No. 6	280	20	622			
20' Roadway of 30' Road No. 11	180	20	400			
„ „ No. 12	141	20	313			
20' Road No. 13	81	20	180			
40' Road West of Suparibag Road leading to R. C. Chawls	80	20	178			
Roads at Lalbaug.—						
20' Road No. 4	114	20	253			
20' Roads Nos. 7 and 8	121	20	269			
Service Passages—(at Suparibaug).						
Road No. 4E	367	12	489			
Road No. 9A between Roads Nos. 12 and 10	232	12	309			
Road No. 9-A between Roads Nos. 10 and 6	250	12	333			
	10,854	..	56,466	
Carried over ..	22,374'-6"	..	1,09,114	15,12,322	1,06,789	
	(29,672'-3")					

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	22,374'-6" (29,672'-3")	..	1,09,114	Rs. 15,12,322	Rs. 1,06,789	
<i>SCHEME 31—continued.</i>	10,854	..	56,466	
Road No. 9A between Roads Nos. 7 and 12	199	12	265			Complete.
Road No. 9-A between Roads Nos. 6 and 14	367	12	489			"
Road No. 9B	98	10	109			"
Road No. 4F	404	12'-9" Average	572			Incomplete.
Passage between Plots 207-208	60	15	100			Complete.
80' King Edward Road East of Government Gate Road	390	50	2,167			"
Add for Curves	61			
<i>Footpaths :—</i>						
Suparibag Road West ..	(4,476)	10 Average	4,974			Complete.
Suparibag Road West at Lalbaug	(116)	12	155			
Road No. 6 North	(82'-5")	6'-8"	61			
Hospital Avenue West ..	(192)	8'-4"	533			
Road No. 1A King Edward Road North	(411)	15	684			
Road No. 2 North	(38)	6'-8"	28			
150' Eastern Avenue East ..	(1,083)	18	2,166			
40' Road to R. C. Chawls North ..	(48)	10	53			
.. .. South ..	(39)	10	43			
Total ..	12,372 (6,485'-5")	..	68,926	8,81,509	48,001	
Carried over ..	34,746'-6" (36,157'-8")	..	1,78,040	23,93,831	1,54,790	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	34,746'-6" (36,157'-8")	..	1,78,040	Rs. 23,93,831	Rs. 1,54,790	
SCHEME 32.						
<i>Footpaths :—</i>						
Tank Pakhadi Street ..	(334'-8")	6'-8"	248			} Incomplete.
Milk Street	(201'-0")	6'-8"	149			
Byculla Station Road between Ripon Road and Haines Road	(565'-0")	8'-4"	523			
New Souter Street	(984'-0")	6'-8"	729			
Cross Road No. 6S off New Souter Street	86'-4"	26'-4"	254			
" " ..	(85'-0")	7	66			
" " ..	(75'-0")	6'-8"	56			
" No. 7 " (Badloo Rangari Street)	112'-0"	26'-2"	326			
" " ..	(105'-4")	7'-1"	83			
" " ..	(105'-4")	6'-9"	79			
Pais Street (Road No. 1 South of Clarke Road)	(123'-0")	6'-8"	91			} Complete.
" " " ..	(23'-0")	6'-8"	17			
Killedar Street (Road No. 2 South of Clarke Road) ..	(696'-0")	6'-8"	516			} Incomplete.
Byculla Station Road between Haines Road and De Lisle Road	(1,220'-0")	8'-4"	1,130			
Cross Road branching Northward off Byculla Station Road	(516'-0")	6'-8"	382			
Total ..	198'-4" (5,033'-4")	..	4,649	583	3,000	
Carried over ..	34,944'-10" (41,191'-0")	..	1,82,689	23,94,414	1,57,790	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of constructions to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ...	34,944'-10" (41,191'-0")	..	1,82,689	Rs. 23,94,414	Rs. 1,57,790	
SCHEME 37.						
Between Parel Road and Musjid Bunder Road, Carriage-way (Tram Track) ..	1,177'-0"	17	2,223			Complete.
" " " ..	174'-0"	17	329			"
<i>Footpaths :—</i>						
Setback of Parel Road ..	(80'-0")	20	178			Incomplete.
Footpath North of Musjid Bunder Road ..	(356'-0")	19	752			Complete.
" " " ..	(125'-0")	16	222			"
" " " ..	(80'-0")	Average 11	98			"
" " " ..	(2,386'-0")	19	5,037			Incomplete.
" " " ..	(357'-0")	19	754			Complete.
" " " ..	(46'-0")	19	97			"
" " " ..	(29'-0")	11'-6"	37			"
" " " ..	(13'-0")	10	14			"
<i>Between Musjid Bunder Road and Nagdevi Cross Lane.</i>						
Western Carriage-way ..	527'-0"	26'-6"	1,552			"
Eastern " ..	380'-0"	26'-6"	1,119			"
" " " ..	40'-0"	26'-6"	118			Incomplete.
" " " ..	70'-0"	8'-6"	66			"
Tram Track ..	340'-0"	17	642			Complete.
" " " ..	187'-0"	17	353			Incomplete.
Western Footpath ..	(79'-0")	19	167			Complete.
" " " ..	(88'-0")	19	186			Incomplete.
" " " ..	(29'-6")	17'-2"	56			} Incomplete.
" " " ..	(164'-6")	16'-8"	305			
" " " ..	(24'-0")	14'-4"	38			
" " " ..	(27'-0")	13'-9"	41			
" " " ..	(51'-6")	16'-9"	96			
Carried over ...	2,895'-0" (3,935'-6")	..	14,480	
	34,944'-10" (41,191'-0")	..	1,82,689	23,94,414	1,57,790	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	34,944'-10" (41,191'-0")	..	1,82,689	Rs. 23,94,414	Rs. 1,57,790	
	2,895'-0" (3,935'-6")	..	14,480	
<i>SCHEME 37—continued.</i>						
Eastern Footpath	(170'-0")	19	359			} Incomplete.
.. ..	(50'-0")	19	106			
.. ..	(31'-0")	10'-11"	38			
<i>Between Nagdevi Cross Lane and Janjekar Street.</i>						
Western Carriageway ..	653'-0"	26'-6"	1,923			Complete.
Eastern Carriageway ..	200'-0"	8'-6"	189			} Incomplete.
.. ..	448'-0"	1'-0"	50			
Tram Track	653'-0"	17	1,233			
Western Footpath	(193'-0")	15'-4"	329			
.. ..	(350'-0")	19	739			
.. ..	(28'-0")	17'-6"	54			
<i>Between Janjekar Street and Carnac Road.</i>						
Western Carriageway ..	377'-0"	26'-6"	1,110			Complete.
Eastern Carriageway ..	164'-0"	26'-6"	483			Incomplete.
Tram Track	313'-0"	17'-0"	592			"
.. ..	133'-0"	8'-6"	126			"
Western Footpath ..	(399'-0")	} 15	710			} Incomplete.
.. ..	(27'-0")					
Eastern Footpath	(89'-0")	19	188			
Total ..	5,836'-0" (5,272'-6")	..	22,709	2,36,220	55,161	
Carried over ..	40,780'-10" (46,463'-6")	..	2,05,398	26,30,634	2,12,951	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward .. {	40,780'-10" (46,463'-6")	..	2,05,398	Rs. 26,30,634	Rs. 2,12,951	} Incomplete.	
SCHEME 43.							
120' Eastern Avenue—Central							
Footpaths:—							
Portion between Grant Road and Imamwada Road ..	(173'-0")	20	386			} Incomplete.	
Portion between Grant Road and Byculla Bridge opp. J. J. Hospital	(91'-0")	20	202				
Total ..	(264'-0")	..	588	940	..		
SCHEME 47.							
Carriageway of Parel Road Northern from Southern end of Scheme 47							
	444	75	3,700			} Complete.	
	100	75'-6"	839				
	300	Average 78'-9"	2,629				
Portion of Victoria Road ..	35	Average 47'-11½"	183				
	27'-6"	Average 94'-6"	289				
Portion of Love Lane ..	70'-0"	Average 18'-4"	143				
	Average	Average					
Deduction for Curves and portions not done	—257				
Footpath:—							
Eastern Footpath of Parel Road from junction of Love Lane and Parel Road Northwards							
	(95)	14'	148			} Complete.	
	(100)	Average 23'-4"	259				
	(100)	Average 21'-8"	241				
	(100)	Average 16'-5"	183				
	(100)	Average 15'-2"	169				
	(100)	Average 13'-2"	146				
	(9)	Average 10'-1"	10				
Carried over .. {	976'-6" (604'-0")	..	8,682		
	40,780'-10" (46,727'-6")	..	2,05,986	26,31,574	2,12,951		

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward ..	40,780-10 (46,727-6)	..	2,05,986	Rs. 26,31,574	Rs. 2,12,951	} Complete.	
SCHEME 47—continued.	976-6 (604-0)	..	8,682		
North of Victoria Road Junction	(92)	15'-8"	160				
	(100)	Average 16'-8"	188				
	(100)	Average 20'-4"	226				
	(34)	Average 21'-0"	79				
Total ..	976'-6" (930'-0")	..	9,335	8	1,06,582		
SCHEME 50.							} Complete. Incomplete. "
50' Road connecting Nesbit Road and Mazgaon Road	(200'-0")	8'-4"	185				
" " " ..	(935'-0")	8'-4"	866				
" " " ..	(890'-0")	8'-4"	824				
Total ..	(2,025'-0")	..	1,875	4,894	..		
SCHEME 52.						} Complete.	
Carriageway.—							
100' Road No. 3A	280	80	2,489				
Extra area for curves	3,100				
60' Road No. 13	125	36	500				
Extra for curves	673				
60' Road No. 5B	1,498	36	5,992				
Extra for curves	1,288				
50' Road No. 5A	374	30	1,247				
Extra for curves	1,049				
Carried over ..	2,277	..	16,338		
	41,757'-4" (49,682'-6")	..	2,17,196	26,36,476	3,19,533		

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.	
1	2	3	4	5	6	7	
Brought forward	41,757'-4" (49,682'-6")	..	2,17,196	Rs. 26,36,476	Rs. 3,19,533	Complete.	
	2,277'-0"	..	16,338		
SCHEME 52—continued.							
40' Road No. 3	3,805'-6"	20	8,457				
Extra for curves	2,098				
40' Road No. 4	2,020	20	4,489				
" "	1,147	28	3,568				
Extra for curves	2,089				
40' Road No. 11	4,263	20	9,473				
Extra for curves	749				
40' Road No. 12	1,151	20	2,558				
Extra for curves	785				
40' Road No. 5C	228	20	507				
Extra for curves	334				
40' Road No. 13A	321	20	713				
Extra for curves	158				
Passage 1A	347	10	386				
<i>Footpaths Paved :—</i>							
East footpath of Road No. 1 (in front of Garden) ..	(213)	10	237			Complete.	
Promenade	(3,650)	40	16,222			Incomplete.	
Footpath of Road No. 5 (over the Bridge)	(149)	10	166			Complete..	
Footpath of Road No. 4 ..	(113)	10	126			"	
Total ..	15,559'-6" (4,125'-0")	..	69,453	20,67,317	1,084		
Carried over ..	57,316'-10" (53,807'-6")	..	2,86,649	47,03,793	3,20,617		

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	57,316'-10" (53,807'-6")	..	2,86,649	Rs. 47,03,793	Rs. 3,20,617	
SCHEME 53.						
Footpath North of Chawl No. 1 and 2	(430)	10	467			Incomplete.
Total ..	(430)	..	467	480	..	
SCHEME 54.						
Footpath of Bomanji Master Road	(59'-4")	8	53			} Complete.
" " " ..	(24'-6")	10'-2"	28			
" " " ..	(81'-0")	8'-0"	72			Incomplete.
Total ..	(164'-10")	..	153	1,442	596	
SCHEME 56.						
20' Roadway of 40' Road No. 2	750	20	1,667			} Incomplete.
36' Roadway of 60' Road No. 32	447	36	1,738			
Total ..	1,197	..	3,455	71,899	16,153	
SCHEME 57.						
<i>(Southern Section of the Scheme)</i>						
30' Roadway (half-width) of 100' Road No. 18	1,060	30	3,533			} Incomplete.
25' Roadway (half-width) of 80' Road No. 30	400	25	1,111			
20' Roadway of 40' Road No. 39	1,400	20	3,111			
	2,860	..	7,755	
Carried over ..	58,513'-10" (54,402'-4")	..	2,90,724	47,77,614	3,37,366	

APPENDIX J-2—(contd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ...	58,513'-10" (54,402'-4")	..	2,90,724	Rs. 47,77,614	Rs. 3,37,366	Incomplete.
SCHEME 57—continued.	2,860	..	7,755	
36' Roadway of 60' Road No. 42	2,700	36	10,800			
20' Roadway of 40' Road No. 52	160	20	355			
26'-8" Roadway of 40' Road No. 52	1,140	26'-8"	3,378			
Total ..	6,860	..	22,288	7,40,968	-27,634	
SCHEME 60.						
20' Roadway of 40' Road No. 6	986	20	2,191			
20' Roadway of 40' Road No. 8	315	20	700			
20' Roadway of 40' Road No. 8A	240	20	533			
20' Roadway of 20' Road No. 12A and B	473	20	1,051			
16' Roadway of 26' Road No. 13A and B	270	16	480			
20' Roadway of 40' Road No. 13C	89	20	198			
20' Roadway of 40' Road No. 14	70	20	156			
30' Roadway of 50' Road No. 15	220	30	733			
20' Roadway of 40' Road No. 17	1,023	20	2,273			
Carried over ...	3,686'-0"	..	8,315	
	65,373'-10" (54,402'-4")	..	3,13,012	55,18,582	3,09,732	

APPENDIX J-2—(concl'd.)

Roads constructed before 1930-31 but not handed over to the Municipality.

Name of Road.	Length in feet.	Breadth in feet.	Area in square yards.	Cost of construction to end of March 1929.	Outlay during 1929-30.	REMARKS.
1	2	3	4	5	6	7
Brought forward ..	65,373-10 (54,402'-4")	..	3,13,012	Rs. 55,18,582	Rs. 3,09,732	
SCHEME 60—continued.						
<i>Footpaths :—</i>						
40' Road No. 2 East ..	(66)	10	73			} Complete.
50' Road No. 3 West ..	(225)	10	250			
40' Road No. 8A West ..	(50)	10	56			
40' Road No. 9 East ..	(140)	10	156			
40' Road No. 9 West ..	(193)	10	214			
50' Road No. 13 North ..	(305)	10	339			
40' Road No. 17 South ..	(41)	10	46			
40' Road No. 5 East ..	(434)	10	482			
Total ..	3,686'-0" (1,454'-0")	..	9,931	20,788	—5,622	
SCHEME 61.						
60' Road No. 13	125	36	500			} Incomplete.
Extra for curves	672			
40' Road No. 13A	321	20	713			
Total ..	446		1,885	34,231	..	
SCHEME 66.						
100' Eastern width between Clarke Road and 40' Road.	2,284	31	7,867			Incomplete.
Total ..	2,284	..	7,867	2,18,000	6	
Grand Total ..	71,789'-10" (55,856'-4")	..	3,32,695	57,91,601	3,04,116	

APPENDIX

Analysis of Appendices

Completed Roads.	Roads handed over to the Municipality.		Roads not handed over to the Municipality.	
	Length in feet.	Area in sq. yds.	Length in feet.	Area in sq. yds.
	Ft.	Sq. yds.	Ft.	Sq. yds.
Schedule "C" lands	12,910 (a) 39 *(1,160)	58,039 411	553	1,376
" "D" "	18,990 (b) 419 *(27,514'-8")	86,200 1,862	Nil.	Nil
" "E" "	4,276 *(4,002)	26,406	"	"
Schemes	2,14,354'-8½" *(1,48,082'-4")	11,09,261	23,466 *(12,684'-3")	94,218
Total .. {	2,50,988'-8½" or 47.53 miles *(1,80,759'-0")	12,82,179	24,019 *(12,684'-3")	95,594
<i>Roads commenced, but not completed before 1930-31.</i>				
Schedule "C"	*(231)	128
" "D"	*(4,556'-7")	4,453
Scheme 1
" 2
" 3	*(222'-10")	315
" 5	10,445'-0"	57,000
" 6	*(16,111'-7") 10,125'-0"	31,794
" 27	*(578'-3")	..
" 29	308'-6"	9,307
" 31	*(6,124'-0")	..
" 32	10,013	55,027
" 37	198'-4"	4,558
" 43	*(4,910'-4") 2,208'-0"	11,670
" 50	*(4,187'-6") *(264'-0")	588
" 52	*(1,825'-0")	1,690
" 53	*(3,650'-0")	16,222
" 54	*(430'-0")	467
" 56	*(81'-0")	72
" 57	1,197	3,455
" 60	6,860	22,288
" 61	3,686	8,315
" 66	446	1,885
" 66	2,284	7,867
Total .. {	47,770'-10" *(43,172'-1")	2,37,101
Grand Total .. {	2,50,988'-8½" or 47.53 miles *(1,80,759'-0")	12,82,179	71,789'-10" or 13.60 miles *(55,856'-4")	3,32,695

* Footpaths not included.

(a) Out of Scheme No. 3.

(b) Out of Scheme No. 9.

J-3.

J-1 and J-2.

Total.		Cost of construction to end of 1929-30 (excluding cost of land).	REMARKS.
Length in feet.	Area in sq. yds.		
Ft.	Sq. yds.	Rs.	
13,502 *(1,160)	59,826	3,90,924	
19,409 *(27,514'-8")	88,062	3,78,142	
4,276 *(4,002)	26,406	1,58,597	
2,37,820'-8½" *(1,60,766'-7")	12,03,479	1,42,98,953	
2,75,007'-8½" *(1,93,443'-3")	13,77,773	1,52,26,616	
*(231)	128	4,751	
*(4,556'-7")	4,453	26,119	
..	..	9,883	
..	..	25,277	
*(222'-10")	315	10,988	
10,445'-0"	57,000	5,04,055	
*(16,111'-7")			
10,125'-0"	31,794	10,26,406	
*(578'-3")			
308'-6"	..	2,828	
*(6,124'-0")	9,307	4,212	
10,013	55,027	8,11,280	
198'-4"	4,558	3,583	
*(4,910'-4")			
2,208'-0"	11,670	2,91,381	
*(4,187'-6")			
*(264'-0")	588	940	
*(1,825'-0")	1,690	4,894	
*(3,650'-0")	16,222	20,68,401	
*(430'-0")	467	480	
*(81'-0")	72	2,038	
1 197	3,455	88,052	
6,860	22,288	7,13,334	
3,686	8,315	21,620	
446	1,885	34,231	
2,284	7,867	2,18,006	
47,770'-10" *(43,172'-1")	2,37,101	5,8,72,759	
3,22,778'-6½" or 61.13 miles *(2,36,615'-4")	16,14,874	2,10,99,375	

* Footpaths not included.

APPENDIX

Statement showing dishousing and rehousing operations

YEAR.	Number of tenements demolished up to the end of the year.				Number of tenements							
					In Board's Chawls.			In Police Accommodation Scheme.				
	One room.	Two room.	Larger.	Total.	Perma- nent.	Semi- Perma- nent.	Total.	One room.	Two room.	Larger.	Servants' quarters.	Total.
1	2	3	4	5	6	7	8	9	10	11	12	13
1898-99 to 1928-1929 ..	24,523	5,033	3,417	32,973	24,507	1,742	26,249	3,118	51	145	162	3,476
1929-1930	182	23	10	215	..	93	93
Total ..	24,705	5,056	3,427	33,188	24,507	1,835	26,342	3,118	51	145	162	3,476
Total 1898-1905 ..	4,110	479	291	4,880	597	..	597
.. 1905-09 ..	7,191	1,680	862	9,733	2,247	248	2,495	778	4	11	26	819
.. 1909-30 ..	13,404	2,897	2,274	18,575	21,663	1,587	23,250	2,340	47	134	136	2,657
Grand Total 1898 to 31st March 1930	24,705	5,056	3,427	33,188	24,507	1,835	26,342	3,118	51	145	162	3,476

-1.

Trust Estates, since the commencement of the Trust.

ided up to the end of the year.										Net addition to (+) or reduction from (-) number of tenements in City through operation in Trust Estate.		REMARKS.
In Board's Lessees' Building.					Total.				Grand Total.	In year.	To end of year.	
One room.	Two room.	Larger.	Servants' quarters.	Total.	One room.	Two room.	Larger.	Servants' quarters.				
14	15	16	17	18	19	20	21	22	23	24	25	
3,986	2,926	4,394	1,966	18,272	38,353	2,977	4,539	2,128	4,7997	..	15,024	
148	47	230	5	430	241	47	230	5	523	+308	..	
1,134	2,973	4,624	1,971	18,702	38,594	3,024	4,769	2,133	48,520	+308	15,332	
187	36	154	340	717	784	36	154	340	1,314	-3,566	-3,566	
505	173	401	415	1,494	3,778	177	412	441	4,808	-4,925	-8,491	
3,442	2,764	4,069	1,216	16,491	34,032	2,811	4,203	1,352	42,398	23,823	15,332	
1,134	2,973	4,624	1,971	18,702	38,594	3,024	4,769	2,133	48,520	15,332	15,332	

APPENDIX

Statement showing dishousing and rehousing operations

Estate and Scheme Nos.	Number of tenements demolished up to the end of the year.				Number of tenements							
					In Board's Chawls.			In Police Accommodation Scheme.				
	One room.	Two room.	Larger.	Total.	Perma- nent.	Semi- Perma- nent.	Total.	One room.	Two room.	Larger.	Servants' quarters.	Total.
1	2	3	4	5	6	7	8	9	10	11	12	13
Ist Nagpada 1	2,241	87	41	2,369	1,381	3	1,384	69	..	4	9	82
Princess Street 2	2,531	816	463	3,810	736	5	741	5	12	17
Sandhurst Road 3	5,804	1,150	540	7,494	1,482	3	1,485	209	..	10	6	225
Police Accommodation 35 & 39	191	32	66	289	7	8	15
Gamdevi 4	212	61	95	368
Dadar Matunga 5	174	47	45	266	15	124	139	114	..	7	8	129
Sion Matunga 6
Kingsway Police Accomn. .. 63	1,514	272	164	1,950	222	249*	471
Colaba Reclamation 7	5	2	2	9	..	9	9	124	4	7	9	144
Mandvi Koliwada 8	6	5	6	17	6	2	8
Agripada West and	206	96	86	388
Central 9, 13 & 30	4,621	828	464	5,913	372	12	384	30	..	7	16	53
Duncan Road Police Accomn. 17
Mathew Road 27
Nowroji Hill 29
Police Accommodation .. 55	443	200	182	825	480	307	787
Lalbaug and Suparibaug .. 31	2,124	79	74	2,277	908	725	1,633
Agripada East 32	101	90	46	237
Bhatwady 33	..	3	..	3	309	5	16	12	342
Chunam Kiln.. .. . 34 & 36	1,392	707	642	2,741	248	10	258
Sydenham Road 37	149	25	13	18	205
Byculla Police Accommodation 40	63	47	78	188
Undria Street 41	504	..	504
Spring Mills Chawls 42	119	93	78	290
Parel Road Central 43	242	242
Flats, Schedule C Land	347	10	14	16	387
Palton Road Police Accomn. 45	1,810	228	131	2,169
Parel Road Northern 47	149	13	11	173	1,280	..	1,280	6	8	102
Mahim Police Accomn. .. 48	88
Mazagon Street 50	476	..	476
Century Mills Chawls .. 51	242	36	60	338
Worli Street 52	1	..	2	3	1,504	33	1,537
Foras Road 53	267	51	34	352
Kolbhatwady 54	98	3	4	8	113
Mazagon Police Accomn. .. 55A	68	7	4	79
Dharavi Street 56	233	67	78	378	..	80	80
Sewri Wadala Street.. .. 57	88	9	8	105
Worli Extension 58	21	3	3	27
Sewri Koliwada 59	74	22	21	117	(d) 4,155	13	4,168	110	..	7	6	123
Naigaum Street 60	(e) 9,680	..	9,680
Fergusson Road 61	5	2	1	8	800	..	800
Love Lane Street 62	..	3	2	5	264	..	264
Housing Scheme David Mills 65
Wellington Lines 20	25	2	2	5	34
Connaught Road 12	20	20
Chowpatty East and West
Hornby Road Estate 22
Marine Lines Estate
Wodehouse Road 21	684	..	5	12	701
Police Accommodation Naigaum 67	756	..	20	..	776
Police Accommodation West side of Lamington Road .. 70	11	9	20
Total	24,705	5,056	3,427	33,188	24,507	1,835	26,342	3,118	51	145	162	3,476

N-2.

on Trust Estates, since the commencement of the Trust.

provided up to the end of the year.										Net addition to (+) or reduction from (-) number of tenements in City through operation in Trust Estate. (Col. 23—Col. 5).	REMARKS.
In Board's Lessees' Building.					Total.				Grand Total.		
One room.	Two room.	Larger.	Servants' quarters.	Total.	One room.	Two room.	Larger.	Servants' quarters.			
14	15	16	17	18	19	20	21	22	23	24	25
797	178	140	6	1,121	2,250	178	144	15	2,587	+ 218	
1,226	374	323	38	1,961	1,967	374	328	50	2,719	- 1,091	
1,393	830	725	48	2,996	3,087	830	735	54	4,706	- 2,788	
11	7	463	165	646	11	7	470	173	661	+ 372	
613	(a) 456	(b) 1,165	154	2,388	613	456	1,165	154	2,388	+ 2,020	(a) This includes 72 two-room tenements erected by the Board for the staff.
..	..	2	..	2	253	..	9	8	270	+ 4	
..	..	173	250	423	173	250	423	+ 423	(b) This includes 36 three-room tenements erected by the Board for the staff.
• 599	67	23	..	689	1,070	67	23	..	1,160	- 790	
226	30	355	352	963	359	34	362	361	1,116	+ 1,107	
..	6	2	8	- 9	* 249 S. P. sheds handed over to the Development Deptt.
16	..	85	21	122	16	..	85	21	122	- 266	
564	97	100	..	761	978	97	107	16	1,198	- 4,715	
1,029	616	295	20	2,860	2,716	616	295	20	3,647	+ 2,822	
331	48	33	..	412	1,964	48	33	..	2,045	- 232	
..	9	24	..	33	..	9	24	..	33	- 204	
..	..	6	..	6	309	5	22	12	348	+ 345	
341	(c) 136	18	..	495	599	136	18	..	753	- 1,988	(c) These are two-room tenements erected by the Board for their displaced tenants.
..	149	25	13	18	205	+ 205	
..	- 188	
..	504	504	+ 504	
122	28	9	..	159	122	28	9	..	159	- 131	
30	8	4	..	42	272	8	4	..	284	+ 284	
..	347	10	14	16	387	+ 387	
24	..	18	..	42	24	..	18	..	42	- 2,127	
..	88	..	6	8	102	+ 102	
9	9	1,289	1,289	+ 1,116	
..	476	476	+ 476	
..	..	6	12	18	6	12	18	- 320	
..	1,537	1,537	+ 1,534	
222	21	90	3	336	222	21	90	3	336	- 16	
..	98	3	4	8	113	+ 113	
..	- 79	
..	80	80	- 298	
..	- 105	
..	- 27	(d) This includes 183 two-rooms and 612 one room tenements erected by the Kohinoor Mills for their labourers and the rest are one-room tenements of the Naigaum Chawls erected by the Development Department.
247	247	4,525	..	7	6	4,538	+ 4,421	
..	9,680	9,680	+ 9,680	
..	800	800	+ 792	
..	264	264	+ 259	
54	..	110	177	341	54	..	110	177	341	+ 341	
15	30	46	14	105	40	32	46	19	139	+ 139	
152	2	202	135	491	172	2	202	135	511	+ 511	
117	36	127	231	511	117	36	127	231	511	+ 511	(e) These are one-room tenements erected by the Development Department in their chawls at Worli.
..	..	51	160	211	51	160	211	+ 211	
96	..	31	185	312	780	..	36	197	1,013	+ 1,013	
..	756	..	20	..	776	+ 776	
..	11	9	20	+ 20	
9,134	2,973	4,624	1,971	18,702	38,594	3,024	4,769	2,133	48,520	+ 15,332	

APPENDIX O.

(Vide Introductory para.)

Excerpt from the Proceedings of a meeting of the Improvements Committee held on 23rd April 1929.

Re: Resolution No. 1, dated 12th April 1929, of the Special Sub-Committee appointed under C. R. No. 342 of 1928, re: sale of plots.

Considered excerpt from the proceedings of the meeting of the Special Sub-Committee appointed under Committee's Resolution No. 342 of 1928, re: sale of plots, held on 12th April 1929 :—

“ Considered Chief Officer's note, dated 28th March 1929 :—

‘ I have for some time been considering whether in order to facilitate the disposal of some of the smaller plots on our outlying estates, more particularly Dadar-Matunga and Sion-Matunga, it would not be advisable to work out a scheme whereby the Trust could advance money to persons of moderate means to enable them to build. The Board have no power to do this under the present Act but provision could no doubt be made by a suitable amendment or, if in view of the proposed amalgamation of the Trust with the Municipality that is not thought desirable by legislation in connection with the amalgamation.

2. In my opinion the power of granting advances of this nature should be limited and loans should only be made to persons who desire to erect small houses to be used mainly for residential purposes. I believe that if the Board obtained this power they would succeed in disposing of a considerable number of plots to persons who although possessed of a certain amount of money are not sufficiently well off to erect their own family houses. Exactly what limit should be placed on individual advances must be a matter of opinion but I am in favour of making the maximum Rs. 20,000 with a condition that the borrower should provide 35 per cent. of the cost of the building and works.

3. The scheme would be worked somewhat as follows :—

- (a) The person to whom an advance was to be made would take a plot on an agreement for a building lease in the usual way and subject to the ordinary conditions.
- (b) When applying for the plot he would indicate his desire to take an advance and would mention the probable amount which should not exceed 65% of the cost of the building and works. He would also produce satisfactory evidence that he is possessed of the remaining 35%.
- (c) The advance would be made by instalments and on a certificate of the Engineer and only after 35% of the cost had been met by the tenant.
- (d) On completion of the building the tenant would be granted a lease as usual. He would then execute a mortgage in favour of the Board as security for the advance.
- (e) The mortgage would provide for the repayment of the advance and for payment of interest.

4. Repayment would be spread over a period of years to be agreed upon but which in my opinion should in no case exceed twenty. It could be made either by equated instalments of principal and interest or by instalments of principal, the interest being calculated on the amount outstanding. Payments would be made monthly and would be in addition to the ground rent.

5. The rate of interest charged would have to be slightly higher than that at which the money was raised by the Board in order to cover expenses.

6. If we charged interest at $5\frac{1}{2}\%$ and calculated the sinking fund on the 4% table a borrower would have to pay 8.86% per annum on the amount of the loan for a period of 20 years after which he would be liable for the ground rent only. If he repaid in 15 years he would have to pay 10.49% and if in 10 years 13.83%.

7. The members of the Sub-Committee are aware that Government have been advancing loans for the purchase of plots and the erection of buildings on their suburban estates. On enquiry Mr. Bell informs me that the scheme has been of very great assistance in disposing of plots at Danda, Khar, Chapel Road and Chembur.

In course of discussion Mr. Tairsee observed that the margin of 35% recommended in the note was on the high side and he enquired whether it would not be reasonable to reduce it.

The Chief Officer stated that trustees could lend money on mortgage up to 66 per cent. and as under his scheme a sum would be repaid each year he would have no objection to varying the margin as follows :—

When repayment is to be made in 10 years—Margin 25%.

“ ” ” 15 ” ” 30%.

“ ” ” 20 ” ” 35%.

This was generally agreed to.

Resolved.—“ That the Sub-Committee approve of the proposals in principle but
No. 1. consider that the margin of 35% might safely be reduced to 25% when repayment is to be made in 10 years and to 30% when it is to be made in 15 years.

2. A copy of the Chief Officer's note and of para 1 of this Resolution should be forwarded to the Committee with a recommendation that the Board should be requested to ask the Municipal Corporation to suggest to Government that they should be given power to raise money for the purpose of granting such loans when the amalgamation of the Trust and the Municipality takes place.’ ”

Resolved.—“ That the proceedings of the Special Sub-Committee be
No. 50. forwarded to the Board with the intimation that the Committee approve of the suggestions made by the Sub-Committee and recommend that—

(a) the same be approved in principle,

(b) the President be requested to approach Government regarding the necessary amendment of the Act, and

(c) the Municipal Corporation be requested to consider the desirability of obtaining similar powers when the Trust is amalgamated with the Municipality.”

EXCERPT from the proceedings of a meeting of the Improvements Committee, held on 17th December 1929 :—

Re : *Board's Resolution No. 65, dated 9th December 1929, re : Government Letter, G. D. No. 512 A., dated 20th September 1929, forwarding for the expression of the Board's views a Bill for the amendment of the City of Bombay Improvement Trust Transfer Act, 1925, introduced in the Legislative Council by Mr. Hoosenally M. Rahimtoola, B.A., M.L.C., to enable the Board to advance loans to purchasers of plots for the purpose of constructing building thereon.*

Considered :—

(a) Board's Resolution No. 65, dated 9th December 1929 :—

“ Considered the following Letter No. 512-A, dated 20th September 1929, from the Under-Secretary to Government, General Department, forwarding for the views of the Board a Bill for the amendment of the City of Bombay Improvement Trust Transfer Act, 1925, introduced in the Legislative Council by Mr. Rahimtoola, B.A., M.L.C., so as to enable the Board to advance loans to persons purchasing their plots for the purpose of constructing building thereon :—

“ I am directed by the Government of Bombay (Transferred Department) to forward for favour of an expression of the views of the Trustees on it, a draft Bill further to amend the City of Bombay Improvement Trust Transfer Act, 1925, which is proposed to be introduced by Mr. H. M. Rahimtoola, M.L.C., during the next session of the Legislative Council. I am to request that as the next session commences on 30th September 1929, the opinion of the Trustees may be communicated to Government as soon as possible.”

Copy of Draft Bill referred to above :—

A Bill further to amend the City of Bombay Improvement Trust Transfer Act, 1925.

“ Whereas it is expedient further to amend the City of Bombay Improvement Trust Transfer Act, 1925, in manner hereinafter appearing it is hereby enacted as follows :

1. This Act may be called The City of Bombay Improvement Trust Transfer (Amendment) Act of 19 .

2. In Section 68 of the City of Bombay Improvement Trust Transfer Act, 1925, hereinafter called the said Act, the following words shall be inserted after the words “ or the City of Bombay Improvement Act, 1898” :

“ or for the purpose of making advances to lessees of the Trust for erecting buildings on Trust land.”

3. In Sub-Section (2) of Section 81 of the said Act, the following shall be inserted as clause (bb) after clause (b) :

“ (bb) to make advances to lessees of Trust plots for the purpose of erecting buildings on Trust lands subject to such conditions as may be determined by the Board on the recommendation of the Committee.”

4. In Section 87 of the said Act, the following words shall be inserted after the words “ Capital Account ” where they occur for the first time :

“ Building Advance Account.”

5. In Section 88 of the said Act, the following shall be inserted as Sub-Clause (5) :

“(5) advancing monies to lessees of Trust plots for the purpose of erecting buildings on Trust lands.”

6. After Section 90 of the said Act, the following Section shall be inserted, namely—

“ 90A.—There shall be credited to the Building Advance Account—

- (1) all moneys received on account of loans taken for building advances,
- (2) instalments towards the payment of principal.

“ 90B.—The moneys credited to the Building Advance Account shall be applied as follows :—

- (1) The loan moneys, for making advances to lessees for building purposes ;
- (2) The instalments towards the payment of principal, for either making advances to lessees for building purposes or for repayment of the loan moneys.”

7. In Section 91 of the said Act, after Sub-Section (1) the following shall be inserted as Sub-Section (1A).

“(1A) Interest recovered from the lessees on the advance granted to them for building purposes.”

Statement of objects and reasons.

In view of the continued trade depression and of the consequent depressed state of the land market in the City of Bombay the disposal of the Improvement Trust plots is much hampered and therefore a number of plots are lying idle on the hands of the Trust especially in the north of the Island. Applications are being made to the Trust and specially by their staff to grant them facilities by way of Building Loans. The object of the Bill is to enable the Trust to provide facilities by way of advances to persons of moderate means who desire to take up land for the erection of small buildings mainly for residential purposes. The advance will be made by the Trust in accordance with the Rules to be framed by the Committee and approved by the Board.

The Government of Bombay have accepted and applied this principle of granting Building Loans to the purchasers of their land in the Suburbs of Bombay and especially in the Khar Scheme. This has helped them to sell a large number of plots.

HOOSENALLY M. RAHIMTOOLA.

30th August 1929.

Proposed by the Chairman of the Improvements Committee, seconded by Mr. Hooseinbhai A. Lalljee—

‘ That the letter No. 512-A, dated 20th September 1929, from the Under-Secretary No. 65. to Government, General Department, be forwarded to the Improvements Committee for consideration and report.’

Carried.”

(b) Chief Officer’s note, dated 13th December 1929 :—

“ It is perhaps desirable in the first instance to call attention to the main principles underlying the scheme detailed in my note dated 28th of March 1929. In para 2 of that note, I observed that the power of granting advances of this nature should be limited and that loans should only be made to persons who desire to erect small houses to be used mainly for residential purpose. I further observed that exactly what limit should be placed .

on individual advances must be a matter of opinion and that I was in favour of making the maximum Rs. 20,000. In para 3, I suggested that on completion of the building the tenant (*i.e.*, the borrower) would execute a mortgage in favour of the Board as security for the advance and in para 4, I expressed the opinion that the repayment should be spread over a period of years which should in no case exceed 20.

In Mr. Hoosenally's Bill, power is sought to make advances for the purpose of erecting buildings. It will be noticed that the word 'buildings' would include structures to be used for any purpose. It is true that in clause 3 of the Draft Bill, the power to make advances would be subject to such conditions as may be determined by the Board on the recommendation of the Committee, but, in my opinion, it is desirable that the power should be limited to making advances for the purpose of erecting structures to be used mainly for residential purpose.

The Draft Bill does not provide that the amount advanced should be limited to any specific sum or that security should be obtained and repayment made within a definite period. I think it would be better to provide for these matters.

Before I went on leave in June last, I had drafted a Section to be inserted after Section 55 and this draft runs as follows :—

“ Any person desiring to erect a building on the Board's land to be used mainly for residential purposes may apply to the Committee for a loan to be advanced by way of mortgage on the security of the intended building and the Committee, after such enquiry as they may deem necessary and subject to rules to be framed by them and approved by the Board, may make such loans provided always that no loan made on the security of any one building or group of buildings shall exceed in amount the sum of Rs. 20,000 and provided that the term fixed for repayment shall in no case exceed 20 years from the date of the first occupation of the building.”

Coming now to the details of Mr. Hoosenally's Bill, I suggest that the proposed addition to Section 68 would require re-drafting. The word 'lessees' is a technical term indicating persons who hold land under leases and would not include those who are tenants under agreements to lease. Our practice is that persons taking up land for the purpose of building first enter into an agreement to lease and then, when the building is completed, into the lease. It would, therefore, be better to refer to 'building tenants' and to define the term. The word 'Trust' should be deleted and 'Board' inserted I have already referred to the question of 'buildings.'

Clause 3, 'Lessees of Trust plots' should be deleted and the words 'Building Tenants of the Board's lands' inserted. The word 'Trust' where it occurs for the second time may be deleted and the word 'such' inserted. The same remarks apply to wording of Clause 5.”

RESOLUTION No. 415.—Referred for consideration and report to a Special Sub-Committee consisting of—

1. The Chairman.
2. Mr. Hoosenally.
3. Sir Vasantryao.
4. Dr. Batliwala.
5. Mr. Bell.
6. Mr. Pandit.
7. Mr. Subedar.

EXCERPT from the proceedings of a meeting of the Improvements Committee, held on 17th December 1929 :—

Re : *Board's Resolution No. 66, dated 9th December 1929, re : Government Letter, General Department No. 512A, dated 28th September 1929, regarding legislation empowering the Trustees to advance money to provide individuals for constructing dwellings on Trust Estates.*

Considered :—

(a) Board's Resolution No. 66, dated 9th December 1929 :—

“ Considered the following letter No. 512-A, dated 28th September 1929, from the Under-Secretary to Government, General Department, re : legislation empowering the Trustees to advance money to private individuals for constructing dwellings on Trust Estate :—

‘ I am directed to refer to your letter No. Mis. 956/27, dated the 4th June 1929, requesting Government to undertake legislation empowering the Trustees to advance money to private individuals who take up land on their estates for the erection of buildings to be used mainly for residential purposes. The Trustees request that they may be allowed to advance money to their lessees subject to the following restrictions :—

If repayment is made in 10 years the advance to be upto 75 per cent. of the cost of building.

If repayment is made in 15 years the advance to be upto 70 per cent. of the cost of building.

If repayment is made in 20 years the advance to be upto 65 per cent. of the cost of building.

Their proposals include the charging of interest at 5½ per cent. on the loan and the repayment of the capital calculated on the 4 per cent. table. The annual instalment on the amount of the loan works to 8·86 per cent., 10·49 per cent. and 13·83 per cent. for repayment in 20, 15 and 10 years, respectively.

2. Government are inclined to agree in principle that, if the Bombay Municipal Corporation approve, the Improvement Trust should be empowered to grant loans on mortgage for the purposes indicated. But before any legislation is undertaken on the lines suggested, they desire to satisfy themselves about the soundness of the proposed scheme.

3. Government give state-aid to the intending purchasers of plots in the Development Department Suburban schemes to the extent of ¾ths value of land and half the cost of building provided the land is built upon in one year and recovers the total amount in 15 years at 6 per cent. provided the building is completed in a year. Any purchaser who does not want a building advance is allowed to purchase the plot by paying ¼th purchase price thereof and the balance of ¾ths within 3 years with interest at 7 per cent. and he is then allowed to build thereon whenever he likes. Thus if a purchaser defaults in his payments after a few years the Development Department has in hand the large amount which he has paid for the land in addition to his payments for the buildings. The Improvement Trust will only have the latter. Besides this, the Improvement Trust proposes to charge only 5½ per cent. interest and to advance 70 per cent. of the cost if the payments are spread over 15 years. From the statements A and B therewith attached it will be seen that the risk which the Improvement Trust proposes to take is much greater than that which is at present taken in such cases by Government in the Development Department. Moreover, the Improvement Trust does not sell their land but leases it and will not therefore receive any amount towards the purchase price of the plot. Also no special means of recovery except through the slow and expensive process of a Civil Court are provided while Government have the powers of the summary recovery under the Bombay Land Revenue Code. In the present state of the money market, Government are doubtful if the proposed rate of interest at 5½ per cent. is adequate.

4. In these circumstances, Government consider that the margin of safety in the scheme proposed by the Trust does not provide absolute security specially at a time when the property market is in a very depressed condition. In their opinion, the margin of safety should be enhanced. The risk undertaken by the Trust should not be greater than that in the case of advances made by Government. I am, therefore, to request that you will be so good as to ask the Trustees to reconsider their proposals in the light of the remarks made above so that they will not at any time carry more risk than that incurred by Government in similar circumstances.”

Statement A.

(1) *Bombay Improvement Trust.*

Period.	Cost.			Expenditure to be incurred initially by the lessee.			Loan to be granted to the lessee.			Monthly instalments to be paid by the lessee.			Monthly instalments to be paid by the lessee after the expiry of the period.	REMARKS.
	Plot.	Building.	Total.	Land.	Building.	Total.	Land.	Building.	Total.	Say at 5 per cent. per annum for land.	For building.	Total.		
Years.	Rs.	Rs.	Rs.	Rs.	Rs. <i>(in round figures)</i>	Rs.	Rs.	Rs.	Rs.	Rs.				
10	10,000	26,500	36,500	Nil	6,600	6,600	10,000	19,900	29,900	42	229 (13.83%)	271	42	
15	Nil	7,900	7,900	10,000	18,600	28,600	42	163 (10.49%)	205	42	
20	Nil	9,300	9,300	10,000	17,200	27,200	42	127 (8.86%)	169	42	

(2) *Government.*

Period.	Cost.			Expenditure to be incurred initially by the purchaser.			Loan to be granted to the purchaser.			Monthly instalments to be paid by the purchaser.	Monthly instalments to be paid by the purchaser after the expiry of the period.	REMARKS.
	Plot.	Building.	Total.	Land.	Building.	Total.	Land.	Building.	Total.	At 10½ per cent. per annum.		
Years.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.			
15	10,000	26,500	36,500	2,500	13,250	15,750	7,500	13,250	20,750	180	Nil.	

Statement B.

(1) *Bombay Improvement Trust.*

Period.	Cost.			Expenditure to be incurred initially by the lessee.			Loan to be granted to the lessee.			Monthly instalments to be paid by the lessee.			Monthly instalments to be paid by the lessee after the expiry of the period.	REMARKS.
	Plot.	Building.	Total.	Land.	Building.	Total.	Land.	Building.	Total.	Say at 5 per cent. per annum for land.	For building.	Total.		
Years.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.					
10	6,000	15,000	21,000	Nil	3,750	3,750	6,000	11,200	17,200	25	129 (13.83%)	154	25	
15	Nil	4,500	4,500	6,000	10,500	16,500	25	92 (10.49%)	117	25	
20	Nil	5,250	5,250	6,000	9,750	15,750	25	72 (8.86%)	97	25	

(2) *Government.*

Period.	Cost.			Expenditure to be incurred initially by the purchaser.			Loan to be granted to the purchaser.			Monthly instalments to be paid by the purchaser.	Monthly instalments to be paid by the purchaser after the expiry of the period.	REMARKS.
	Plot.	Building.	Total.	Land.	Building.	Total.	Land.	Building.	Total.	At 10½ per cent. per annum.		
Years.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.			
15	6,000	15,000	21,000	1,500	7,500	9,000	4,500	7,500	12,000	104	Nil.	

Proposed by the Chairman of the Improvements Committee, seconded by Mr. Tairsee—

“ That the letter No. 512-A, dated 28th September 1929, from the Under-Secretary to Government, General Department, be forwarded to the Improvements Committee for consideration and report.

Carried.”

(b) Chief Officer's note, date 13th December 1929 :—

“ Government state they are inclined to agree in principle that if the Corporation approve, the Trustees should be empowered to grant loans on mortgage for the purpose of enabling persons of moderate means to erect buildings on the Board's estates but they desire to satisfy themselves as to the soundness of the proposed scheme.

2. In para 3 of their letter, Government compare the practice of the Development Department with the Trust's proposals and come to the conclusion that the risk run by the Trust will be greater than that incurred by the Department, and they ask the Trustees to reconsider their proposals in the light of the remarks made by Government.

3. The Development Department advance money—

- (a) for the purchase of the site and the erection of the building, or
- (b) for the purchase of the site only.

The Trust is not concerned with (b) and need not consider the Government practice so far as it relates to it.

In case (a), the amount of the advance is limited to 75% of the value of the site and to 50% of the cost of the building. The building has to be erected within one year and the total advance repaid at six per cent. within a period of 15 years.

4. Government point out that the security in the case of the Development Department would be greater than in the case of the Trust because the Department sells the site and receives 25 per cent. of its value whereas the Trust grants leases and would receive nothing towards the payment of the site. This is so but the Trust's building tenant would have to deposit two years' ground rent as security for fulfilment of his obligations and would not receive his lease until after he had completed the erection of the building. Until then, he would be a tenant-at-will and the Trust would run no more risk as regards the site than they do when they grant an agreement to lease in accordance with their present practice.

5. The second point raised by Government is that the Trust proposes to advance 70 per cent. of the cost of the building as against 50% advanced by the Department. The Trust proposal is that they should advance—

75% when repayment is to be made in 10 years.
70% Do. do. 15 „ and
65% when it is to be made in 20 years.

It must be admitted that there is more risk attached to this part of the scheme but the Special Sub-Committee considered that it would be justifiable especially as where the risk is greatest at first it will be very much reduced after two or three years.

6. Government also point out that, whereas the Development Department have powers of summary recovery under the Bombay Land Revenue Code, the Trust in case of default would have to proceed through a Civil Court. This is not so as the scheme provides that the advance will be secured in favour of the Trust by means of a mortgage and the Trust would therefore be in the position of an ordinary mortgagee and be able to enter into possession and recover the rents.

7. Government assume that the Trust proposes to charge only 5½ per cent. interest on the advances. This is not so as it is stated in para 5 of my note, dated 23rd April 1929, that the rate charged would have to be slightly higher than that at which the money was raised

raised by the Board in order to cover expenses. It is true that in working out instances a rate of 5½ per cent. was assumed but that was merely by way of example."

RESOLUTION No. 416.—Referred for consideration and report to a Special Sub-Committee consisting of—

1. The Chairman.
2. Mr. Hoosenally.
3. Sir Vasantao.
4. Dr. Batliwala.
5. Mr. Bell.
6. Mr. Pandit.
7. Mr. Subedar.

EXCERPT from the Proceedings of a Meeting of the Improvements Committee, held on 22nd January 1930 :—

Re : *Report No. 1, dated 14th January 1930, of the Special Sub-Committee re : Mr. Hoosenally's Bill to amend the City of Bombay Improvement Trust Transfer Act, 1925.*

"The Special Sub-Committee appointed under C. R. No. 415, dated 17th December 1929, to consider Mr. Hoosenally's Bill to amend the City of Bombay Improvement Trust Transfer Act, 1925, so as to enable the Board to advance loans to persons purchasing their plots for the purpose of constructing buildings thereon beg to report as follows.

2. The Sub-Committee have considered the Bill very carefully after taking legal opinion and have made several changes in it.

3. *Clause 2 of the Bill.*—The Chief Officer was of opinion that under Section 68 the Board could borrow money for the purposes of the Act and if a Section were added to Chapter III of the Act, it would not be necessary to amend Section 68 as proposed. The opinion of the Trust Solicitors was therefore obtained as to whether it would be preferable to add a Section to Chapter III of the Act or to amend Section 68. The Solicitors stated that it would be preferable to amend Section 68, as Chapter III deals with the main purposes and objects of the Act *viz.*, carrying out Improvements Schemes but advancing money to building tenant can hardly be said to fall within this category and is rather an auxiliary power for carrying out the existing purposes and objects.

4. The word "lessees" is a technical term indicating persons who hold land under leases and would not include those who are tenants under agreements to lease. The words "Building Tenant" have therefore been substituted for the word "lessees" wherever it occurs in the Bill.

5. The proposed amendment in Section 68 has accordingly been altered and the term "Building Tenant" defined.

6. *Clause 3 of the Bill.*—The Sub-Committee have considered the question as to the best method of specifying terms and conditions under which advances can be made *i.e.* whether by a specific provision under the Act or Bylaws made under Section 113 (d) or by a resolution passed by the Board. The Sub-Committee are not in favour of specifying terms and conditions in the Act as it would take a long time to amend the Act, if the conditions were to be altered in any case. The Sub-Committee have taken legal opinion and recommend that the terms and conditions should be laid down by Bylaws. It is also recommended that it should be stated in the Act that the Bylaws to be made should specify the purposes for which the buildings should be used and a maximum limit of the advance permissible for any building and the outhouses connected therewith and provide that the amount to be advanced should in no case exceed 65 per cent. of the cost of buildings and works. This clause has accordingly been altered.

7. *Clause 4 of the Bill.*—The Sub-Committee do not see any necessity for amending Section 87 so as to enable the Board to keep a Building Advance Account, as separate accounts are kept of each Scheme under Section 90.

8. *Clause 5 of the Bill.*—The wording has been altered.

9. *Clause 6 of the Bill.*—The Sub-Committee do not see any necessity for the proposed Sections 90A and 90B but would suggest an addition to Section 90 of a new clause “(d) Building Advance Account.”

10. *Clause 7 of the Bill.*—The Sub-Committee consider that the proposed Sub-Section (1-A) in Section 91 is not necessary, as the crediting of interest to the General Account is sufficiently covered by the existing Sub-Sections (1) and (6). It is however suggested that the following words should be inserted after the words “on the Board’s investments” in Sub-Section (1) to make the meaning clear “including advances to Building Tenants.”

11. A copy of the Bill as amended is appended to this Report”

M. C. JAVLE,
Chairman.

Copy of the amended Bill referred to in para. 11 of the Special Sub-Committee’s Report No. 1, dated 14th January 1930 :—

A Bill further to amend the City of Bombay Improvement Trust Transfer Act, 1925.

Whereas it is expedient further to amend the City of Bombay Improvement Trust Transfer Act, 1925, in manner hereinafter appearing, it is hereby enacted as follows :—

1. This Act may be called The City of Bombay Improvement Trust Transfer (Amendment) Act of 19

2. To Section 5 of the City of Bombay Improvement Trust Transfer Act, 1925, hereinafter called the Said Act, the following new paragraph shall be added, namely :—

“ ‘ Building Tenant’ means any person who has entered into an agreement with the Board to erect a building or buildings on land belonging to the Board upon terms that when the building has been completed he shall be granted a lease of the land together with the building or buildings.”

3. In Section 68 of the ~~City of Bombay Improvement Trust Transfer Act, 1925, hereinafter called the Said Act,~~ the following words shall be inserted after the words “ or the City of Bombay Improvement Act, 1898 ” :—

“ or for the purpose of making advances to ~~lessees~~ Building Tenants of the ~~Trust Board~~ for erecting buildings ~~on upon the Trust Board’s land lands.~~”

4. In Sub-Section (2) of Section 81 of the Said Act, the following shall be inserted as clause (bb) after clause (b) :—

“ (bb) to make advances to ~~lessees~~ Building Tenants of the ~~Trust plots~~ Board’s lands for the purpose of erecting buildings on ~~Trust~~ such lands subject to such terms and conditions as may be determined laid down by the Board on the recommendation of the Committee in Bylaws made by the Committee under clause (d) of Section 113. Such Bylaws shall

(i) specify the purposes for which such buildings shall be used

(ii) provide that the amount to be so advanced shall in no case exceed sixty-five per centum of the cost of the buildings and works.

(iii) specify a maximum limit of the advance permissible for any building and the outhouses connected therewith.

4. In Section 87 of the Said Act, the following words shall be inserted after the words "capital account" where they occur for the first time.

"Building Advance Account."

5. In Section 88 of the Said Act, the following shall be inserted as Sub-clause (5) :—

"(5) advancing moneys to lessees Building Tenants of Trust plots the Board's lands for the purpose of erecting buildings on Trust such lands pursuant to clause (bb) in Sub-Section (2) of Section 81."

6. After Section 90 of the Said Act, the following Sections shall be inserted, namely :—

"90 A. There shall be credited to the Building Advance Account—

(1) all moneys received on account of loans taken for building advances.

(2) instalments towards the payment of principal.

"90 B. The moneys credited to the Building Advance Account shall be applied as follows :—

(1) The loan moneys, for making advances to lessees for building purposes.

(2) The instalments towards the payment of principal, for either making advances to lessees for building purposes or for repayment of the loan moneys."

6. In Section 90 of the said Act, the following shall be inserted as Sub-clause (d) :—

"(d) Building Advance Account."

7. In Sub-section (1) of Section 91 of the Said Act, after Sub-Section (1) the following words shall be inserted as Sub-Section (1 A).

"(1 A) Interest recovered from the lessees on the advance granted to them for building purposes" after the words "on the Board's investments" :—

"including advances to Building Tenants."

Resolved.—"That the Report of the Special Sub-Committee be approved No. 444. and adopted.

2. That a copy of the Sub-Committee's Report together with a copy of the first para of this Resolution be forwarded to the Board with the recommendation that the Sub-Committee's Report and the Bill as amended be approved."

EXCERPT from the Proceedings of a Meeting of the Improvements Committee, held on 22nd January 1930 :—

Re: Report No. 1, dated 14th January 1930, of the Special Sub-Committee, regarding legislation empowering the Trustees to advance money to private individuals for constructing dwellings on Trust's Estates.

"The Special Sub-Committee appointed under C. R. 416, dated 17th December 1929, beg to report as follows.

2. Government point out that the security in the case of the Development Department would be greater than in the case of the Trust, as the Development Department sells

the land and receives 25 per cent. of its value whereas the Trust grants leases and would receive nothing towards the payment of the site. The Sub-Committee are, however, of opinion that so far as the land is concerned, the Board would run no more risk than they do at present, as the building tenant will have to deposit two years' ground rent as security and will not receive his lease until after he has completed the building.

3. Government assume that the Trust proposes to charge only $5\frac{1}{2}$ per cent. interest on the advances. This is not correct. The rate to be charged will be slightly higher than that at which the money is raised by the Board in order to cover expenses.

4. The last point raised by Government is that the Development Department advances only 50 per cent. of the cost of the building while the Trust propose to advance :—

- (a) 75 per cent. when repayment is to be made in 10 years.
- (b) 70 per cent. when the repayment is to be made in 15 years.
- (c) 65 per cent. when the repayment is to be made in 20 years.

The Sub-Committee have considered this matter very carefully and are of opinion that the amount to be advanced should not exceed 65 per cent. of the cost of buildings and works, irrespective of the period of repayment. Regarding the maximum limit of the advance, the Sub-Committee consider that it is not necessary to fix it in the Act, but that it should be fixed in the By-laws specifying the terms and conditions on which advances can be granted."

M. C. JAVLE,
Chairman.

The Chief Officer mentioned that after the agenda has been issued, Mr. Bell suggested that, in the last sentence of the Special Sub-Committee's Report, the words " but that it should " be substituted for the words " as the same could." The suggested alteration was approved.

Resolved.—“ That the Report of the Special Sub-Committee be approved
No. 445. and adopted.

2. That a copy of the Sub-Committee's Report together with a copy of the first para of this Resolution be forwarded to the Board with the recommendation that the Sub-Committee's Report be approved.”

EXCERPT from the Proceedings of a Meeting of the Trustees for the Improvement of the City of Bombay, held on the 11th February 1930.

Considered Committee Resolution No. 444, dated 22nd January 1930, adopting Report No. 1, dated 14th January 1930, of the Special Sub-Committee appointed under Committee Resolution No. 415, dated 17th December 1929, re: the Bill introduced by Mr. Hoosenally M. Rahimtoola to amend the City of Bombay Improvement Trust Transfer Act, 1925.

Proposed by the Chairman of the Improvements Committee, seconded by Dr. Batliwalla :—

“ That the Report of the Special Sub-Committee be approved and
No. 69. adopted and the President be requested to forward a copy of the Report together with the draft amendments to Government with reference to their letter, General Department, No. 512A, dated 20th September 1929, with a request that Government will be pleased to amend the private Bill introduced by Mr. Hoosenally M. Rahimtoola on the lines indicated in the draft amendments forwarded by the Board.”

Amendment.—Proposed by Dr. Choksy, seconded by Dr. Collaco—

“That the Report of the Special Sub-Committee be recorded and that Government be informed that the Bill is premature and consideration of the same be postponed till the amalgamation of the Trust with the Municipality.”

After the debate had proceeded for a considerable time Mr. Chowna moved—

“That the question be now put.”

The motion was seconded by Dr. Balsara and *carried*.

After Dr. Batliwala had replied to the debate, the *Amendment* was put to the vote and *lost* by a large majority.

The *Original Proposition* was then put to the vote and *carried* by a large majority.

EXCERPT from the Proceedings of a Meeting of the Trustees for the Improvement of the City of Bombay, held on the 11th February 1930.

Considered Committee Resolution No. 445, dated 22nd January 1930, adopting Report No. 1, dated 14th January 1930, of the Special Sub-Committee appointed under Committee Resolution No. 416, dated 17th December 1929, regarding legislation empowering the Trustees to advance money to private individuals for constructing dwellings on Trust estates.

Proposed by the Chairman of the Improvements Committee, seconded by Dr. Batliwalla :—

“That the Report of the Special Sub-Committee be approved and No. 70. adopted and the President be requested to address Government in terms thereof with reference to their letter, General Department, No. 512A, dated 28th September 1929.”

Carried.

City of Bombay Improvement Trust.

General Balance Sheet as at 31st March 1930.

BOMBAY IMPROVE

RECEIPTS AND EXPENDITURE

EXPENDITURE.	Amount expended to 31st March 1929.	Amount expended during 1929-30.	Total.
CAPITAL ACCOUNT.			
	Rs. a. p.	Rs. a. p.	Rs. a. p.
Schedule value of C & D lands (v. Appendix A) ...	56,83,723 0 0	56,83,723 0 0
Refund of preliminary expenses to Government ...	38,018 11 7	38,018 11 7
Expenditure on acquisition (v. Appendix III) ...	10,86,31,789 12 3	11,46,519 2 1	10,97,78,308 14 4
Do. on works (do.) ...	6,88,96,292 9 4	5,16,724 12 4	6,94,13,017 5 8
Tools and plant ...	5,56,907 3 7	Cr. 10,897 0 6	5,46,010 3 1
Balance carried to balance sheet	35,74,705 6 5	35,74,705 6 5
Total ...	18,38,06,731 4 9	52,27,052 4 4	18,90,33,783 9 1
GENERAL ACCOUNT.			
Expenditure (v. Appendix V)	1,02,84,634 15 2	1,02,84,634 15 2
Total	1,02,84,634 15 2	1,02,84,634 15 2
SINKING FUND ACCOUNT.			
Cost of investments (face value Rs. 1,39,14,900) ...	1,22,39,590 0 0	12,21,532 8 0	1,34,61,122 8 0
Balance ...	236 0 0	Dr. 338 8 0	Dr. 102 8 0
Total ...	1,22,39,826 0 0	12,21,194 0 0	1,34,61,020 0 0
PROVIDENT FUND ACCOUNT.			
Advances to Trust employes ...	83,334 6 2	43,959 14 7	1,27,294 4 9
Balance ...	9,82,634 4 7	87,979 7 1	10,20,613 11 8
Total ...	10,65,968 10 9	81,939 5 8	11,47,908 0 5
TRUST BUILDING INSURANCE FUND ACCOUNT.			
Cost of investment (face value Rs. 9,600) ...	8,145 4 0	5,180 0 0	13,325 4 0
Balance ...	13 8 0	73 8 0	87 0 0
Total ...	8,158 12 0	5,253 8 0	13,412 4 0
MISCELLANEOUS ACCOUNTS.			
Advances ...	97,821 3 2	26,628 3 2	1,21,449 6 4
Motor Lorries ...	Cr. 13,574 7 3	Cr. 265 5 4	Cr. 13,839 12 7
Agripada Workshop ...	Cr. 14,313 8 1	102 1 4	Cr. 14,211 6 9
Sewri-Wadala quarry ...	1,31,008 2 5	Cr. 296 1 6	1,30,712 0 11
Nowroji Hill quarry ...	Cr. 17,474 13 2	7,014 1 7	Cr. 10,460 11 7
Interest payable to debenture holders—with banks—			
Hongkong Bank	9,431 2 4	9,431 2 4
Imperial Bank of India, Bombay	1,27,960 0 0	1,27,960 0 0
Chartered Bank, London	1,580 0 0	1,580 0 0
Total ...	1,80,466 9 1	1,72,154 1 7	3,52,620 10 8
Balance	3,38,985 5 6	3,38,985 5 6
Total ...	1,80,466 9 1	5,11,139 7 1	6,91,606 0 2

MENT TRUST.

FOR THE YEAR 1929-30.

RECEIPTS.	Amount received to 31st March 1929.			Amount received during 1929-30.			Total.		
	Rs.	a.	p.	Rs.	a.	p.	Rs.	a.	p.
CAPITAL ACCOUNT.									
Schedule value of C & D lands (v. Appendix A) ...	56,83,723	0	0			56,83,723	0	0
Debt due to the general public [v. Appendix II (b)] ...	15,81,02,260	11	10	25,00,000	0	0	16,06,02,260	11	10
Special grants from the Government of India ...	54,00,000	0	0			54,00,000	0	0
Sale proceeds of lands and buildings [App. I (b)] ...	2,24,76,617	11	10	2,29,748	3	4	2,27,06,865	15	2
Revenue surpluses ...	Dr. 27,87,595	3	10	Dr. 25,70,970	14	1	Dr. 53,58,566	1	11
Total ...	18,88,75,006	3	10	53,00,719	1	5	18,90,33,733	9	1
GENERAL ACCOUNT.									
Receipts (v. App. IV)			77,13,664	1	1	77,13,664	1	1
Balance charged to capital under section 88 (3) of the Transfer Act.			25,70,970	14	1	25,70,970	14	1
Total			1,02,84,634	15	2	1,02,84,634	15	2
SINKING FUND ACCOUNT.									
Amount received from general account revenue under section 70 (1) of the Transfer Act.	82,07,143	0	0	6,59,537	0	0	88,66,680	0	0
Interest accrued to date ...	40,32,683	0	0	5,61,657	0	0	45,94,340	0	0
Total ...	1,22,39,826	0	0	12,21,194	0	0	1,34,61,020	0	0
PROVIDENT FUND ACCOUNT.									
Trustees' contribution and interest ...	5,63,591	7	9	36,746	7	7	6,00,337	15	4
Employees' subscription and interest ...	5,02,377	3	0	45,192	14	1	5,47,570	1	1
Total ...	10,65,968	10	9	81,939	5	8	11,47,908	0	5
TRUST BUILDING INSURANCE FUND ACCOUNT.									
Amount received from General Account ...	8,075	0	0	5,000	0	0	13,075	0	0
Interest accrued to date ...	83	12	0	253	8	0	337	4	0
Total ...	8,158	12	0	5,253	8	0	13,412	4	0
MISCELLANEOUS ACCOUNTS.									
Unclaimed wages ...	6,451	0	5	Dr. 1,806	3	1	4,644	13	4
Deposit Miscellaneous—									
Deposits from lessees, contractors, etc. ...	4,14,704	14	7	99,447	6	8	5,14,152	4	10
Interest on security deposits, etc. ...	191	7	5			191	7	5
Gallery projection fees ...	42,029	9	4	Dr. 8,383	5	1	33,646	4	3
Income tax (unpaid)		
Interest payable to debenture holders—									
Hongkong Bank			9,431	2	4	9,431	2	4
Imperial Bank of India, Bombay			1,27,960	0	0	1,27,960	0	0
Chartered Bank, London			1,580	0	0	1,580	0	0
Total ...	4,63,376	15	9	2,28,229	0	5	6,91,606	0	2

BALANCE SHEET AS ON

Liabilities.	Total.	
	Rs.	a. p.
Balance of Capital Account	95,74,705	6 5
Sinking Fund Account	1,94,61,020	0 0
Provident Fund Account	11,47,908	0 5
Trust Building Insurance Fund Account	13,412	4 0
Miscellaneous Accounts	6,91,606	0 2
Total	1,88,88,651	11 0

Securities as on 31st March 1929.

	G. P. Notes and war loan bonds and notes.	Bombay Municipal debentures.	Bombay Port Trust debentures.	Bombay Improvement Trust debentures.	Total.
	Rs.	Rs.	Rs.	Rs.	Rs.
<i>In Banks.</i>					
Investment of surplus cash balances including special investments for Provident Fund and Trust Building Insurance Fund.	9,600	500	2,15,500	45,08,400	47,34,000
Investment of Sinking Fund money	15,60,300	2,13,500	1,01,500	1,09,89,600	1,28,64,900
Depositors' securities	6,06,140	10,000	24,200	10,000	6,50,340
<i>In Chief Accountant's custody.</i>					
Investment of surplus cash balances including special investment for Provident Fund.
Investment of Sinking Fund money	10,50,000	10,50,000
Depositors' securities
Total	21,76,040	2,24,000	3,41,200	1,65,58,000	1,92,99,240

Examined and found correct. The safe custody receipt of bank for securities in which the Trustees' surplus balances, etc., are invested, and the security deposits of contractors and others have been checked and found to agree with the amounts entered above. The cash balance has also been checked and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts } Auditor.

Bombay, 27th February 1931.

APPENDIX A.

CAPITAL ACCOUNT.

Properties.	Area.	Amount.	Total.
	Sq. Yds.	Rs.	Rs.
<i>Schedule "C"</i>			
Debt due to the Secretary of State for India—			
The Flats	12,74,577	1,14,551	
„ Kennedy Sea Face	4,447	
„ Cooperage plot	58,027	
„ Marine Lines Estate	32,795	3,27,950	
„ Marine Lines Maidan	91,919	9,19,190	
„ Wellington Lines Plot	44,038	4,40,380	
„ Wodshouse Road „	41,400	4,14,000	
„ Hornby Road „	41,619	8,32,380	
„ Triangular plot south of Crawford Market	7,707	1,54,140	
„ Plot north of Municipal Offices	6,811	2,04,330	
„ Chawpati West Estate	54,093	5,40,930	
„ Do. (land forming the Hill slope)	49,749	
„ Chawpati East Estate	4,657	46,570	
„ Parel Estate	46,822	1,40,466	
			41,34,887
<i>Schedule "D"</i>			
Debt due to the Municipal Corporation, Bombay—			
The Connaught Road	26,949	1,42,692	
„ West Agripada Estate	2,24,444	6,59,863	
„ Central „ „	4,355	16,223	
„ East „ „	65,943	6,39,110	
Lands at Matunga	86,187	90,948	
			15,48,836
<i>Schedule "E"</i>			
The Nepean Sea Road Plot	2,014	
„ Colaba Reclamation	46,580	
<i>Schedule "F"</i>			
The Hornby Road Plot	3,250	
Total Debt	56,83,723

N. T. CHAWATHEY,
Chief Accountant.

H. B. SHIVDASANI,
Chief Officer.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } Auditor.

Bombay, 27th February 1931.

APPENDIX I.
GENERAL ACCOUNT.
Cost of management and establishment.

Budget estimate for the year 1929-30.	Particulars.	Actual expenditure for the year 1929-30.	
Rs.		Rs. a. p.	Rs. a. p.
	COST OF MANAGEMENT AND INCIDENTAL EXPENSES AS PER SECTION 94 OF THE TRANSFER ACT.		
	Chief Officer's salary and allowances—		
31,117	Salary	31,117 0 0	
10,983	Provident Fund contribution, and leave allowance ...	10,983 0 0	
1,945	Conveyance allowance	1,944 8 3	
44,045			44,044 8 3
.....	Trustees' fees
	Secretary and Chief Accountant's departments—		
1,51,000	Establishment	1,48,409 1 10	
3,500	Sundries	2,879 3 10	
3,000	Stationery	2,314 2 7	
25,000	Printing	21,277 14 11	
900	Clothing to peons	800 8 6	
500	Furniture	354 4 10	
1,83,900			1,78,035 4 6
	Engineering department—		
	Establishment—		
2,04,000	Permanent	2,03,574 6 6	
29,600	Temporary	29,368 3 7	
200	Survey instruments	97 8 0	
100	Furniture	229 7 6	
600	Clothing to peons	528 5 0	
	Contingencies—		
1,200	Printing	694 13 5	
5,000	Stationery	4,295 11 0	
2,000	Sundries	2,107 13 3	
2,42,700			2,40,896 4 3
	Estates and Valuation Department—		
	Establishment—		
3,11,000	{ Permanent	2,41,974 8 9	
	{ Temporary	65,038 14 2	
500	Survey instruments	1 15 11	
1,000	Furniture	158 2 0	
1,200	Clothing to peons	765 11 6	
	Contingencies—		
3,500	Printing	3,663 15 2	
3,000	Stationery	3,503 3 6	
3,500	Sundries	4,038 15 6	
3,23,700			3,19,145 6 6
7,94,345	Carried over		7,80,121 7 6

Budget estimate for the year 1929-30.	Particulars.	Actual expenditure for the year 1929-30.	
Rs.		Rs.	a. p.
7,94,345	Brought forward	7,80,121 7 6
.....	Bonus
54,058	Land Acquisition Department ...	53,657 13 9	53,057 13 9
.....	Expenses of Tribunal
INCIDENTAL EXPENSES.			
5,000	Law expenses (general) ...	4,999 2 0	
55,000	Contribution to Provident Fund ...	57,624 10 0	
13,800	Maintenance of Administrative Offices, Engineer's Office, Central stores, payshed and office furniture ...	12,793 7 11	
5,000	Disposal of lands (brokerage, etc.) ...	4,700 15 5	
19,700	Commission to banks ...	19,147 1 0	
34,000	Expenses of loan ...	33,900 13 0	
800	Miscellaneous expenses ...	716 7 11	
22,000	Auditor's fees ...	22,000 0 0	
2,100	Gratuity and compassionate allowance ...	1,940 0 0	
500	Maintenance of motor cars ...	455 7 1	
.....	Purchase of motor cars	1,58,278 0 4
1,56,900			
10,05,303	* Total cost of management and establishments	9,91,457 5 7

*Distributed as under :—

To Capital account—Rs. 4,48,979 5 7
 To General account—Rs. 5,13,372 0 0
 To Miscellaneous account—Rs. 29,106 0 0

N. T. CHAWATHEY,
Chief Accountant.

H. B. SHIVDASANI,
Chief Officer.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } *Auditor.*

Bombay, 27th February 1931.

APPENDIX I (b).

CAPITAL ACCOUNT.

Sale-proceeds of lands and buildings credited under section 87 of the Transfer Act.

Budget estimate for the year 1929-1930.	Particulars.	Receipts during 1929-30.	Total to end of 1929-30.
Rs.		Rs. a. p.	Rs. a. p.
	Schedule C—		
	Flats	1 8 0	8,83,582 13 0
	Cooperage Plot	639 0 0
	Marine Lines	4 0 0	5,764 0 0
	Wellington Lines	3,267 0 0
	Hornby Road	42,049 8 0
3,528	Chowpati Estate	1,04,723 0 5
	Dispensary Plot	83,453 2 9
	Plot South of Old Town Barracks	95,600 0 0
	Parel Estate	13 8 0	16,05,293 12 8
	Wodehouse Road	6,700 0 0
	Schedule D—		
	Connaught Road	3,594 0 0
	Agripada West	1,74,273 4 5
	„ Central	19,967 8 0
	„ East	5,77,193 0 0
	Other lands in Schedule D	89,965 10 6
	Schedule E—		
	Colaba Reclamation	8,063 0 0
4,497	Scheme No. 1 (First Nāgpāda)	4,497 0 0	1,42,182 9 5
.....	„ 2 (Princess Street)	7,000 0 0	6,86,849 10 8
8,092	„ 3 (Sandhurst Road)	7,020 14 4	12,29,607 12 11
8,199	„ 4 (Gāmdevī)	6,406 0 0	3,61,646 6 0
49,780	„ 5 (Dadar-Matunga)	64,660 3 2	15,72,450 9 4
49	„ 6 (Sion-Matunga)	409 9 3	2,49,089 7 11
.....	„ 8 (Māndvi-Koliwāda)	2,88,750 0 3
.....	„ 13 (Souter Street Extension, eastwards)	13,012 8 0
1,960	„ 27 (Mathew Road)	1,960 0 0	3,30,799 14 10
48	„ 29 (Nowrojee Hill)	1,272 1 5	10,73,501 9 2
.....	„ 30 (Souter Street Extension, westwards)	1,57,801 0 0
253	„ 31 (Parel)	184 2 6	16,31,518 8 6
443	„ 32 (East Agripāda)	491 0 0	9,06,488 6 4
.....	„ 33 (Bhatwādi)	39,495 5 7
.....	„ 36 (Lamington Road)	10,640 0 0
1,35,914	„ 37 (Sydenham Road)	1,01,643 8 9	6,44,064 0 3
2,12,763	Carried over	1,95,563 7 5	1,30,48,025 8 11

APPENDIX I (b)—*continued.*CAPITAL ACCOUNT—*continued.**Sale-proceeds of lands and buildings credited under section 87 of the Transfer Act.*

Budget estimate for the year 1929-1930.	Particulars.	Receipts during 1929-30.	Total to end of 1929-30.
Rs.		Rs. a. p.	Rs. a. p.
2,12,763	Brought forward ...	1,95,563 7 5	1,30,48,025 8 11
1,572	Scheme No. 41 (Undria Street) ...	1,578 2 4	19,267 11 3
1,002	„ 43 (Parel, Central) ...	1,033 0 2	1,55,226 10 8
998	„ 47 (Parel, Northern) ...	1,510 2 2	1,90,526 1 3
4	„ 50 (Mazagaon) ...	4 0 0	45,826 11 1
.....	„ 51 (Century Mills)	1,21,494 10 10
871	„ 52 (Worli) ...	578 1 2	23,29,674 15 1
.....	„ 53 (Foras Road)	52,700 3 11
.....	„ 54 (Kolbhatwadi) ...	56 10 4	4,91,537 6 11
339	„ 56 (Dharavi) ...	724 15 4	2,97,270 9 8
1,148	„ 57 (Sewri-Wadala) ...	21,517 1 1	9,47,349 5 2
5,577	„ 58 (Worli-Extension) ...	5,671 10 9	4,55,439 6 1
122	„ 59 (Sewri-Koliwada) ...	181 7 9	673 0 0
464	„ 60 (Naigaum) ...	273 8 10	26,80,824 11 6
.....	„ 61 (Ferguson Road)	16,84,210 8 0
.....	„ 62 (Love Lane) ...	1,056 0 0	1,13,856 12 10
.....	„ 65 (David Mills)	17,203 0 0
.....	„ 66 (Mahalaxmi)	53,302 0 0
.....	„ 69 (Byculla Bridge)	200 0 0
.....	Police Scheme No. 17 (Duncan Road)	1,746 0 0
.....	„ „ 18 (Shepherd Road)	10 10 0
2,24,860	Total Rupees ...	2,29,748 3 4	2,27,06,365 15 2

N. T. CHAWATHEY,
Chief Accountant.

H. B. SHIVDASANI,
Chief Officer.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } *Auditor.*

Bombay, 27th February 1931.

APPENDIX II (a).
Sinking Fund Statement.

APPENDIX
Sinking Fund

Loan.						
Description of loan (all for 60 years).	Date of issue.	Amount raised in lakhs and decimals.	Basis on which Fund is calculated.	Amount payable ½ yearly.	Total paid to date.	No. of Instal- ments.
1	2	3	4	5	6	6A
			Per cent.	Rs.	Rs.	
4 % Rupee coupon debenture loan.	1st Nov. 1899 ...	50	4	(a) 10,564	6,28,656	60
4 % Debenture loan	6th Sept. 1901 ...	30	"	6,280	3,51,680	56
Do.	15th July 1902 ...	30	"	6,280	3,39,120	54
Do.	20th Aug. 1903 ...	60	"	12,560	6,53,120	52
Do.	7th Sept. 1904 ...	50	"	(b) 10,493	5,23,385	50
Do.	12th Sept. 1905 ...	30	"	6,280	3,01,440	48
Do.	2nd Oct. 1906 ...	20	3	(c) 6,148	2,82,699	46
Do.	24th Sept. 1907 ...	15	"	4,610	2,02,827	44
Do.	8th Sept. 1908 ...	30	"	9,219	3,87,209	42
4 % Sterling coupon debenture loan.	1st July 1909 ...	84.99	"	25,654	10,51,822	41
Do.	1st July 1910 ...	(£ 5,66,600) 49.95	"	15,077	5,88,018	39
4 % Debenture loan	28th Aug. 1912 ...	(£ 3,33,000) 25	"	7,683	2,61,216	34
Do.	26th Aug. 1913 ...	18	"	5,532	1,77,014	32
Do.	4th Aug. 1914 ...	50	"	15,365	4,60,957	30
Do.	3rd Jan. 1916 ...	25	"	7,683	2,15,118	28
5 % Do.	10th Nov. 1919 ...	40	4½	6,696	1,33,920	20
" Do.	30th Apr. 1920 ...	70	"	12,002	2,28,038	19
" Do.	1st Nov. 1920 ...	275	"	46,035	8,28,630	18
" Do.	1st Nov. 1921 ...	95	"	15,903	2,54,448	16
" Do.	20th Feb. 1922 ...	45	"	7,533	1,05,462	14
" Do.	2nd Oct. 1922 ...	52	"	8,705	1,21,870	14
" Do.	22nd Jan. 1923 ...	8	"	1,339	17,407	13
" Do.	22nd Jan. 1923 ...	82	"	13,727	1,78,451	13
" Do.	14th March 1923 ...	30	"	5,022	65,286	13
" Do.	2nd Nov. 1923 ...	40	"	6,696	80,352	12
" Do.	2nd Jan. 1924 ...	20	"	3,348	36,828	11
" Do.	5th March 1924 ...	29	"	4,855	53,405	11
" Do.	1st Nov. 1924 ...	20	"	3,348	33,480	10
" Do.	10th Nov. 1924 ...	60	"	10,044	1,00,440	10
" Do.	2nd Jan. 1925 ...	20	"	3,348	30,132	9
" Do.	2nd Oct. 1925 ...	20	"	3,348	26,764	8
" Do.	2nd Nov. 1925 ...	15	"	2,511	20,088	8
" Do.	2nd Jan. 1926 ...	35	"	5,859	41,013	7
5 % Do.	17th Sept. 1926 ...	25	4	5,233	31,398	6
4 % Do.	(43 years) 4th Oct. 1927 ...	25	3½	12,695	50,780	4
4½ % Do.	(60 years) 7th Nov. 1928 ...	20	4	4,187	4,187	1
5½ % Do.	" 4th Nov. 1929 ...	25	"	5,233
Total	16,18.94	3,37,095	88,66,680	...

N. T. CHAWATHEY,
Chief Accountant.

II (a).
Statement, 31st March 1930.

Sinking Fund.

Interest accrued to date on amounts in column 6.	Total at credit of sinking fund (columns 6 + 7).	Amount required by law to be set aside to date.	Difference (column 8 or 9).	Remarks.
7	8	9	10	
Rs.	Rs.	Rs.	Rs.	
6,07,087	12,35,743	11,90,406	+ 45,337	(a) 16 instalments of Rs. 10,240 each and the rest at Rs. 10,564.
3,04,306	6,55,986	6,37,786	+ 18,200	
2,77,104	6,16,224	6,00,827	+ 15,397	
5,04,820	11,57,940	11,30,606	+ 27,334	(b) 5 instalments of Rs. 10,240 each and the rest at Rs. 10,498.
3,82,098	9,05,433	8,84,282	+ 21,201	
2,09,271	5,10,711	4,98,340	+ 12,371	
1,85,534	4,68,233	4,02,898	+ 65,335	
1,25,546	3,28,273	2,84,386	+ 43,987	
2,25,337	6,12,546	5,33,993	+ 78,553	(c) 1 instalment of Rs. 6,037 and the rest at Rs. 6,148.
5,90,935	16,42,757	14,38,725	+ 2,04,032	
3,09,419	8,97,437	7,91,251	+ 1,06,186	
1,16,842	3,78,058	3,37,538	+ 40,520	
73,573	2,50,587	2,25,087	+ 25,500	
1,77,144	6,38,101	5,76,782	+ 61,319	
56,043	2,91,161	2,64,921	+ 26,240	
32,093	1,66,013	1,66,608	- 795	
51,517	2,79,555	2,80,671	- 1,116	
1,75,936	10,04,566	10,07,833	- 3,267	
47,188	3,01,636	3,02,243	- 607	
16,781	1,22,243	1,22,364	- 121	
19,391	1,41,261	1,41,401	- 140	
2,527	19,934	19,962	- 28	
25,926	2,04,377	2,04,646	- 269	
9,486	74,772	74,869	- 97	
10,622	90,974	91,805	- 831	
4,389	41,217	41,264	- 47	
6,364	59,769	59,837	- 68	
3,553	37,033	37,081	- 48	
10,654	1,11,094	1,11,244	- 150	
2,801	32,933	32,991	- 58	
2,155	28,939	28,991	- 52	
1,615	21,703	21,743	- 40	
2,802	43,815	43,888	- 73	
1,770	33,168	33,010	+ 158	
1,711	52,491	52,129	+ 362	
.....	4,187	4,187	
.....	
45,94,340	1,34,61,020	1,26,76,795	+ 7,84,225	

Examined and found correct.

S. K. MEHTA,

Examiner, Local Fund Accounts.

Bombay, 27th February 1931.

II-166

Auditor.

H. B. SHIVDASANI,

Chief Officer.

APPENDIX II (b).

Statement of loans raised by the Trust to end of March 1930.

Description of loans (all for 60 years).	Date of issue.	Amount raised in lakhs and decimals.	Average rate of issue.	Nett receipts.	Remarks.
1	2	3	4	5	
4 % Rupee coupon de- benture loan.	1st Nov. 1899 ...	50	Rs. a. p. 96 0 0	Rs. a. p. 48,00,000 0 0	
4 % Debenture loan	6th Sept. 1901 ...	30	95 4 0	28,57,605 10 0	
Do.	15th July 1902 ...	30	98 2 0	29,43,850 0 0	
Do.	20th Aug. 1903 ...	60	100 4 0	60,14,991 14 0	(a) Period for Debentures issued to Imperial Bank of India (to be repurchased under agreement) has been extended to 31st October 1930; till then income tax is also payable by the Board.
Do.	7th Sept. 1904 ...	50	102 5 9	51,18,032 13 0	
Do.	12th Sept. 1905 ...	30	103 10 3	31,09,179 6 0	
Do.	2nd Oct. 1906 ...	20	100 15 9	20,19,637 8 0	
Do.	24th Sept. 1907 ...	15	98 4 2	14,73,880 8 11	(b) Debentures issued to Bombay Government are to be repurchased under agreement on 1st November 1935; till then interest at 6½ per cent. plus compensation for loss of income tax is payable by the Board.
Do.	8th Sept. 1908 ...	30	96 4 7	28,83,580 5 0	
4 % Sterling coupon de- benture loan.	1st July 1909 ...	84.99	95 12 0	81,37,792 8 0	
Do.	1st July 1910 ...	(£ 5,66,600) 49.95	99 0 0	49,45,050 0 0	
4 % Debenture loan	28th Aug. 1912 ...	(£ 3,33,000) 25	101 12 8	25,44,789 7 8	
Do.	26th Aug. 1913 ...	18	100 15 7	18,17,555 15 0	(c) Interest is payable to Government at 4½ per cent. nett on the loan of Rs. 45 lakhs received on 20th February 1922 and at 5½ per cent. nett, on the other loans received prior to 1st April 1923 and at 6 per cent. 5½ per cent. and 5½ per cent. nett, respectively, on loans received in 1923-24, 1924-25 and 1925-26.
Do.	4th Aug. 1914 ...	50	97 0 3	48,50,810 6 3	
Do.	3rd Jan. 1916 ...	25	100 0 0	25,00,000 0 0	
6% Do.	10th Nov. 1919 ...	40	100 0 0	40,00,000 0 0	
" Do.	30th Apr. 1920 ...	70 (a)	100 0 0	70,00,000 0 0	
" Do.	1st Nov. 1920 ...	275 (b)	100 0 0	2,75,00,000 0 0	
" Do.	1st Nov. 1921 ...	95 (b)	100 0 0	95,00,000 0 0	
" Do.	20th Feb. 1922 ...	45 (c)	100 0 0	45,00,000 0 0	
" Do.	2nd Oct. 1922 ...	52 (c)	100 0 0	52,00,000 0 0	
" Do.	22nd Jan. 1923 ...	8 (c)	100 0 0	8,00,000 0 0	
" Do.	22nd Jan. 1923 ...	82 (c)	100 0 0	82,00,000 0 0	
" Do.	14th March 1923 ...	30 (c)	100 0 0	30,00,000 0 0	
" Do.	2nd Nov. 1923 ...	40 (c)	100 0 0	40,00,000 0 0	
" Do.	2nd Jan. 1924 ...	20 (c)	100 0 0	20,00,000 0 0	
" Do.	5th March 1924 ...	29 (c)	100 0 0	29,00,000 0 0	
" Do.	1st Nov. 1924 ...	20 (c)	100 0 0	20,00,000 0 0	
" Do.	10th Nov. 1924 ...	60 (c)	100 0 0	60,00,000 0 0	
" Do.	2nd Jan. 1925 ...	20 (c)	100 0 0	20,00,000 0 0	
" Do.	2nd Oct. 1925 ...	20 (c)	100 0 0	20,00,000 0 0	
" Do.	2nd Nov. 1925 ...	15 (c)	100 0 0	15,00,000 0 0	
" Do.	2nd Jan. 1926 ...	35 (c)	100 0 0	35,00,000 0 0	
5% Do.	17th Sept. 1926 ...	25	101 0 0	25,25,000 0 0	
4% Do.	4th Oct. 1927 ...	25	84 4 0	21,06,654 6 0	
4½% Do.	7th Nov. 1928 ...	20	92 7 0	18,48,750 0 0	
5½% Do.	4th Nov. 1929 ...	25	100 0 0	25,00,000 0 0	
Total	16,18.94	16,06,02,260 11 10	

Examined and found correct.

N. T. CHAWATHEY,
Chief Accountant.S. K. MEHTA,
Examiner, Local Fund Accounts.

} Auditor.

H. B. SHIVDASANI,
Chief Officer.

Bombay, 27th February 1931.

APPENDIX III

Statement of expenditure on works.

APPENDIX III.

CAPITAL ACCOUNT.

Statement of expenditure on works.

Works.	Expenditure on works.						Proportionate cost of management and establishment.			Grand total to end of 1929-30.				
	To end of March 1929.		During 1929-30.		Total to end of 1929-30.		To end of March 1929.		During 1929-30.		Total to end of 1929-30.			
	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.		a. p.	Rs.	a. p.	
IMPROVEMENT OF LANDS VESTED IN THE BOARD.														
<i>Schedule C.—Lands.</i>														
Flats	62,282	4 9	62,282	4 9	31,499	4 5	31,499	4 5	99,781	9 2
Flats A. and K. Plots	4,46,467	7 10	4,46,467	7 10	64,327	0 0	64,327	0 0	5,10,794	7 10
Chaupati Estate	1,29,469	15 4	1,29,469	15 4	1,41,744	7 4	1,41,744	7 4	2,71,214	6 8
Fire Service on Cotton Green Plot	5,021	1 4	5,021	1 4	2,999	10 0	2,999	10 0	8,020	11 4
Hornby Road Plot, Scheme No. 22	1,04,677	13 0	1,04,677	13 0	29,031	0 4	29,031	0 4	1,33,708	13 4
Wellington Lines Plot, Scheme No. 20	30,649	14 7	30,649	14 7	6,237	10 4	6,237	10 4	36,887	8 11
Wellington Lines Central Garden	3,615	14 4	3,615	14 4	968	13 0	968	13 0	4,584	11 4
Marine Lines Plot	4,750	18 11	4,750	18 11	5,533	10 11	5,533	10 11	10,284	8 10
Wodehouse Road Plot, Scheme No. 21	22,364	8 0	22,364	8 0	4,212	2 10	4,212	2 10	26,576	10 10
Filling in wells and payments for sites	36,194	12 1	36,194	12 1	4,855	9 1	4,855	9 1	41,050	5 2
Special repairs on Kennedy Sea Face	59,048	13 11	59,048	13 11	4,692	2 9	4,692	2 9	63,741	0 8
Plot south of Crawford Market (Scheme No. 10)	7,688	3 4	7,688	3 4	1,840	6 4	1,840	6 4	9,478	9 8
Secretariat Plot	1,516	14 4	1,516	14 4	369	10 9	369	10 9	1,886	9 1
Plot south of Old Town Barracks	2,655	0 0	2,655	0 0	2,655	0 0
Dispensary Plot	222	0 0	222	0 0	222	0 0
Plot north of Municipal Offices	884	0 0	884	0 0	884	0 0
Parel Estate	599	3 7	599	3 7	51,000	0 0	105	0 0	51,105	0 0	51,704	3 7
Saluting battery Plot	Cr. 25	0 0	Cr. 25	0 0	Cr. 25	0 0
Cooperage Plot	1,844	0 0	1,844	0 0	1,844	0 0
	9,13,648	8 9	599	3 7	9,14,247	12 4	3,54,891	8 1	105	0 0	3,54,996	8 1	12,69,244	4 5
<i>Schedule D.—Lands.</i>														
West Agripada and Connaught Road.														
Connaught Road Estate, Scheme No. 12—														
Road construction and filling in	23,336	1 5	23,336	1 5	5,412	14 5	5,412	14 5	28,748	15 10
Sundries	2,269	13 1	2,269	13 1	488	0 0	488	0 0	2,757	13 1

11-167

Agripada Estate, Scheme No. 11—									
Filling in site, etc.	...	2,90,314 0 0	2,50,314 0 0	1,07,037 1 8	1,07,037 1 8	8,97,351 1 8	
Road construction	...	2,22,945 9 3	2,085 3 7	2,25,030 12 10	40,631 3 5	365 0 0	40,996 3 5	2,66,027 0 3	
Paving foot-paths	...	16,142 3 1	16,142 3 1	1,045 0 0	1,045 0 0	17,187 3 1	
Sundries	...	1,820 14 0	1,820 14 0	427 0 0	427 0 0	2,247 14 0	
Drainage	...	1,25,733 2 3	1,23,733 2 3	6,035 0 0	6,035 0 0	1,29,768 2 3	
Recreation ground	...	6,615 14 3	6,615 14 3	806 0 0	806 0 0	7,421 14 3	
Land west of Railway	...	3,850 11 6	3,850 11 6	320 0 0	320 0 0	4,170 11 6	
Acquisition (disposal)	50,783 3 1	50,783 3 1	50,783 3 1	
Central Agripada—									
Sankji Street, Scheme No. 9—									
Land—									
Acquisition of properties	...	17,000 0 0	17,000 0 0	9,814 5 0	9,814 5 0	26,814 5 0	
Brokerage, law charges and sundries	...	271 6 3	271 6 3	23 8 0	23 8 0	294 14 3	
Roads, etc.—									
Roads	...	8,435 12 4	8,435 12 4	1,652 14 7	1,652 14 7	10,088 10 11	
East Agripada—									
Acquisition									
Roads, etc.—	...	5,49,610 0 0	5,49,610 0 0	9,049 0 0	9,049 0 0	5,58,659 0 0	
Roads	...	44,252 0 5	44,252 0 5	3,350 0 0	3,350 0 0	47,602 0 5	
Filling in	...	57,840 6 2	57,840 6 2	6,481 0 0	6,481 0 0	64,321 6 2	
Other schedule D—Lands—									
Lands at Matunga—									
Filling in	...	724 11 0	724 11 0	3,701 2 9	3,701 2 9	4,425 13 9	
Total, Schedule D—Lands			13,69,162 9 0	2,085 3 7	13,71,247 12 7	2,47,057 4 11	365 0 0	2,47,422 4 11	16,18,670 1 6
Schedule F—Lands			8 0 0	8 0 0	8 0 0
SCHEMES.									
<i>Scheme No. 1.—“First Nagpada.”</i>									
Land—									
Acquisition of properties	...	15,30,319 2 0	15,30,319 2 0	3,19,141 4 2	3,19,141 4 2	18,49,460 6 2	
Brokerage, law charges and sundries	...	43,186 8 0	43,186 8 0	6,465 2 0	6,465 2 0	49,651 10 0	
Roads, etc.—									
Roads	...	75,760 15 6	75,760 15 6	11,362 0 0	11,362 0 0	87,122 15 6	
Open spaces	...	429 4 1	429 4 1	62 0 0	62 0 0	491 4 1	
Chawls—									
Agripada (1 blocks)	...	1,71,823 6 10	1,71,823 6 10	58,906 7 1	58,906 7 1	2,30,729 13 11	
“ (12 blocks)	...	5,01,687 12 0	5,01,687 12 0	79,498 13 10	79,498 13 10	5,81,186 9 10	
Nagpada (2 blocks)	...	92,021 3 10	92,021 3 10	16,882 4 6	16,882 4 6	1,08,903 8 4	
Sheds for sweepers	...	1,048 14 3	1,048 14 3	901 12 10	901 12 10	1,950 11 1	
			24,16,277 2 6	24,16,277 2 6	4,93,219 12 5	4,93,219 12 5	29,09,496 14 11
Carried over			46,99,088 4 3	2,684 7 2	47,01,772 11 5	10,95,176 9 5	470 0 0	10,95,646 9 5	57,97,419 4 10

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward ...	46,99,088 4 3	2,684 7 2	47,01,772 11 5	10,95,176 9 5	470 0 0	10,95,646 9 5	57,97,419 4 10
SCHEMES—continued.							
<i>Scheme No. 2.—“Princess Street.”</i>							
Land—							
Acquisition of properties	66,23,972 14 10	66,23,972 14 10	7,17,976 15 2	7,17,976 15 2	73,41,949 14 0
Brokerage, law charges and sundries	1,89,748 5 7	1,89,748 5 7	17,197 9 2	17,197 9 2	2,06,945 14 9
Roads, etc.—							
Roads	1,89,768 11 2	4 13 8	1,89,773 8 10	39,491 12 4	39,491 12 4	2,20,265 5 2
Removal of debris	3,345 5 7	3,345 5 7	848 0 0	848 0 0	4,193 5 7
Chawls—							
Chandanwadi	4,79,366 0 4	4,79,366 0 4	96,267 5 9	96,267 5 9	5,75,633 6 1
Princess Street	39,282 10 11	39,282 10 11	7,575 0 0	7,575 0 0	46,857 10 11
Temporary sheds at Kennedy Sea Face	51,588 11 1	51,588 11 1	9,338 0 0	9,338 0 0	60,926 11 1
Sheds for sweepers	169 9 9	169 9 9	180 0 0	180 0 0	349 9 9
	75,77,242 5 3	4 13 8	75,77,247 2 11	8,88,874 10 5	8,88,874 10 5	84,66,121 13 4
<i>Scheme No. 3.—“Sandhurst Road.”</i>							
Land—							
Acquisition of properties	80,55,757 7 8	80,55,757 7 8	10,03,301 8 7	10,03,301 8 7	90,59,059 0 3
Brokerage, law charges and sundries	2,50,995 12 2	2,50,995 12 2	24,619 10 1	24,619 10 1	2,75,615 6 3
Roads, etc.—							
Roads	4,95,674 15 11	6,990 14 5	5,02,665 14 4	84,880 13 8	1,225 0 0	86,105 13 8	5,88,771 12 0
Filling in	5,705 7 8	5,705 7 8	838 0 0	838 0 0	6,543 7 8
Removal of debris	2,546 0 3	2,546 0 3	368 0 0	368 0 0	2,914 0 3
Play-ground	2,090 15 9	2,090 15 9	149 0 0	149 0 0	2,239 15 9
Chawls—							
Imamwada	6,37,048 8 3	6,37,048 8 3	1,27,497 7 4	1,27,497 7 4	7,64,545 15 7
Six additional blocks at Agripada	2,58,579 4 6	2,58,579 4 6	63,179 6 2	63,179 6 2	3,21,758 10 8
One block at Nagpada	92,415 13 1	92,415 13 1	22,195 0 0	22,195 0 0	1,14,610 13 1
Temporary sheds at Agripada	9,479 15 0	9,479 15 0	564 1 2	564 1 2	10,044 0 2
Semi-permanent huts at Chowpati	54,075 8 8	54,075 8 8	12,114 10 3	12,114 10 3	66,190 2 11
Sheds for bhangis and sweepers	513 10 9	513 10 9	61 0 0	61 0 0	574 10 9
Semi-permanent sheds at Mahalaxmi	26,006 0 0	26,006 0 0	3,669 0 0	3,669 0 0	29,675 0 0
	98,90,889 7 8	6,990 14 5	98,97,880 6 1	13,43,437 9 3	1,225 0 0	13,44,662 9 3	1,12,42,542 15 4

Scheme No. 4 — "Gamdevi."																			
Land—																			
Acquisition of properties	12,11,354	4	2	12,11,354	4	2	1,65,880	6	11	1,65,880	6	11	18,77,234	11	1		
Brokerage, law charges and sundries	63,059	5	2	63,059	5	2	7,381	3	0	7,381	3	0	75,440	8	2		
Roads, etc.—																			
Roads	3,47,757	8	10	Cr. 1 0 0	3,47,756	8	10	61,643	3	4	61,643	3	4	4,09,399	12	2		
Filling in	2,22,766	6	7	2,22,766	6	7	44,323	8	0	44,323	8	0	2,67,089	14	7		
Retaining walls	40,421	8	11	40,421	8	11	8,377	0	0	8,377	0	0	48,798	8	11		
Slip in Gibbs Road	80,294	6	2	80,294	6	2	15,203	0	0	15,203	0	0	95,497	6	2		
Steps for pedestrians on Hughes Road	107	15	0	107	15	0	24	0	0	24	0	0	131	15	0		
Carriage Entrance	13	10	0	13	10	0	2	0	0	2	0	0	15	10	0		
	19,70,775	0	10	Cr. 1 0 0	19,70,774	0	10	3,02,834	5	3	3,02,834	5	3	22,73,608	6	1		
Scheme No. 5.— "Dadar-Matunga."																			
Land—																			
Acquisition of properties	23,59,753	0	2	Cr. 0 7 0	23,59,752	9	2	3,88,520	3	11	15,396	0	0	4,03,856	3	11	27,63,608	13	1
Brokerage, law charges and sundries	76,069	12	0	85 0 0	76,154	12	0	5,125	5	1	5,125	5	1	81,280	1	1		
Roads, etc.—																			
Roads and passages	39,35,651	11	10	52,376 7 3	39,38,028	3	1	3,65,668	0	0	9,193	0	0	3,74,861	0	0	48,62,889	3	1
Filling in	8,92,143	2	7	Cr. 4,113 15 6	8,83,029	3	1	89,755	15	7	Cr. 721 0 0	89,064	15	7	9,77,094	2	8		
Removal of debris	24	4	0	24	4	0	24	4	0			
Parks and open spaces	42,146	1	6	14,149 15 7	56,296	1	1	6,021	0	0	2,479	0	0	64,796	1	1			
Large sewers	20,875	13	0	Cr. 1,277 0 0	19,598	13	0	1,912	0	0	Cr. 224 0 0	1,688	0	0	21,286	13	0		
Storm water drains	1,60,289	10	4	Cr. 1,277 0 0	1,59,012	10	4	15,577	0	0	Cr. 224 0 0	15,353	0	0	1,74,365	10	4		
Miscellaneous	13,445	4	6	13,445	4	6	1,210	0	0	1,210	0	0	14,655	4	6		
Septic tanks	1,04,241	3	0	1,04,241	3	0	5,961	0	0	5,961	0	0	1,10,202	3	0		
Overbridge at Dadar	65,011	8	7	65,011	8	7	9,212	0	0	9,212	0	0	74,223	8	7		
Sewage disposal	1,68,348	0	4	1,68,348	0	4	22,168	0	0	22,168	0	0	1,90,516	0	4		
Carriage entrances	10,477	11	5	1,439 0 0	11,916	11	5	1,744	0	0	252 0 0	1,996	0	0	13,912	11	5		
Miscellaneous and Contingencies	3,251	14	7	3,251	14	7	587	0	0	587	0	0	3,838	14	7		
Chawls—																			
Semi-permanent sheds	30,492	10	11	30,492	10	11	1,637	0	0	1,637	0	0	32,129	10	11		
Chawls for Staff	2,42,542	12	11	2,42,542	12	11	20,893	0	0	20,893	0	0	2,63,435	12	11		
Suspense—																			
Materials at site	508	8	4	3,485 9 8	3,993	13	0	502	0	0	502	0	0	4,495	13	0		
Tools and Plant	3,475	8	11	Cr. 669 2 5	2,306	6	6	2,806	6	6			
	81,28,748	5	11	64,198 7 7	81,92,946	13	6	9,36,523	8	7	26,091 0 0	9,62,614	8	7	91,55,561	6	1		
Carried over	3,22,66,743	7	11	73,877 10 10	3,28,40,621	2	9	45,66,846	10	11	27,786 0 0	45,94,632	10	11	3,69,35,253	13	8		

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward	3,22,66,743 7 11	73,877 10 10	3,23,40,621 2 9	45,66,846 10 11	27,786 0 0	45,94,632 10 11	8,69,35,253 13 8
SCHEMES—continued							
<i>Scheme No. 6.—“Sion-Matunga.”</i>							
Land—							
Acquisition of properties	21,43,599 12 8	21,43,599 12 8	2,32,348 10 8	23 0 0	2,32,271 10 8	23,75,871 7 4
Brokerage, law charges and sundries	69,492 15 10	69,492 15 10	6,022 0 1	6,022 0 1	75,514 15 11
Roads, etc.—							
Roads	18,93,102 5 6	1,10,401 10 11	20,03,504 0 5	2,14,466 0 0	7,108 0 0	2,21,574 0 0	22,25,078 0 5
Filling in	33,89,254 2 8	Cr. 20,433 3 11	33,68,820 14 9	3,71,017 0 0	Cr. 1,317 0 0	3,69,700 0 0	37,38,520 14 9
Storm water drains	7,972 11 6	7,972 11 6	974 0 0	974 0 0	8,946 11 6
Miscellaneous	23,189 6 9	Cr. 23,189 6 9	2,034 0 0	Cr. 2,034 0 0
Parks and gardens	10,080 12 4	41 6 0	10,072 2 4	1,532 0 0	3 0 0	1,535 0 0	11,607 2 4
Large size pipe Sewers	717 7 2	Cr. 134 7 3	582 15 11	159 0 0	Cr. 8 0 0	151 0 0	733 15 11
Underbridge—							
Construction (at Mahim)	44,930 14 1	167 6 6	45,098 4 7	106 0 0	10 0 0	116 0 0	45,214 4 7
Carriage entrances	6,018 2 8	24 11 0	6,042 13 8	858 0 0	1 0 0	859 0 0	6,901 13 8
Chawls—							
Semi-permanent sheds at Matunga	2,13,279 0 0	Cr. 2,09,938 8 0	3,340 8 0	11,216 0 0	Cr. 11,040 0	176 0 0	3,516 8 0
Workmen's cottages	44,362 12 2	177 2 10	44,539 15 0	3,138 0 0	11 0 0	3,149 0 0	47,688 15 0
Chawls for clerks	2,54,128 13 4	8,019 6 3	2,62,148 3 7	19,771 0 0	514 0 0	20,285 0 0	2,82,433 3 7
Temporary Bungalows (new ground floor cottages)	63,568 5 9	254 1 5	63,822 7 2	6,778 0 0	16 0 0	6,794 0 0	70,616 7 2
Miscellaneous and Contingencies	1,493 0 10	1,493 0 10	272 0 0	272 0 0	1,765 0 10
Suspense—							
Materials at site	1,70,387 10 0	4,060 1 11	1,66,327 8 1	2,284 0 0	Cr. 53 0 0	2,231 0 0	1,68,558 8 1
Tools & plant	2,15,197 4 8	1,16,868 15 2	98,328 5 6	4,580 0 0	Cr. 2,488 0 0	2,092 0 0	1,00,420 5 8
	85,50,725 9 11	2,55,538 14 1	82,95,186 11 10	8,77,555 10 9	Cr. 9,354 0	8,68,301 10 9	91,63,488 6 7
<i>Scheme No. 7.—“Colaba Reclamation.”</i>							
Land—							
Acquisition of properties	13,000 0 0	13,000 0 0	8,449 0 0	8,449 0 0	21,449 0 0
Brokerage, law charges and sundries	651 9 7	651 9 7	54 1 5	54 1 5	705 11 0
Roads, etc.—							
Roads	1,28,733 5 4	1,28,733 5 4	29,891 8 10	29,891 8 10	1,58,624 14 2
Filling in	2,14,077 9 0	2,14,077 9 0	30,253 15 4	30,253 15 4	2,44,331 8 4
Protection works	43,753 0 4	43,753 0 4	7,640 0 0	7,640 0 0	51,393 0 4
	4,00,215 8 3	4,00,215 8 3	76,288 9 7	76,288 9 7	4,76,504 1 10

Scheme No. 8—"Mandvi-Koliwada."									
Land—									
Acquisition of properties	19,80,881	19	3	19,80,881	13	8	2,00,907	8 11
Brokerage, law charges and sundries	45,677	11	3	45,677	11	3	4,480	3 2
Roads, etc.—									
Roads	65,446	13	3	98 4 3	65,545	1	6	13,258	4 1
Removal of debris	618	9	9	618	9	9	101	0 0
Chawls—									
Mandvi-Koliwada	2,55,678	13	8	2,55,678	13	8	52,275	15 6
Paltan Road huts	21,614	4	1	21,614	4	1	6,631	5 9
Shed. for sweepers	4	9	6	4	9	6
	23,69,922	10	9	98 4 3	23,70,020	15	0	2,77,654	5 5
								17 0 0	
								2,77,671	5 5
									26,47,692 0 4
Scheme No. 13—"Souter Street Extension Eastwards."									
Land—									
Acquisition of properties	20,785	14	3	20,785	14	3	3,883	2 1
Brokerage, law charges and sundries	7,848	13	5	7,848	13	5	803	4 6
Roads, etc.—									
Roads	10,648	13	9	Cr. 1 0 0	10,647	13	9	2,594	0 0
Filling in	17,696	6	0	17,696	6	0	3,687	2 5
	56,979	15	5	Cr. 1 0 0	56,978	15	5	10,967	9 0
									10,967 9 0
									67,946 8 5
Scheme No. 27—"Mathew Road."									
Land—									
Acquisition of properties	11,31,278	10	10	11,31,278	10	10	1,48,925	5 2
Brokerage, law charges and sundries	34,710	12	4	34,710	12	4	3,087	7 9
Roads, etc.—									
Roads	70,601	9	8	1,098 3 2	71,699	12	10	14,948	7 8
Filling in	1,619	7	7	1,619	7	7	290	0 0
	12,38,210	8	5	1,098 3 2	12,39,808	11	7	1,67,201	4 7
									1,67,201 4 7
									1,67,398 4 7
									14,06,702 0 2
Scheme No. 29—"Nowrojee Hill."									
Land—									
Acquisition of properties	68,82,745	12	2	68,82,745	12	2	6,42,475	15 7
Brokerage, law charges and sundries	1,13,168	11	10	113 6 0	1,13,277	1	10	6,532	11 5
Roads, etc.—									
Roads	4,29,667	10	11	7,718 10 2	4,37,381	5	1	57,771	0 0
Filling in	1,20,694	3	0	1,530 5 3	1,22,224	8	3	15,768	3 1
Removal of debris	25,998	12	8	25,998	12	8	4,088	0 0
Recreation ground	5,750	1	6	5,750	1	6	936	0 0
Miscellaneous and contingencies	Cr. 9,660	14	7	Cr. 3,305 15 11	Cr. 12,866	14	6	Cr. 1,950	0 0
Public Utility Co.'s mains	152	12	0	152	12	0	31	0 0
Chawls—									
Nowrojee Hill Road	3,50,925	2	10	3,50,925	2	10	29,606	6 11
Semi-permanent sheds	1,04,144	3	9	1,04,144	3	9	5,865	0 0
Miscellaneous	162	11	0	162	11	0	10	0 0
	75,23,139	2	8	6,151 5 6	75,29,290	8	2	7,61,134	5 0
									16,910 0 0
									7,78,044 5 0
									83,07,384 13 2
Carried over	5,24,05,936	15	4	Cr 1,74,314 6 4	5,22,31,622	9	0	67,37,648	7 3
									35,661 0 0
									67,78,299 7 8
									5,90,04,922 0 8

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward ...	5,24,05,936 15 4	Cr. 1,74,314 6 4	5,22,31,622 9 0	67,37,648 7 3	35,651 0 0	67,73,299 7 3	5,90,04,922 0 3
SCHEMES—continued.							
<i>Scheme No. 30.—“Souter Street Extension Westwards.”</i>							
Land—							
Acquisition of properties ...	79,542 4 10	79,542 4 10	6,293 0 0	6,293 0 0	85,835 4 10
Brokerage, law charges and sundries ...	6,454 5 3	6,454 5 3	521 14 6	521 14 6	6,976 3 9
Roads, etc.—							
Roads ...	2,635 13 9	2,635 13 9	1,468 0 0	1,468 0 0	4,103 13 9
Filling in ...	27,584 9 0	27,584 9 0	5,855 0 0	5,855 0 0	33,439 9 0
	1,16,217 0 10	1,16,217 0 10	14,137 14 6	14,137 14 6	1,80,354 15 4
<i>Scheme No. 31.—“Parel.”</i>							
Land—							
Acquisition of properties ...	44,06,084 4 6	291 0 0	44,06,375 4 6	4,83,588 5 1	1,400 0 0	4,84,988 5 1	48,91,863 9 7
Brokerage, law charges and sundries ...	90,282 3 5	1,495 15 0	91,778 2 5	3,705 5 0	3,705 5 0	95,483 7 5
Roads, etc.—							
Roads ...	22,32,284 1 0	87,967 10 4	23,20,251 11 4	1,82,971 10 4	15,423 0 0	1,98,394 10 4	25,18,646 5 8
Filling in ...	3,43,102 4 2	908 11 5	3,44,010 15 7	26,801 0 0	158 0 0	26,959 0 0	3,70,969 15 7
Removal of debris ...	38 0 0	38 0 0	38 0 0
Large size storm water drains ...	96,359 2 11	96,359 2 11	5,868 0 0	5,868 0 0	1,02,227 2 11
Parks and gardens ...	3,285 13 6	21 5 7	3,307 3 1	672 0 0	4 0 0	676 0 0	3,983 3 1
Carriage entrance ...	871 7 9	3 2 0	874 9 9	181 0 0	181 0 0	1,055 9 9
Miscellaneous ...	1,132 8 8	1,132 8 8	183 0 0	183 0 0	1,315 8 8
Chawls—							
Sopari Bag Road ...	3,13,402 15 6	1,396 12 2	3,14,799 11 8	76,441 6 3	243 0 0	76,684 6 3	3,91,484 1 11
Semi-permanent sheds ...	91,517 13 3	91,517 13 3	6,934 0 0	6,934 0 0	98,451 13 3
Sheds for sweepers and bhangis ...	1,044 13 3	1,044 13 3	69 0 0	69 0 0	1,113 13 3
Suspense—							
Materials at site ...	146 13 1	33 2 11	180 0 0	180 0 0
	75,79,552 5 0	92,117 11 5	76,71,670 0 5	7,87,414 10 8	17,228 0 0	8,04,642 10 8	84,76,312 11 1

Scheme No. 32.—“ East Agripada.”																					
Land—																					
Acquisition of properties	26,91,038	0	8	26,91,038	0	8	2,86,806	11	6	4,570	0	0	2,91,376	11	6	29,82,414	12	2		
Brokerage, law charges and sundries	46,093	1	10	46,093	1	10	141	14	10	141	14	10	46,235	0	8		
Roads, etc.—																					
Roads	2,34,956	13	4	11,980	0	6	2,46,936	13	10	20,531	0	0	2,099	0	0	22,630	0	0	2,69,566	13	10
Filling in	68,862	13	3	94	13	1	68,957	10	4	5,232	0	0	17	0	0	5,249	0	0	74,206	10	4
Recreation ground	1,806	12	8	1,806	12	8	103	0	0	103	0	0	1,909	12	8	
Chawls—																					
Semi-permanent sheds for weavers	33,463	5	2	33,463	5	2	2,234	0	0	2,234	0	0	35,697	5	2		
Semi-permanent sheds	2,03,289	9	9	2,03,289	9	9	15,062	0	0	15,062	0	0	2,18,351	9	9		
Chawls at Kalapani	3,98,143	7	7	3,98,143	7	7	16,997	0	0	16,997	0	0	4,15,140	7	7		
Chawls for Mahars	4,05,848	15	4	4,05,848	15	4	20,277	0	0	20,277	0	0	4,26,125	15	4		
Do. for Trust Peons	1,57,473	10	5	1,57,473	10	5	6,979	0	0	6,979	0	0	1,64,452	10	5		
Miscellaneous	167	4	3	167	4	3	10	0	0	10	0	0	177	4	3		
New chawls (on plot 72)	2,89,401	6	2	2,89,401	6	2	33,071	0	0	33,071	0	0	3,22,472	6	2		
Miscellaneous and contingencies	Cr. 14	2	0	Cr. 14	2	0	Cr. 3	0	0	Cr. 3	0	0	Cr. 17	2	0		
Suspense—																					
Tools and Plant	476	1	3	146	14	5	622	15	8	622	15	8		
Scheme No. 33.—“ Bhatwadi.”																					
Land—	45,31,007	3	8	12,221	12	0	45,43,228	15	8	4,07,441	10	4	6,686	0	0	4,14,127	10	4	49,57,356	10	0
Acquisition of properties	2,78,855	1	4	2,78,855	1	4	27,076	0	0	27,076	0	0	3,06,931	1	4		
Brokerage, law charges and sundries	4,442	1	4	4,442	1	4	318	0	7	318	0	7	4,760	1	11		
Roads	13,926	5	1	13,936	5	1	2,789	0	0	2,789	0	0	16,725	5	1		
Scheme No. 36.—“ Lamington Road.”																					
Land—	2,97,233	7	9	2,97,233	7	9	30,183	0	7	30,183	0	7	3,27,416	8	4		
Acquisition of properties	2,21,482	8	0	2,21,482	8	0	13,669	0	0	13,669	0	0	2,35,151	8	0		
Brokerage, law charges and sundries	6,141	7	7	6,141	7	7	353	0	0	353	0	0	6,494	7	7		
Roads	39,298	7	1	39,298	7	1	10,028	0	0	10,028	0	0	49,326	7	1		
Scheme No. 37.—“ Sydenham Road.”																					
Land—	2,66,922	6	8	2,66,922	6	8	24,050	0	0	24,050	0	0	2,90,972	6	8		
Acquisition of properties	1,13,01,372	10	6	556	5	1	1,13,01,928	15	7	8,84,439	4	6	3,695	0	0	8,88,135	4	6	1,21,90,064	4	1
Brokerage, law charges and sundries	1,11,166	11	8	6,107	9	0	1,17,294	4	3	71	0	0	71	0	0	1,17,265	4	3	
Roads, etc.—																					
Filling in	1,190	13	1	91	0	0	1,221	13	1	178	0	0	5	0	0	183	0	0	1,404	13	1
Roads	4,49,078	6	8	50,885	14	0	4,99,964	4	8	63,515	0	0	8,992	0	0	77,507	0	0	5,77,471	4	8
Miscellaneous and contingencies	397	7	2	80	0	0	477	7	2	81	0	0	14	0	0	95	0	0	572	7	2
Public Utility Co.'s mains	7,539	9	6	302	1	1	7,741	10	7	1,360	0	0	35	0	0	1,395	0	0	9,136	10	7
Parks and gardens	4,097	14	1	4,097	14	1	718	0	0	718	0	0	4,815	14	1
Chawls—																					
One room chawls	2,93,210	15	4	2,93,210	15	4	37,085	0	0	37,085	0	0	3,30,295	15	4		
Semi-permanent Sheds	18,530	2	6	18,530	2	6	1,263	0	0	1,263	0	0	19,793	2	6		
Two room chawls	4,25,057	4	0	Cr. 1,834	13	7	4,23,222	6	5	55,407	0	0	Cr. 321	0	0	55,086	0	0	4,78,308	6	5
Suspense—																					
Materials at site	595	3	2	Cr. 475	3	2	120	0	0	120	0	0		
Tools and plant	99	0	8	99	0	8	99	0	8		
Carried over																					
	7,78,05,028	10	5	Cr. 10,225	3	9	7,77,94,803	6	8	90,43,274	15	10	72,704	0	0	91,21,978	15	10	8,69,16,782	6	6

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.
	Total to end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward ...	7,78,05,028 10 5	Cr. 10,225 3 9	7,77,94,803 6 8	90,49,274 15 10	72,704 0 0	91,21,978 15 10	8,69,16,782 6 6
SCHEMES—continued.							
<i>Scheme No. 41—"Undria Street."</i>							
Land—							
Acquisition of properties ...	4,62,356 0 0	4,62,356 0 0	41,110 0 0	94 0 0	41,204 0 0	5,03,560 0 0
Brokerage, law charges and sundries ...	5,514 7 2	5,514 7 2	5,514 7 2
Roads, etc.—							
Remodelling buildings ...	39,430 7 7	39,430 7 7	2,954 0 0	2,954 0 0	42,384 7 7
Service passages ...	6,564 8 3	6,564 8 3	482 0 0	482 0 0	7,046 8 3
	5,13,865 7 0	5,13,865 7 0	44,546 0 0	94 0 0	44,640 0 0	5,58,505 7 0
<i>Scheme No. 43.—"Parel Road Central."</i>							
Land—							
Acquisition of properties ...	26,07,068 3 1	26,07,068 3 1	2,24,261 12 0	5,187 0 0	2,29,448 12 0	29,06,511 15 1
Brokerage, law charges and sundries ...	25,519 2 8	790 7 6	26,369 10 2	26,369 10 2
Roads, etc.—							
Roads ...	7,90,749 8 6	531 7 10	7,91,281 0 4	1,04,612 0 0	93 0 0	1,04,705 0 0	8,95,986 0 4
Miscellaneous ...	33 2 0	33 2 0	2 0 0	2 0 0	35 2 0
Filling in ...	3,856 8 11	3,856 8 11	533 0 0	533 0 0	4,389 8 11
Miscellaneous and contingencies ...	Cr. 78 12 0	Cr. 134 11 7	Cr. 213 7 7	Cr. 3 0 0	Cr. 23 0 0	Cr. 26 0 0	Cr. 239 7 7
Public Utility Co.'s mains ...	3,027 1 3	3,027 1 3	634 0 0	634 0 0	3,661 1 3
Suspense—							
Materials at site ...	654 14 5	Cr. 360 2 5	294 12 0	294 12 0
	34,30,824 12 10	327 1 4	34,31,651 14 2	4,00,039 12 0	5,257 0 0	4,05,296 12 0	38,36,948 10 2
<i>Scheme No. 47.—"Parel Road Northern."</i>							
Land—							
Acquisition of properties ...	34,18,215 15 1	38 1 3	34,18,254 0 4	2,97,601 15 2	87 0 0	2,97,688 15 2	37,15,942 15 6
Brokerage, law charges and sundries ...	45,701 3 6	45,701 3 6	45,701 3 6
Roads, etc.—							
Roads ...	11,12,413 6 7	1,06,582 5 1	12,18,995 11 8	1,42,745 0 0	18,809 0 0	1,61,554 0 0	13,80,549 11 8
Miscellaneous ...	29 10 0	29 10 0	2 0 0	2 0 0	31 10 0
Filling in ...	1,181 3 9	1,181 3 9	247 0 0	247 0 0	1,428 3 9
Miscellaneous and contingencies ...	652 12 5	652 12 5	114 0 0	114 0 0	766 12 5
Public Utility Co.'s mains ...	Cr. 627 11 0	Cr. 627 11 0	Cr. 131 0 0	Cr. 131 0 0	Cr. 758 11 0
Suspense—							
Materials at site ...	2,178 2 10	Cr. 2,178 2 10	86 0 0	Cr. 86 0 0
Tools and Plant ...	992 0 8	Cr. 99 0 8	633 0 0	633 0 0
	45,80,676 11 10	1,04,343 2 10	46,85,019 14 8	4,40,664 15 2	18,810 0 0	4,59,474 15 2	51,44,494 13 10

Scheme No. 49.—“ Nepean Sea Road Reclamation .”			Scheme No. 50.—“ Masagaon Street Scheme.”			Scheme No. 52.—“ Worli Street.”		
Land—								
Acquisition of properties
Brokersage, law charges and sundries	215 10 0	215 10 0	215 10 0
Roads, etc.—								
Filling in	1,790 13 8	1,790 13 8	1,925 13 8
	2,006 7 8	2,006 7 8	3,043 7 8
Land—								
Acquisition of properties	7,96,987 13 0	7,96,987 13 0	9,29,491 13 0
Brokersage, law charges and sundries	13,116 5 9	13,116 5 9	13,116 5 9
Roads, etc.—								
Filling in	13,061 7 5	13,061 7 5	13,706 7 5
Roads	85,879 0 4	0 5 5	85,879 5 9	97,013 5 9
Miscellaneous and Contingencies	Cr. 4 10 4	Cr. 4 10 4	Cr. 4 10 4
Chawls—								
Mazgaon chawls	20,06,484 11 5	20,06,484 11 5	21,66,269 11 5
Semi-permanent Sheds	Cr. 3,453 11 10	Cr. 3,453 11 10	Cr. 4,218 11 10
Miscellaneous	1,633 13 0	1,633 13 0	1,816 13 0
	29,13,704 12 9	0 5 5	29,13,705 2 2	33,17,191 2 2
Land—								
Acquisition of properties	84,81,009 3 10	79,295 0 0	85,60,304 3 10	92,70,385 11 9
Brokersage, law charges and sundries	1,02,509 5 10	278 0 0	1,02,797 5 10	1,02,787 5 10
Roads, etc.—								
Roads	32,86,488 10 5	391 15 3	32,86,880 9 8	37,03,494 9 8
Filling in and excavation	61,79,886 2 10	1,03,232 15 0	62,83,119 1 10	69,22,152 1 10
Miscellaneous	54,184 10 2	54,184 10 2	60,093 10 2
Rock cutting	12,21,503 2 3	74,470 5 2	12,95,973 7 5	14,94,186 7 5
Large size sewer pipes	81,060 8 9	81,060 8 9	90,462 8 9
Large size storm water drains	91 5 7	91 5 7	101 5 7
Sea wall	Cr. 75,472 7 4	1,923 18 6	Cr. 74,148 9 10	Cr. 82,298 9 10
Retaining wall	16,340 2 5	Cr. 154 7 6	16,185 10 11	18,277 10 11
Bridges	3,50,997 12 11	Cr. 354 12 9	3,50,643 0 2	3,92,304 0 2
Parks and open spaces	6,664 11 10	6,664 11 10	7,199 11 10
Supervision and contingencies	Cr. 5 7 8	Cr. 5 7 8	Cr. 6 7 8
Carriage entrance	129 11 5	129 11 5	145 11 5
Tunnel	2,048 5 6	2,045 5 6	2,351 5 6
Haulage	30,908 10 7	30,908 10 7	35,530 10 7
Rehousing kolies	67 5 11	67 5 11	81 5 11
Miscellaneous and Contingencies	8 11 2	5,539 10 3	5,548 5 5	6,763 5 5
Suspense—								
Materials at site	44,449 5 7	Cr. 308 9 1	44,140 12 6	44,140 12 6
Tools and plant	4,35,070 8 10	Cr. 2,16,314 11 11	2,16,755 12 11	2,24,303 12 11
	2,02,17,940 8 10	45,899 1 11	2,02,63,339 10 9	2,22,92,916 2 8
Carried over	10,94,64,047 7 4	1,40,344 7 9	10,96,04,391 15 1	12,19,60,882 2 0

Works.	Expenditure on works.						Proportionate cost of management and establishment.						Grand total to end of 1929-30.	
	To end of March 1929.		During 1929-30.		Total to end of 1929-30.		To end of March 1929.		During 1929-30.		Total to end of 1929-30.			
	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.		
Brought forward ...	10,94,64,047	7 4	1,40,344	7 9	10,96,04,891	15 1	1,22,11,975	2 11	1,58,515	0 0	1,23,65,490	2 11	12,19,69,882	2 0
<i>Scheme No. 53—"Foras Road Street Scheme."</i>														
Land—														
Acquisition of properties ...	8,33,318	0 0		8,33,318	0 0	92,022	10 11	347	0 0	92,369	10 11	9,25,687	10 11
Brokerage, law charges and sundries ...	14,675	4 0		14,675	4 0		14,675	4 0
Roads, etc.—														
Roads ...	1,22,381	4 6	7,037	2 10	1,29,418	7 4	10,647	0 0	1,233	0 0	11,880	0 0	1,41,298	7 4
Filling in ...	8,375	13 8		8,375	13 8	212	0 0		212	0 0	8,587	13 8
Miscellaneous and Contingencies ...	0	2 10		0	2 10		0	2 10
Chawls—														
Bellasi's Road Chawls ...	23,69,567	6 4		23,69,567	6 4	1,67,784	0 0		1,67,784	0 0	25,37,351	6 4
Semi-permanent Sheds for labourers ...	15,287	13 2		15,287	13 2	1,176	0 0		1,176	0 0	16,463	13 2
" " " sweepers ...	2,683	0 8		2,683	0 8	131	0 0		131	0 0	2,814	0 8
Miscellaneous ...	572	6 0		572	6 0	84	0 0		84	0 0	656	6 0
	33,66,861	3 2	7,037	2 10	33,73,898	6 0	2,72,056	10 11	1,580	0 0	2,73,636	10 11	36,47,535	0 11
<i>Scheme No. 54—"Kolhatwadi Improvement Scheme."</i>														
Land—														
Acquisition of properties ...	18,28,151	11 0	500	0 0	18,28,651	11 0	1,97,030	0 0	18,836	0 0	2,15,866	0 0	20,44,517	11 0
Brokerage, law charges and sundries ...	29,255	9 8	848	0 0	30,103	9 8		30,103	9 8
Roads, etc.—														
Roads ...	39,482	9 3	596	1 4	40,078	10 7	5,385	0 0	104	0 0	5,489	0 0	45,567	10 7
Filling in ...	Cr. 5,431	5 1		Cr. 5,431	5 1	Cr. 706	0 0		Cr. 706	0 0	Cr. 6,137	5 1
Removal of debris ...	46	0 3		46	0 3	2	0 0		2	0 0	48	0 3
Pipe sewers ...	121	7 8		121	7 8	16	0 0		16	0 0	137	7 8
Storm water drains ...	121	7 8		121	7 8	14	0 0		14	0 0	135	7 8
	18,91,747	8 5	1,944	1 4	18,93,691	9 9	2,01,741	0 0	18,940	0 0	2,20,681	0 0	21,14,372	9 9
<i>Scheme No. 56.—"Dharavi Street."</i>														
Land—														
Acquisition of properties ...	86,87,129	12 11	1,23,770	0 0	88,10,899	12 11	3,67,557	9 3	21,723	0 0	3,89,280	9 3	42,00,180	6 2
Brokerage, law charges and sundries ...	59,481	13 7	2,611	0 0	62,092	13 7		62,092	13 7
Roads, etc.—														
Roads ...	2,73,192	9 0	8,494	14 2	2,81,687	1 2	34,669	0 0	1,594	0 0	36,263	0 0	3,17,950	1 2
Filling in ...	17,63,876	12 6	2,54,362	14 3	20,18,239	10 9	1,32,048	0 0	55,304	0 0	1,87,352	0 0	22,05,591	10 9
Storm water drains ...	3,500	4 8	6,614	0 0	10,114	4 8	295	0 0	1,243	0 0	1,538	0 0	11,652	4 8
Miscellaneous ...	445	12 6		445	12 6	110	0 0		110	0 0	555	12 6
Sea wall ...	3,989	1 10		3,989	1 10	524	0 0		524	0 0	4,513	1 10
Large size pipe sewers ...	33,303	5 6	1,043	13 9	34,347	3 3	6,106	0 0	195	0 0	6,301	0 0	41,148	3 3
Suspense—														
Materials at site ...	10,369	5 3	Cr. 203	13 0	10,165	8 3		10,165	8 3
Tools and plant ...	3,67,925	8 3	Cr. 2,79,948	12 3	87,976	12 0	4,413	0 0	Cr. 3,360	0 0	1,053	0 0	89,029	12 0
	62,03,714	0 0	1,16,744	0 11	63,20,458	0 11	5,45,722	9 3	76,699	0 0	6,22,421	9 3	69,42,879	10 2

Scheme No. 57.—“ Sewri-Wajala.”

Land—														
Acquisition of properties	1,18,66,465	0 8	6,25,635	10 5	1,24,92,100	11 1	11,70,294	4 10	1,10,855	5 7	12,81,149	10 5	1,37,73,250	5 6
Brokerage, law charges and sundries	2,09,363	15 11	857	0 0	2,10,220	15 11	2,10,220	15 11
Roads, etc.—														
Roads	6,32,670	4 0	65,280	15 10	6,97,951	9 10	87,826	0 0	9,590	0 0	97,416	0 0	7,95,367	3 10
Filling in	25,23,325	10 10	4,27,456	2 6	29,50,781	13 4	3,26,566	0 0	68,331	0 0	3,94,897	0 0	33,45,678	13 4
Miscellaneous	30,406	9 2	Cr. 30,406	9 2	1,789	0 0	Cr. 1,789	0 0
Large size pipe sewers	1,252	6 6	1,252	6 6	273	0 0	273	0 0	1,525	6 6
Storm water drains	654	9 4	992	1 8	1,646	10 7	141	0 0	145	0 0	286	0 0	1,932	10 7
Chawls—														
Chawls for clerks	7,305	15 6	Cr. 7,305	15 6	1,060	0 0	Cr. 1,060	0 0
Semi-permanent sheds	1,33,898	1 1	Cr. 1,08,931	1 6	24,967	0 0	7,684	0 0	Cr. 6,251	0 0	1,433	0 0	26,400	0 0
Temporary Bungalows	10,764	7 8	Cr. 10,764	7 8	828	0 0	Cr. 828	0 0
Suspense—														
Tools and plant	1,83,594	14 11	Cr. 1,11,658	5 10	71,936	9 1	3,594	0 0	Cr. 2,428	0 0	1,466	0 0	73,402	9 1
Materials at site	1,32,638	15 8	2,634	2 2	1,35,273	2 7	1,35,273	2 7
	1,57,82,340	15 3	8,53,789	9 8	1,65,86,120	8 11	16,00,355	4 10	1,76,565	5 7	17,76,920	10 5	1,83,63,051	8 4

Scheme No. 58.—“ Worli-Extension.”

Land—														
Acquisition of properties	28,54,706	9 4	278	0 0	28,54,984	9 4	1,69,603	0 0	352	0 0	1,69,985	0 0	30,24,969	9 4
Brokerage, law charges and sundries	25,286	12 3	236	0 0	25,522	12 3	25,522	12 3
Roads, etc.—														
Filling in	84,220	10 7	1,124	7 8	85,345	2 3	11,876	0 0	197	0 0	12,073	0 0	97,418	2 3
Roads	3,12,754	7 9	0	3 0	3,12,754	10 9	34,441	0 0	34,441	0 0	3,47,195	10 9
Rock cutting	1,002	7 6	1,002	7 6	105	0 0	105	0 0	1,107	7 6
Large size pipe sewers	214	15 0	214	15 0	24	0 0	24	0 0	238	15 0
Sea wall	1,14,319	5 5	1,14,319	5 5	13,068	0 0	13,068	0 0	1,27,387	5 5
Parks and open spaces	1,054	11 1	1,054	11 1	104	0 0	104	0 0	1,158	11 1
Supervision and Contingencies	Cr. 6,187	0 0	Cr. 6,187	0 0	Cr. 80	0 0	Cr. 80	0 0	Cr. 6,267	0 0
	33,87,372	14 11	1,638	10 8	33,89,011	9 7	2,29,141	0 0	579	0 0	2,29,720	0 0	36,18,731	9 7

Scheme No. 59.—“ Sewri-Koliwada.”

Land—														
Acquisition of properties	3,22,422	6 0	71,976	2 0	3,94,398	8 0	66,141	1 0	12,620	0 0	78,761	1 0	4,73,159	9 0
Brokerage, law charges and sundries	4,300	7 4	833	5 0	5,133	12 4	5,133	12 4
Filling in	5	0 6	5	0 6	5	0 6
Roads	3	9 8	3	9 8	3	9 8
	3,26,731	7 6	72,809	7 0	3,99,540	14 6	66,141	1 0	12,620	0 0	78,761	1 0	4,78,301	15 6
Carried over	14,03,72,815	8 7	11,94,307	8 2	14,15,67,123	0 9	1,51,27,132	12 11	4,40,498	5 7	1,55,67,631	2 6	15,71,34,754	3 8

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grant total to end of 1929-30.
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward	14,03,72,815 8 7	11,94,307 8 2	14,15,67,123 0 9	1,51,27,132 12 11	4,40,498 5 7	1,55,67,631 2 6	16,71,34,754 8 8
<i>Scheme No. 60.—"Naigaum-Street."</i>							
Land—							
Acquisition of properties	51,70,993 4 2	51,70,993 4 2	4,47,784 0 0	5,357 0 0	4,53,141 0 0	56,24,184 4 2
Brokerage, law charges and sundries	50,053 2 4	Cr. 328 6 9	49,724 11 7	49,724 11 7
Roads, etc.—							
Filling in	2,15,156 11 7	38 0 0	2,15,189 11 7	27,098 0 0	6 0 0	27,104 0 0	2,42,293 11 7
Roads	9,29,763 8 11	2,121 13 9	9,31,885 6 8	1,10,510 0 0	892 0 0	1,10,902 0 0	10,42,787 6 8
Miscellaneous	2,897 0 4	Cr. 2,374 9 0	522 7 4	495 0 0	Cr. 416 0 0	19 0 0	541 7 4
Large size sewers	65,419 12 2	Cr. 4,114 11 6	61,305 0 8	9,347 0 0	Cr. 721 0 0	8,626 0 0	69,931 0 8
Large size storm water drains	16,080 1 7	Cr. 1,255 4 7	14,824 13 0	2,400 0 0	Cr. 220 0 0	2,180 0 0	17,004 13 0
Sewage disposal works	1,225 12 5	1,225 12 5	159 0 0	159 0 0	1,384 12 5
Payment to Coolies on wet days	51 4 3	51 4 3	5 0 0	5 0 0	56 4 3
Parks and gardens	5,971 14 4	5,971 14 4	1,046 0 0	1,046 0 0	7,017 14 4
Suspense—							
Materials at site	Cr. 2,322 10 9	3,547 10 6	1,224 15 9	71 0 0	71 0 0	1,295 15 9
Tools and Plant	932 1 4	Cr. 561 9 2	420 8 2	420 8 2
	64,50,300 0 4	3,039 13 7	64,53,339 13 11	5,97,809 0 0	5,444 0 0	6,03,253 0 0	70,56,592 13 11
<i>Scheme No. 61.—"Fergusson-Road."</i>							
Land—							
Acquisition of properties	4,17,584 0 0	4,67,584 0 0	70,571 0 0	70,571 0 0	5,38,155 0 0
Brokerage, law charges and sundries	4,259 7 2	4,259 7 2	4,259 7 2
Filling in	7,99,680 11 11	7,99,680 11 11	65,972 0 0	65,972 0 0	8,65,652 11 11
Roads	1,29,631 15 4	Cr. 646 13 0	1,28,985 2 4	15,589 0 0	Cr. 113 0 0	15,476 0 0	1,44,461 2 4
	14,01,156 2 5	Cr. 646 13 0	14,00,509 5 5	1,52,132 0 0	Cr. 113 0 0	1,52,019 0 0	15,52,528 5 5
<i>Scheme No. 62.—"Love-Lane."</i>							
Land—							
Acquisition of properties	3,80,119 0 0	3,80,119 0 0	53,250 0 0	53,250 0 0	4,33,369 0 0
Brokerage, law charges and sundries	2,401 4 8	2,401 4 8	2,401 4 8
Roads, etc.—							
Roads	102 0 7	102 0 7	20 0 0	20 0 0	122 0 7
Filling in	95 7 0	95 7 0	9 0 0	9 0 0	104 7 0
Storm water drains	108 11 5	103 11 5	14 0 0	14 0 0	122 11 5
Chawls—							
Love Lane Chawls	10,40,829 12 10	3,152 10 0	10,43,982 6 10	1,22,223 0 0	552 0 0	1,22,775 0 0	11,66,757 6 10
	14,23,656 4 6	3,152 10 0	14,26,808 14 6	1,75,516 0 0	552 0 0	1,76,068 0 0	16,02,876 14 6

		<i>Scheme No. 66.—"Mahalaxmi."</i>						
11-170	Land—							
	Acquisition	1,23,225 0 0	1,23,225 0 0	15,552 0 0	15,552 0 0	1,38,777 0 0
	Brokerage, law charges and sundries	1,223 10 1	30 0 0	1,253 10 1	1,253 10 1
	Roads, etc.—							
	Roads	2,43,778 10 8	6 2 10	2,43,784 13 6	32,343 0 0	Cr. 131 0 0	32,212 0 0	2,75,996 13 6
	Filling in	44,869 2 1	44,969 2 1	5,774 0 0	5,774 0 0	50,643 2 1
	Storm water drains	47 9 10	47 9 10	Cr. 131 0 0	131 0 0	47 9 10
	Large size pipe sewers	5,255 14 2	5,255 14 2	602 0 0	602 0 0	5,857 14 2
	Suspense—							
	Materials at site	2,140 8 5	Cr. 453 14 10	1,686 9 7	1,686 9 7
		4,20,540 7 3	Cr. 417 12 0	4,20,122 11 3	54,140 0 0	54,140 0 0	4,74,262 11 3
		<i>Scheme No. 69.—"Widening of Byculla Bridge."</i>						
Land—								
Acquisition	84,251 11 1	Cr. 33 3 0	84,218 8 1	10,968 0 0	Cr. 6 0 0	10,962 0 0	95,180 8 1	
Brokerage, law charges and sundries	998 7 3	998 7 3	998 7 3	
Works—Roads	14,658 2 10	12,100 13 7	26,754 0 5	2,156 0 0	2,120 0 0	4,276 0 0	31,030 0 5	
Bridge	5,11,180 14 6	5,11,180 14 6	71,545 0 0	71,545 0 0	5,82,725 14 6	
Public utility 'Jo.'s mains	652 6 9	652 6 9	147 0 0	147 0 0	799 6 9	
Miscellaneous and contingencies	2,258 1 0	2,258 1 0	414 0 0	414 0 0	2,672 1 0	
		6,13,994 11 5	12,067 10 7	6,26,062 6 0	85,230 0 0	2,114 0 0	87,344 0 0	7,13,406 6 0
		<i>Chauvati Street Scheme No. 71.</i>						
Land—								
Acquisition
Brokerage, law charges and sundries	508 4 0	508 4 0	508 4 0	
Works—Roads	16,955 10 9	783 10 9	17,739 5 6	2,632 0 0	137 0 0	2,769 0 0	20,508 5 6	
Storm water drains	306 13 9	306 13 9	45 0 0	45 0 0	351 13 9	
Carriage entrance	538 0 7	538 0 7	74 0 0	74 0 0	612 0 7	
Parks	541 12 9	541 12 9	95 0 0	95 0 0	636 12 9	
		16,308 13 1	1,325 7 6	19,634 4 7	2,751 0 0	232 0 0	2,983 0 0	22,617 4 7
		1,500 0 0	1,500 0 0	383 0 0	883 0 0	1,883 0 0
		POLICE ACCOMMODATION SCHEMES.						
		<i>First Nagpada Estate—Scheme No. 14—</i>						
Works—Construction	69,201 1 7	69,201 1 7	10,209 0 5	10,209 0 5	79,410 2 0	
Sundries	4,228 10 0	4,228 10 0	811 0 0	811 0 0	5,039 10 0	
		73,429 11 7	73,429 11 7	11,020 0 5	11,020 0 5	84,449 12 0
		<i>Wodehouse Road Estate—Scheme No. 16—</i>						
Land—Acquisition	76,302 0 0	76,302 0 0	4,706 0 11	4,706 0 11	81,008 0 11	
Works—								
Construction	2,02,131 8 1	2,02,131 8 1	33,558 6 10	33,558 6 10	2,35,689 14 11	
Sundries	5,145 15 3	5,145 15 3	823 0 0	823 0 0	5,968 15 3	
		2,83,579 7 4	2,83,579 7 4	39,087 7 9	39,087 7 9	3,22,666 15 1
		15,10,59,281 2 6	12,12,828 8 10	15,22,72,109 11 4	1,62,45,201 5 1	4,48,727 5 7	1,66,93,928 10 8	16,89,66,038 6 0

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.	
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.		
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	
Duncan Road—Scheme No. 17—	Brought forward ...	15,10,59,281 2 6	12,12,823 8 10	15,22,72,109 11 4	1,62,45,201 5 1	4,48,727 5 7	1,66,93,928 10 8	16,89,66,038 6 0
Acquisition of properties	...	39,281 12 4	39,281 12 4	5,609 12 4	5,609 12 4	44,891 8 8
Construction	...	10,986 13 11	10,986 13 11	1,715 7 7	1,715 7 7	12,702 5 6
Sundries	...	1,129 12 11	1,129 12 11	256 15 5	256 15 5	1,886 12 4
		51,398 7 2	...	51,398 7 2	7,582 8 4	7,582 8 4	58,980 10 6
Shepherd Road—Scheme No. 18—								
Land—								
Acquisition of properties	...	15,173 4 3	15,173 4 3	851 5 3	851 5 3	16,024 9 6
Works—								
Construction	...	14,866 14 4	14,866 14 4	3,087 15 6	3,087 15 6	17,954 13 10
Sundries	...	1,913 2 4	1,913 2 4	331 0 0	331 0 0	2,244 2 4
		31,953 4 11	31,953 4 11	4,270 4 9	4,270 4 9	36,223 9 8
Agripada Estate—Scheme No. 19—								
Land—								
Acquisition of properties	...	44,876 0 0	44,876 0 0	3,424 0 0	3,424 0 0	48,300 0 0
Works—								
Construction	...	1,00,831 13 3	1,00,831 13 3	18,484 6 5	18,484 6 5	1,19,316 8 8
Sundries	...	9,811 7 0	9,811 7 0	2,192 0 0	2,192 0 0	11,503 7 0
		1,55,019 4 3	1,55,019 4 3	24,100 6 5	24,100 6 5	1,79,119 10 8
Connaught Road Estate—Scheme No. 23—								
Land—								
Acquisition of properties	...	13,409 0 0	13,409 0 0	1,027 0 0	1,027 0 0	14,436 0 0
Works—								
Construction	...	54,917 13 8	54,917 13 8	9,410 6 4	9,410 6 4	64,328 4 0
Sundries	...	621 15 4	621 15 4	109 6 7	109 6 7	731 5 11
		68,948 13 0	68,948 13 0	10,546 12 11	10,546 12 11	79,495 9 11
Princes Street Estate—Scheme No. 24—								
Land—								
Acquisition of properties	...	1,51,413 0 0	1,51,413 0 0	1,51,413 0 0
Works—								
Construction	...	92,747 5 11	92,747 5 11	19,429 1 3	19,429 1 3	1,12,176 7 2
Sundries	...	2,009 2 6	2,009 2 6	354 13 2	354 13 2	2,363 15 8
		2,46,169 8 5	2,46,169 8 5	19,783 14 5	19,783 14 5	2,65,953 6 10

Gamdevi Estate—Scheme No. 25—									
Land—									
Acquisition of properties	44,850 0 0	44,850 0 0	2,014 0 0	2,014 0 0	46,864 0 0
Sundries	591 3 8	591 3 8	32 13 5	32 13 5	624 1 1
Works—									
Construction	76,161 9 0	76,161 9 0	5,757 0 0	5,757 0 0	81,918 9 0
			1,21,602 12 8	...	1,21,602 12 8	7,803 13 5	7,803 13 5	1,29,406 10 1
Lamington Road—Scheme No. 34—									
Land—									
Acquisition of properties	1 0 0	1 0 0	1 0 0
Brokerage, law charges and sundries	482 10 0	482 10 0	51 0 0	51 0 0	533 10 0
Works—									
Construction	4,28,356 3 10	4,28,356 3 10	32,133 0 0	32,133 0 0	4,60,489 3 10
			4,28,839 13 10	4,28,839 13 10	32,184 0 0	32,184 0 0	4,61,023 13 10
Sandhurst Road, West—Scheme No. 35—									
Land—									
Acquisition of properties	47,559 0 0	47,559 0 0	47,559 0 0
Brokerage, law charges and sundries	537 13 8	537 13 8	43 8 2	43 8 2	581 5 10
Works—									
Construction	98,761 11 5	98,761 11 5	4,202 0 0	4,202 0 0	97,963 11 5
			1,41,858 9 1	1,41,858 9 1	4,245 8 2	4,245 8 2	1,46,104 1 3
Sandhurst Road, East—Scheme No. 39—									
Land—									
Acquisition of properties	2,73,410 0 0	2,73,410 0 0	2,73,410 0 0
Brokerage, law charges and sundries	215 10 0	215 10 0	215 10 0
Works—									
Construction	4,61,197 15 1	4,61,197 15 1	24,069 0 0	24,069 0 0	4,85,266 15 1
			7,84,823 9 1	7,84,823 9 1	24,069 0 0	24,069 0 0	7,58,892 9 1
Byculla—Scheme No. 40—									
Land—									
Acquisition of properties	1 0 0	1 0 0	1 0 0
Brokerage, law charges and sundries	316 6 0	316 6 0	316 6 0
Works—									
Construction	7,81,985 4 11	7,81,985 4 11	46,108 0 0	46,108 0 0	8,28,093 4 11
			7,82,302 10 11	7,82,302 10 11	46,108 0 0	46,108 0 0	8,28,410 10 11
Carried over	15,38,22,197 15 10	12,12,828 8 10	15,50,35,026 8 8	1,64,25,895 4 6	4,48,727 5 7	1,68,74,622 10 1	17,19,09,649 2 9

Works.	Expenditure on works.						Proportionate cost of management and establishment.						Grand total to end of 1929-30.	
	To end of March 1929.		During 1929-30.		Total to end of 1929-30.		To end of March 1929.		During 1929-30.		Total to end of 1929-30.			
	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.	Rs.	a. p.
Brought over ...	15,38,22,197	15 10	12,12,828	8 10	15,50,35,026	8 8	1,64,25,895	4 6	4,48,727	5 7	1,68,74,622	10 1	17,19,09,649	2 9
Maharbaudi—Scheme No. 44—														
Land—														
Acquisition of properties ...		1 0 0			1 0 0							1 0 0
Brokerage, law charges and sundries ...		200 0 0			200 0 0							200 0 0
Works—														
Construction ...		2,58,053 9 4			2,58,053 9 4		13,179 0 0			13,179 0 0		2,71,232 9 4
		2,58,254 9 4			2,58,254 9 4		13,179 0 0			13,179 0 0		2,71,438 9 4
Paltan Road—Scheme No. 45—														
Land—														
Acquisition of properties ...		1 0 0			1 0 0							1 0 0
Brokerage, law charges and sundries ...		202 6 0			202 6 0							202 6 0
Works—														
Construction ...		5,39,319 6 7			5,39,319 6 7		31,969 0 0			31,969 0 0		5,71,288 6 7
		5,39,522 12 7			5,39,522 12 7		31,969 0 0			31,969 0 0		5,71,491 12 7
Naigaum—Scheme No. 46—														
Land—														
Acquisition ...		2,02,968 0 0			2,02,968 0 0							2,02,968 0 0
Brokerage, law charges and sundries ...		501 2 0			501 2 0							501 2 0
Works—														
Construction ...		3,25,134 14 3			3,25,134 14 3		40,538 0 0			40,538 0 0		3,65,672 14 3
		5,28,604 0 3			5,28,604 0 3		40,538 0 0			40,538 0 0		5,69,142 0 3
Mahim—Scheme No. 48—														
Land—														
Acquisition of properties ...		2 0 0			2 0 0							2 0 0
Brokerage, law charges and sundries ...		1,017 0 0			1,017 0 0							1,017 0 0
Works—														
Construction ...		4,28,743 9 6			4,28,743 9 6		23,269 0 0			23,269 0 0		4,52,012 9 6
		4,29,762 9 6			4,29,762 9 6		23,269 0 0			23,269 0 0		4,53,031 9 6

Chinobbunder Road—Scheme No. 55—									
Land—	Acquisition of properties	1,81,628 0 0	1,81,628 0 0	1,81,628 0 0	
	Brokerage, law charges and sundries	397 6 0	397 6 0	397 6 0	
Works—	Construction	2,37,511 11 11	2,37,511 11 11	13,119 0 0	13,119 0 0	2,50,630 11 11	
		4,19,537 1 11	4,19,537 1 11	13,119 0 0	13,119 0 0	4,32,656 1 11	
Mazagaon—Scheme No. 55A—									
Land—	Acquisition of properties	1 0 0	1 0 0	1 0 0	
	Brokerage, law charges and sundries	341 4 0	341 4 0	341 4 0	
Works—	Construction	4,28,846 12 9	4,28,846 12 9	24,371 0 0	24,371 0 0	4,53,217 12 9	
		4,29,189 0 9	4,29,189 0 9	24,371 0 0	24,371 0 0	4,53,560 0 9	
King's Circle (Matunga) —Scheme No. 63—									
Land—	Acquisition of properties	79,800 0 0	79,800 0 0	79,800 0 0	
	Brokerage, law charges and sundries	403 0 0	403 0 0	403 0 0	
Works—	Construction	3,68,638 14 7	3,68,638 14 7	33,343 0 0	33,343	4,01,981 14 7	
		4,48,841 14 7	4,48,841 14 7	33,343 0 0	33,343 0 0	4,82,184 14 7	
Naigaum (for armed police and recruits)—Scheme No. 67—									
Land—	Acquisition	8,90,620 0 0	8,90,620 0 0	8,90,620 0 0	
	Brokerage, law charges and sundries	663 5 0	663 5 0	663 5 0	
Works—	Construction	11,94,509 2 0	1,436 0 0	11,95,945 2 0	1,78,885 0 0	252 0 0	1,79,137 0 0	13,75,082 2 0	
		20,85,792 7 0	1,436 0 0	20,87,228 7 0	1,78,885 0 0	252 0 0	1,79,137 0 0	22,66,365 7 0	
Arthur Road—Scheme No. 70—									
Land—	Acquisition	1 0 0	1 0 0	1 0 0	
	Brokerage, law charges and sundries	438 6 0	438 6 0	438 6 0	
Works—	Construction	1,37,423 2 0	1,37,423 2 0	20,495 0 0	20,495 0 0	1,57,918 2 0	
		1,37,862 8 0	1,37,862 8 0	20,495 0 0	20,495 0 0	1,58,367 8 0	
Carried over		15,90,99,564 15 9	12,14,264 8 10	16,03,13,829 8 7	1,68,05,063 4 6	4,48,979 5 7	1,72,54,042 10 1	17,75,67,872 2 8	

11-171

Works.	Expenditure on works.			Proportionate cost of management and establishment.			Grand total to end of 1929-30.
	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	To end of March 1929.	During 1929-30.	Total to end of 1929-30.	
	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.	Rs. a. p.
Brought forward	15,90,99,564 15 9	12,14,264 8 10	16,03,13,829 8 7	1,68,05,068 4 6	4,48,979 5 7	1,72,54,042 10 1	17,75,67,872 2 8
MILL COMPANY'S CHAWL SCHEMES.							
Scheme No. 42—Spring Mills—							
Land—							
Acquisition of properties	76,076 0 0	76,076 0 0	5,703 0 0	5,703 0 0	81,779 0 0
Brokerage, law charges and sundries	685 12 0	685 12 0	685 12 0
	4,09,506 12 4	4,09,506 12 4	30,196 0 0	30,196 0 0	4,39,702 12 4
Works—	Cr. 2,952 7 10	Cr. 2,952 7 10	Cr. 225 0 0	Cr. 225 0 0	Cr. 3,177 7 10
Construction
Filling in
	4,83,316 0 6	4,83,316 0 6	35,674 0 0	35,674 0 0	5,18,990 0 6
Scheme No. 51—Century Mills—							
Land—							
Acquisition of properties	1,12,456 0 0	1,12,456 0 0	15,177 0 0	15,177 0 0	1,27,633 0 0
Brokerage, law charges and sundries	2,346 10 10	2,346 10 10	2,346 10 10
	1,14,802 10 10	1,14,802 10 10	15,177 0 0	15,177 0 0	1,29,979 10 10
Scheme No. 65—David Mills—							
Land—							
Acquisition	2,40,368 0 0	2,40,368 0 0	27,838 0 0	27,838 0 0	2,68,206 0 0
Brokerage, law charges and sundries	1,661 7 4	1,661 7 4	1,661 7 4
	2,42,029 7 4	2,42,029 7 4	27,838 0 0	27,838 0 0	2,69,867 7 4
SURVEYS OF THE ISLAND OF BOMBAY.							
Survey of the North of the Island of Bombay	87,717 4 0	87,717 4 0	18,409 5 11	18,409 5 11	1,06,126 9 11

ADMINISTRATIVE OFFICES, ETC.

Construction	3,04,879 11 1	3,04,879 11 1	12,218 0 0	12,218 0 0	9,17,097 11 1
Additional storey	3,574 0 0	3,574 0 0	891 0 0	891 0 0	4,465 0 0
			3,08,453 11 1	3,08,453 11 1	13,109 0 0	13,109 0 0	9,21,562 11 1
<i>Store-yard at Agripada—</i>									
Construction	4,258 13 8	4,258 13 8	777 7 10	777 7 10	5,036 5 6
<i>Central stores at the back of Frere Fletcher School—</i>									
Construction	12,896 6 2	12,896 6 2	2,759 15 6	2,759 15 6	15,656 5 8
Engineer's Office at Matunga	1,31,900 11 9	1,31,900 11 9	6,567 0 0	6,567 0 0	1,38,467 11 9
Workshop extension	23,559 2 11	23,559 2 11	914 0 0	914 0 0	24,473 2 11
Erection and Installation of workshop for Motor Lorries	85,390 15 10	85,390 15 10	7,903 0 0	7,903 0 0	93,293 15 10
			1,08,950 2 9	1,08,950 2 9	8,817 0 0	8,817 0 0	1,17,767 2 9
Grand Total	16,05,93,890 3 10	12,14,264 8 10	16,18,08,154 12 8	1,69,34,192 1 9	4,48,979 5 7	1,73,83,171 7 4	17,91,91,326 4 0

N. T. CHAWATHEY,
Chief Accountant.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } Auditor.

Bombay, 27th February 1931.

H. B. SHIVDASANI,
Chief Officer.

APPENDIX IV.

GENERAL ACCOUNT.

Revenue.

Budget estimate for the year 1929-1930.	Statement of receipts.	Actual receipts for the year ending March 1930.		
Rs.		Rs.	a.	p.
	RENTS AND OTHER PROCEEDS OF PROPERTIES.			
	1—Schedule C.			
43,957	The Flats	49,527	10	11
10	" Kennedy Sea Face	10	0	0
502	" Cooperage Plot	713	1	0
35,922	" Marine Lines Estate	34,309	0	2
42,025	" Wellington Lines Plot	42,108	2	0
37,273	" Wodehouse Road Plot	37,081	3	4
79,661	" Hornby Road Plot	80,804	5	1
12,871	" Plot south of Crawford Market	12,870	9	0
11,699	" Plot north of Municipal Offices	11,699	7	0
85,883	" Chowpatty Estate (west)	78,440	8	4
	" " " (east)	4,976	0	0
2,500	" Parel Estate	3,265	13	0
3,52,303				3,55,799 11 10
	2—Schedule D.			
4,187	The Connaught Road Estate	4,250	5	4
1,26,505	" Agripada Estate (west)	86,244	4	0
	" " " (central)	1,016	0	0
	" " " (east)	40,534	0	0
	" Lands at Matunga			
1,30,692				1,32,044 9 4
	3—Schedule E.			
1,06,933	Colaba Reclamation (Scheme 7)	1,05,590	10	1
636	Nepean Sea Road Reclamation (Scheme 49)	636	0	0
1,07,619				1,06,226 10 1
	4—Schedule F.			
204	Lands leased by Government (The Hornby Road Plot)	204	4	4
	5—Other lands and buildings vesting in the Board.			
	Schemes.			
35,670	Scheme No. 1 (First Nagpada)	36,973	2	5
4,06,428	" 2 (Princess Street)	3,85,728	4	0
5,16,139	" 3 (Sandhurst Road)	5,07,271	10	0
88,044	" 4 (Gamdovi)	89,753	8	0
1,64,678	" 5 (Dadar-Matunga)	1,71,807	1	5
33,834	" 6 (Sion-Matunga)	36,363	14	0
70,461	" 8 (Mandvi-Koliwada)	70,843	0	0
1,752	" 13 (Souter Street extension, eastwards)	2,017	0	0
41,713	" 27 (Mathew Road)	41,814	4	0
2,11,937	" 29 (Nowrojee Hill)	2,17,033	9	3
	" 30 (Souter Street extension, westwards)			
1,68,676	" 31 (Parel)	1,71,078	2	0
90,196	" 32 (East Agripada)	94,926	0	4
3,597	" 33 (Bhatwadi)	3,605	0	0
612	" 36 (Lamington Road)	614	0	0
3,72,386	" 37 (Sydenham Road)	3,66,826	4	10
16,565	" 41 (Undria Street)	20,395	15	6
33,110	" 43 (Parel central)	36,793	9	9
69,128	" 47 (Do. northern)	66,566	2	1
22,981	" 50 (Mazagaon)	14,425	8	0
25,004	" 52 (Worli)	28,414	2	6
9,316	" 53 (Foras Road)	11,182	0	0
55,574	" 54 (Kolbhatwadi)	57,541	15	0
62,514	" 56 (Dharavi)	66,351	11	9
1,50,000	" 57 (Wadala)	2,04,786	4	3
12,356	" 58 (Worli extension)	15,131	2	0
10,000	" 59 (Sewri-Koliwada)	19,352	14	9
1,04,077	" 60 (Naigaum)	1,16,229	6	0
	" 61 (Ferguson Road)	276	0	0
1	" 62 (Love Lane)	2	0	0
3,500	" 66 (Mahalaxmi)	3,500	0	0
27,60,353				28,56,603 7
	Chawls.			
	(a) Permanent.			
20,000	Scheme No. 1, Agripada, 4 blocks	18,960	3	0
60,000	" 1, " 12 "	54,110	14	0
10,000	" 1, Nagpada, 2 "	9,680	7	0
61,500	" 2, Chandanwadi	58,411	10	0
5,700	" 2, Princess Street	5,651	2	0
65,000	" 3, Imamwada	60,519	11	0
25,000	" 3, Additional chawls at Agripada (6 blocks) .	28,396	12	0
2,50,300	Total carried over	2,35,730	11	0
83,71,071				34,50,878 11 5

Budget estimate for the year 1929-30.	Statement of receipts.	Actual receipts for the year ending March 1930.		
Rs.		Rs.	a.	p.
33,71,071	Brought forward		
	RENTS AND OTHER PROCEEDS OF PROPERTIES— <i>continued.</i>			
	<i>Chawls—continued.</i>			
	(a) Permanent— <i>continued.</i>			
	Brought forward ...	Rs.	a.	p.
2,50,200		2,35,730	11	0
10,000	Scheme No. 3, Chawls at Nagpada			
	(1 block) ...	9,194	3	0
20,000	" 5, Staff Quarters ...	21,569	9	0
4,500	" 6, Workmen's cottages ...	4,844	15	0
32,000	" 6, Staff Quarters ...	27,410	4	6
46,000	" 6, Ground floor cottages... ..	3,696	14	0
40,000	" 8, Mandvi-Koliwada ...	59,116	14	0
28,000	" 29, Nowrojee Hill ...	47,888	2	0
25,000	" 31, Soparibag ...	27,071	7	0
24,000	" 32, Mahars' Chawls ...	23,093	12	0
18,000	" 32, Kalapani ...	26,314	10	0
10,000	" 32, Kalapani Chawls (new). ..	21,091	10	0
48,000	" 32, Trusts Peons ...	8,921	2	0
90,000	" 37, Sydenham Road ...	55,940	12	0
1,05,000	" 50, Mazagaon ...	1,02,028	0	6
85,000	" 53, Bellasis Road ...	1,17,950	4	0
	" 62, Love Lane ...	87,233	15	0
		8,83,897	1	0
8,35,700	(b) Semi-permanent.			
300	Scheme No. 1, Nagpada and Agripada	270	0	0
80	" 2, Chandanwadi ...	123	12	0
70	" 3, Imamwada ...	81	0	0
800	" 3, Chowpati ...	1,155	0	0
10,000	" 3, Mahalaxmi ...	12,480	5	0
5,000	" 6, Sion-Matunga ...	4,633	1	0
500	" 29, Nowrojee Hill ...	588	13	0
7,000	" 31, Soparibag ...	8,007	14	0
21,000	" 32, East Agripada ...	22,733	6	0
800	" 37, Sydenham Road ...	1,491	13	0
600	" 53, Foras Road ...	934	12	0
4,000	" 57, Sewri Wadala ...	892	8	0
350	" 60, Naigaum ...	661	6	0
		54,053	10	0
8,86,200	Total, Chawls ...			
	<i>Mill companies' chawls.</i>			
39,538	Scheme No. 42 (Spring Mills) ...	39,538	0	0
25,000	" 65 (David Mills)		
.....	" 51 (Century Mills) ...	3	0	0
64,538	<i>Police Schemes.</i>			
8,094	Scheme No. 14 (Nagpada) ...	8,094	0	0
15,747	" 16 (Wodehouse Road) ...	15,747	0	0
2,910	" 17 (Duncan Road) ...	2,910	0	0
1,781	" 18 (Shepherd Road) ...	1,781	0	0
9,414	" 19 (Agripada) ...	9,414	0	0
4,219	" 23 (Connaught Road) ...	4,219	0	0
13,145	" 24 (Princess Street) ...	13,145	0	0
6,678	" 25 (Gamdevi) ...	6,678	0	0
42,317	" 34 (Lamington Road) ...	42,317	0	0
10,676	" 35 (Sandhurst Road, west) ...	10,676	0	0
55,018	" 39 (" " east) ...	55,018	0	0
68,750	" 40 (Byculla) ...	68,750	0	0
20,863	" 44 (Maharbadvi) ...	20,863	0	0
47,876	" 45 (Palton Road) ...	47,876	0	0
43,817	" 46 (Naigaum) ...	43,817	0	0
38,485	" 48 (Mahim) ...	38,485	0	0
29,937	" 55 (Chinchbunder) ...	29,937	0	0
35,836	" 55A (Mazgaon) ...	35,836	0	0
33,779	" 63 (King's Circle) ...	33,779	0	0
1,80,000	" 67 (Armed Police at Naigaum) ...	1,60,124	0	0
9,000	" 70 (Arthur Road) ...	26,202	0	0
		6,75,668	0	0
6,78,842	Total revenue from estates ...			
	6.—Receipts from Municipality, etc.			
	Refund of municipal taxes—	Rs.	a.	p.
	Schedule C, Parcel Estate ...	284	10	0
	Chowpati West Estate ...	15	10	0
	Other Schedule C lands		
		300	4	0
	" D, West Agripada ...	2,586	5	10
	Other Schedule D lands		
		2,586	5	10
50,00,151	Carried over ...	2,886	9	10
		51,04,038	6	5

Budget estimate for the year 1929-30.	Statement of receipts.	Actual receipts for the year ending March 1930.	
Rs.		Rs. a. p.	Rs. a. p.
50,00,151	Brought forward ...	2,886 9 10	51,04,038 6 5
	<i>6.—Receipts from Municipality, etc.—continued.</i>		
	<i>Schemes.</i>		
	Refund of Municipal taxes—	Rs. a. p.	
	Scheme No. 2 (Princess Street) ...	44 9 0	
	" 3 (Sandhurst Road) ...	576 7 0	
	" 4 (Gamdevi)	
	" 5 (Dadar-Matunga) ...	752 11 7	
	" 6 (Sion-Matunga) ...	4,547 1 3	
	" 8 (Mandvi-Koliwada)	
	" 27 (Mathew Road)	
	" 29 (Nowrojee Hill) ...	1,071 5 11	
	" 30 (Souter Street extension, westwards)	
	" 31 (Parel) ...	1,072 11 0	
	" 32 (East Agripada) ...	3,497 11 9	
	" 37 (Sydenham Road) ...	3,419 15 3	
	" 41 (Undria Street) ...	634 8 0	
	" 43 (Parel central) ...	326 1 0	
	" 47 (Parel northern) ...	1,903 15 0	
	" 50 (Mazagaon) ...	94 9 0	
	" 52 (Worli) ...	1,071 15 0	
	" 53 (Foras Road) ...	254 5 0	
	" 54 (Kolbhatwadi) ...	388 0 0	
	" 56 (Dharavi) ...	5,352 9 0	
	" 57 (Sewri Wadala) ...	9,066 7 7	
	" 58 (Worli extension) ...	169 2 0	
	" 59 (Sewri Koliwada) ...	217 3 0	
	" 60 (Naigaum) ...	963 15 0	
	" 61 (Fergusson Road) ...	70 14 0	
	" 62 (Love Lane)	
		35,491 0 4	
42,200	<i>Chawls permanent.</i>		
	Scheme No. 1 (Agripada, 4 blocks)	
	" 1 (" 12 ")	
	" 1 (Nagpada 2 ")	
	" 2 (Chandanwadi)	
	" 2 (Princess Street)	
	" 3 (Imamwada)	
	" 3 (Agripada, 6 blocks)	
	" 3 (Nagpada, 1 block)	
	" 5 (Staff Quarters)	
	" 8 (Mandvi Koliwada)	
	" 29 (Nowroji Hill)	
	" 31 (Soparibag)	
	" 32 (Mahars' chawls)	
	" 32 (Kalapani)	
	" 32 (Chawls for Trust peons)	
	" 50 (Mazagaon)	
	" 53 (Foras Road)	
		
	<i>Chawls semi-permanent.</i>		
	Scheme No. 1 (Nagpada and Agripada)	
	" 2 (Chandanwadi)	
	" 3 (Imamwada)	
	" 6 (Sion-Matunga)	
	" 29 (Nowroji Hill)	
	" 31 (Soparibag)	
	" 32 (East Agripada)	
	" 53 (Foras Road)	
		38,377 10 2
50,42,351	Total land revenue	51,42,416 0 7
23,74,500	Contribution from municipal funds under section 84 of Act.	22,92,678 6 8
	<i>7.—Miscellaneous.</i>		
.....	Unclaimed Wages Revenue ...	3,392 5 1	
2,00,000	Interest on investments ...	2,66,577 15 6	
149	Unclaimed deposits ...	18 3 3	
.....	Profit on sale of securities ...	8,081 2 0	
.....	Miscellaneous Revenue from Estates ...	500 0 0	
2,00,149	Total	2,78,569 9 10
76,17,000	Grand Total	77,13,664 1 1

N. T. CHAWATHEY,
Chief Accountant.

H. B. SHIVDASANI,
Chief Officer.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } Auditor.

Bombay, 27th February 1931.

APPENDIX V.
GENERAL ACCOUNT.
Expenditure.

Budget estimate for the year 1929-30.	Statement of charges.	Actual expenditure for the year ending March 1930.	
Rs.	MAINTENANCE OF PROPERTIES.	Rs.	a. p.
	1—Schedule C.		
12,100	The Flats	10,530	4 8
2,070	„ Cooperage Plot	1,915	12 10
2,428	„ Marine Lines Estate	2,251	1 9
2,450	„ Wellington Lines Plot	2,087	9 8
100	„ Chaupati Estate (West)	10	8 8
1,350	„ Parel Estate	595	2 1
50	„ Wodehouse Road	
.....*	Proportionate cost of management and establishment under sections 92 and 94 of Act	25,385	0 0
20,548			42,775 7 8
	2—Schedule D.		
1,300	The Agripada Estate, West	Cr. 692	11 6
	„ „ „ Central	
	„ „ „ East	
	Other lands	
.....*	Proportionate cost of management and establishment under sections 92 and 94 of Act	9,032	0 0
1,300			8,339 4 6
	3—Schedule E.		
50	Colaba Reclamation (Scheme No. 7)	0	3 4
.....*	Proportionate cost of management and establishment under sections 92 and 94 of Act	6,222	0 0
50			6,222 3 4
	4—Schedule F.		
.....*	Proportionate cost of management and establishment under sections 92 and 94 of Act	36	0 0
			36 0 0
	5—Other lands and buildings vesting in the Board.		
	(a) Schemes.		
200	The Scheme No. 1 (First Nagpada)	40	2 0
200	„ „ 2 (Princess Street)	127	7 0
21,970	„ „ 3 (Sandhurst Road)	18,389	1 0
250	„ „ 4 (Gámdevi Estate)	172	12 7
3,670	„ „ 5 (Dadar-Matunga)	1,655	7 10
9,440	„ „ 6 (Sion-Matunga)	6,886	6 0
100	„ „ 8 (Mandvi-Koliwada)	0	7 0
.....	„ „ 13 (Souter Street extension)	
10	„ „ 27 (Mathew Road)	8	2 0
12,960	„ „ 29 (Nowrojee Hill)	8,970	9 0
17,520	„ „ 31 (Parel)	14,472	15 1
27,600	„ „ 32 (East Agripada)	22,629	9 9
.....	„ „ 36 (Lamington Road)	
1,00,120	„ „ 37 (Sydenham Road)	84,447	13 4
7,910	„ „ 41 (Undria Street)	6,627	2 1
12,000	„ „ 43 (Parel central)	7,346	1 7
18,455	„ „ 47 (Parel northern)	12,565	6 4
200	„ „ 50 (Mazagaon)	Cr. 80	13 0
14,085	„ „ 52 (Worli)	8,712	3 9
500	„ „ 53 (Foras Road)	Cr. 6	12 4
2,170	„ „ 54 (Kolbbatwadi)	1,762	12 9
24,040	„ „ 56 (Dharavi)	17,700	10 5
74,090	„ „ 57 (Sewri Wadala)	67,612	0 0
4,320	„ „ 58 (Worli extension)	2,775	13 8
8,618	„ „ 59 (Sewri Koliwada)	8,038	5 3
29,900	„ „ 60 (Naigaum)	26,931	10 10
75	„ „ 61 (Fergusson Road)	
.....	„ „ 62 (Love Lane)	
500	„ „ 66 (Mahalaxmi)	387	9 8
3,90,903	Carried over total (a)	3,18,172	15 7
21,898	Carried over	57,372 15 6

* Vide footnote on next page.

Budget estimate for the year 1929-30.	Statement of charges.	Actual expenditure for the year ending March 1930.	
		Rs. a. p.	Rs. a. p.
Rs. 21,898	Brought forward ...	3,18,172 15 7	57,372 15 6
3,90,903	MAINTENANCE OF PROPERTIES—continued.		
	5.— <i>Other lands and buildings vesting in the Board—contd.</i>		
	(b) <i>Chawls, permanent.</i>		
	Scheme No. 1 (Agripada, 4 blocks) ...	11,682 6 3	
12,417	" " 1 (" " 12 ") ...	23,962 7 11	
27,738	" " 1 (Nagpada, 2 ") ...	5,729 12 3	
6,210	" " 2 (Chandanwadi) ...	30,602 11 3	
31,275	" " 2 (Princess Street) ...	2,382 5 0	
2,725	" " 3 (Imamwada) ...	22,941 9 0	
24,925	" " 3 (Agripada, 6 blocks) ...	13,363 1 7	
14,078	" " 3 (Nagpada, 1 block) ...	4,229 12 9	
4,995	" " 5 (Staff quarters) ...	5,485 2 6	
7,090	" " 6 (Workmen's cottages) ...	1,667 0 0	
2,005	" " 6 (Staff quarters) ...	7,332 4 2	
8,355	" " 6 Ground floor cottages ...	798 8 9	
15,020	" " 8 (Mandvi-Koliwada) ...	14,307 3 3	
18,625	" " 29 (Nowrojee Hill) ...	16,194 5 7	
12,753	" " 31 (Suparibag Road) ...	11,836 7 3	
10,325	" " 32 (Mahars' chawls) ...	9,094 3 2	
9,600	" " 32 (Kalapani) ...	8,530 8 7	
4,770	" " 32 Trust Peons ...	4,150 10 0	
8,570	" " 32 Kalapani chawls (new) ...	6,387 4 2	
21,800	" " 37 Chawls (in Sch. 43) ...	20,342 3 4	
42,950	" " 50 Mazagaon chawls ...	34,231 11 1	
52,710	" " 53 Bellasis Road chawls ...	50,507 7 0	
32,765	" " 62 Love Lane ...	24,350 13 4	
3,71,701	Total (b) ...	3,30,109 14 2	
	(c) <i>Chawls, semi-permanent.</i>		
12,745	Scheme No. 3 (Chaupati and Mahalaxmi) ...	11,929 12 2	
2,010	" " 6 (Sion-Matunga) ...	1,697 2 0	
260	" " 29 (Nowroji Hill) ...	164 11 11	
5,881	" " 31 (Parel) ...	5,016 7 11	
14,060	" " 32 (East Agripada) ...	12,769 1 9	
215	" " 37 (Sydenham Road) ...	63 4 4	
595	" " 53 (Bellasis Road) ...	566 11 6	
2,410	" " 57 (Sewri Wadala) ...	2,159 9 7	
175	" " 60 (Naigaum) ...	127 4 3	
.....	" " 66 (Mahalaxmi)	
38,351	Total (c) ...	34,494 1 5	
8,00,955	Total (a), (b) and (c)	6,82,776 15 2
*4,07,800	<i>Proportionate cost of management and establishment relating to (a), (b) and (c).</i>	4,72,697 0 0
	6.— <i>Maintenance of streets.</i>		
300	Schedule C (Wodehouse Road & Chawpati west) ...	297 3 1	
5,000	" D (West Agripada Estate) ...	3,869 3 2	
900	Scheme No. 1 (First Nagpada) ...	876 2 3	
3,400	" 2 (Princess Street) ...	3,326 0 0	
2,100	" 3 (Sandhurst Road) ...	2,048 7 6	
5,000	" 4 (Gamdevi) ...	3,686 6 4	
34,500	" 5 (Dadar-Matunga) ...	32,254 8 5	
28,500	" 6 (Sion-Matunga) ...	26,623 0 7	
1,300	" 8 (Mandvi-Koliwada) ...	1,199 7 8	
300	" 12 (Connaught Road) ...	69 13 9	
400	" 27 (Mathew Road) ...	377 4 5	
700	" 29 (Nowrojee Hill) ...	513 15 3	
13,550	" 31 (Parel) ...	12,693 9 5	
400	" 32 (East Agripada) ...	397 12 7	
2,400	" 37 (Sydenham Road) ...	2,396 6 9	
400	" 41 (Undria Street) ...	387 2 2	
800	" 43 (Parel Central) ...	753 15 7	
1,600	" 47 (Parel Northern) ...	1,476 4 5	
20,000	" 52 (Worli) ...	17,390 9 1	
500	" 53 (Foras Road) ...	285 3 10	
400	" 54 (Kolhatwadi) ...	390 12 7	
6,300	" 57 (Sewri Wadala) ...	6,273 11 10	
700	" 58 (Worli extension) ...	584 15 0	
11,500	" 60 (Naigaum) ...	10,925 0 1	
800	" 61 (Fergusson Road) ...	771 4 3	
6,000	" 66 (Mahalaxmi) ...	4,993 8 2	
100	" 69 (Bycolla Bridge)	
800	" 71 (Chawpati Street) ...	639 4 11	
1,000	" 56 (Dharavi) ...	889 13 3	
1,49,550			1,36,435 14 4
13,80,303	Total expenditure on estates Carried over	13,49,282 13 0

*Distributed over items Nos. 1 to 5 shown in italics.

Budget estimate for the year 1929-30.	Statement of charges.		Actual expenditure for the year ending March 1930.					
			Rs.	a.	p.	Rs.	a.	p.
Rs. 13,80,203	Brought forward			13,49,262	18	0
	7.—Interest and sinking fund charges.							
83,06,780	Interest on debenture loans	92,75,475	2	2			
6,59,537	Sinking fund	6,59,537	0	0			
89,66,317						89,35,012	2	2
	8.—Miscellaneous.							
.....	Unclaimed deposits (revenue paid)	340	0	0			
.....	Miscellaneous					
						340	0	0
1,03,46,520	Grand Total			1,02,84,634	15	2

N. T. CHAWATHEY,
Chief Accountant.

H. B. SHIVDASANI,
Chief Officer.

Examined and found correct.

S. K. MEHTA,
Examiner, Local Fund Accounts. } Auditor.

Bombay, 27th February 1931.