

REPORT
OF
THE DAMODAR VALLEY
CORPORATION ENQUIRY
COMMITTEE

(1952-53)



सत्यमेव जयते

3rd June, 1953

X9(D26).253.16,dN48.N5

28
058101

PRINTED IN INDIA BY THE MANAGER
OF INDIA PRESS, NEW DELHI. 1954



REPORT
OF
THE DAMODAR VALLEY CORPORATION
ENQUIRY COMMITTEE

(1952-53)

3rd June 1953

CONTENTS

I

	PAGES
CHAPTER I—INTRODUCTORY	I
Appointment of the Committee	1—3
Visits to Other River Valley Schemes	3
Discussions and Consultations.	3—4
Period of Enquiry	4
Plan of the Report.	4—5
CHAPTER II—HISTORICAL	6
The Damodar and Its Problems	6
Flood Protection Measures	6—7
The 1943 Flood and After	7—10
Mr. Voorduin's Preliminary Memorandum	10—12
The U. S. A. Technical Mission	12
The Scheme Progresses	12—13
The Corporation Takes Shape	13
The Damodar Valley Corporation Bill	13—15
A Broad Outline of the Act	15—17
CHAPTER III—LAND RECLAMATION AND REHABILITATION WORKS UNDERTAKEN BY THE DAMODAR VALLEY CORPORATION	18
Nature of Problem	18
Resettlement Policy	18—21
Agency of Resettlement	21—22
Method of Payment of Compensation	22—24
Resttlement Colonies	25
Land Reclamation	25—26
Cost of Land Reclamation	26—29
Salary of the Director of Rehabilitation	29
Staff	30—31
Salaries	32
Sanction of Posts	32

II

CHAPTER IV—THE CHANGES IN THE DESIGN AND CONSTRUCTION FEATURES OF THE TILAIYA DAM	33
Preliminary	33—35
Changes in Design and Construction Features	35—38
CHAPTER V—Omitted	
CHAPTER VI—THE PLANNING AND PURCHASE OF STORES AND EQUIPMENT FOR WORKS ON DAMODAR VALLEY CORPORATION AND THE PROCEDURE THEREFOR	39
Preliminary	39
Planning of Equipment and Stores	39—40
Planning of Stores and Equipment by the Corporation	40—41

	PAGES
Purchase of Stores and Equipment	41
Corporation's Purchase Procedure	42—43
Utilization of Government Agencies for Purchases	43—48
Standardization	48—49
Agency of Inspection	49—53
CHAPTER VII—THE APPOINTMENT OF A CHIEF ENGINEER FOR THE DAMODAR VALLEY CORPORATION	54
Introductory; Importance of Chief Engineer	54
Search for a Chief Engineer : First Prize May, 1948—March, 1949	54—55
Bargaining for Chief Engineer ; March —July, 1949	55—56
Difficulties of Dollar Exchange	60—62
The Prime Minister Helps	62
Chairman DVC's Personal Efforts in America	62—63
Twenty Months Elapse Without a Chief Engineer : Public Opinion Hardens	63—64
Search for an Indian Chief Engineer	64—65
Last Phase : Search for a Chief Engineer Ends : Mr. Komora—Appointed—DVC Censured	65—67
The Estimates Committee's Criticism Considered	67—70
Conclusion	70
CHAPTER VIII—THE ADEQUACY OF THE DAMODAR VALLEY CORPORATION ACT, 1948—INTRODUCTORY	71—72
Why a Public Corporation	72—73
Drawbacks of a Departmental Agency	73
Other Experiments	73—76
Implications of Acceptance of the Corporation Idea : Limited Governmental and Parliamentary Control.—Limitations on Powers of Corporations Envisaged	76—79
Constitution and Membership for the Damodar Valley Corporation	79—80
Strength of the Corporation	80
Qualifications of Members	80—83
"Policy-making" versus "Functional Body"	83—84
Appointment of Certain Superior Officers	84—85
Other Limitations on the Autonomy of the Corporation : Governmental and Parliamentary Control	86—87
Financial Provisions	87—88
Audit and Accounts	88
Advisory Committees	88—92
Functions of the Corporation	92—93
Priorities to be Fixed by Central Government	93
Future set-up for Large River Valley Schemes Envisaged by Estimates Committee	94—96
Land Acquisition	96—97
CHAPTER IX—ORGANISATIONAL SET-UP OF THE DAMODAR VALLEY CORPORATION—INTRODUCTORY	98
Organisation History	98—99
Administrative Set-up	99—100

	PAGES
Engineering Set-up	100—102
Foreign Personnel	102—103
Soil Conservation Department	103
Electrical Department	103—104
Legal Division	104
Personnel Policy	104—105
Headquarters of the Corporation	105—107
General	107—108
CHAPTER X—CONCLUSION AND ACKNOWLEDGEMENTS.	109
Acknowledgements	110
CHAPTER XI—SUMMARY OF CONCLUSIONS AND RECOMMENDATIONS	111—119
Index Map Showing Damodar Valley Installations	
APPENDICES	
I. Copy of Government of India Resolution setting up the Committee	120—121
II. Extracts from the Financial Adviser's Reports	122—123
III. Committee's letter on the Interpretation of the Terms of Reference and Government's Reply	124—125
IV. List of Witnesses	126—127
V. Average Useful Life of Machinery	128—132
VI. Estimates of Major Projects as Revised from Time to Time	(omitted)
VII. Benefits	133—135
VIII. Draft Amendment of Section 50 of the Act	136—137
IX. Present Organisational Set-up	138—148
X. Abstract of the Organisation and Classification of the Personnel	149—152