

CWPC-32  
10000

CENTRAL WATER AND POWER COMMISSION  
MINISTRY OF IRRIGATION AND POWER



# REPORT

OF THE  
CONSTRUCTION  
PLANT & MACHINERY  
COMMITTEE



**Report of the Construction Plant  
and Machinery Committee**

# **Report Of the Construction Plant and Machinery Committee**



**GOVERNMENT OF INDIA  
Ministry of Irrigation and Power  
Central Water & Power Commission**

**C.W.P.C. No. 37**

First Printed 1954

Reprinted 1958

PRINTED IN INDIA, BY THE MANAGER, GOVT. OF INDIA PRESS,  
NASIK ROAD, PUBLISHED BY THE MANAGER OF PUBLICATIONS, DELHI  
1959

*Price: Rs. 24-00 or 37sh.*

# CONTENTS

## PART I

### PAGES

|                                                                        |            |
|------------------------------------------------------------------------|------------|
| <b>CHAPTER ONE—<i>Introductory</i></b>                                 | <b>1—6</b> |
| 1.01 Appointment of the Committee and its Terms of Reference . . . . . | 1          |
| 1.02 Personnel of the Committee . . . . .                              | 2          |
| 1.03 Projects Visited . . . . .                                        | 2          |
| 1.04 Interim Report . . . . .                                          | 3          |
| 1.05 Additional Work . . . . .                                         | 3          |
| 1.06 Record of the Committee . . . . .                                 | 3          |
| 1.07 Foreword . . . . .                                                | 3          |
| 1.08 Acknowledgement . . . . .                                         | 6          |

## PART II—REPORT

|                                                                        |             |
|------------------------------------------------------------------------|-------------|
| <b>CHAPTER TWO—<i>Plant Planning</i></b>                               | <b>9—17</b> |
| 2.01 Project Design . . . . .                                          | 9           |
| 2.02 Study of Materials . . . . .                                      | 9           |
| 2.03 Schedule of Quantities . . . . .                                  | 10          |
| 2.04 Selection of Equipment . . . . .                                  | 10          |
| 2.05 Alternative Plans . . . . .                                       | 12          |
| 2.06 Management Factor . . . . .                                       | 12          |
| 2.07 Equipment Pool . . . . .                                          | 13          |
| 2.08 Standardisation . . . . .                                         | 14          |
| 2.09 Factors Contributing to Unsatisfactory State at Present . . . . . | 14          |
| 2.10 Effects of Non-standardisation . . . . .                          | 15          |
| 2.11 Standardisation of Power Units . . . . .                          | 16          |
| 2.12 ( <i>Omitted</i> ) . . . . .                                      | 16          |
| 2.13 Standardisation on Sizes . . . . .                                | 16          |

|                                                       |              |
|-------------------------------------------------------|--------------|
| <b>CHAPTER THREE—<i>Administration</i></b>            | <b>18—32</b> |
| 3.01 Factors Controlling Project Efficiency . . . . . | 18           |
| 3.02 Planning and Administration . . . . .            | 18           |
| 3.03 Delegation of Authority . . . . .                | 18           |
| 3.04 Line and Staff Organisation . . . . .            | 19           |
| 3.05 Co-operation in Administration . . . . .         | 19           |
| 3.06 Suggested Organisation . . . . .                 | 19           |
| 3.07 Chart I as a Concept of Organisation . . . . .   | 19           |
| 3.08 Variation in Project Organisation . . . . .      | 19           |

|                                                               | PAGES |
|---------------------------------------------------------------|-------|
| 3.09 Existing P. W. D. Organisation . . . . .                 | 20    |
| 3.10 P. W. D. System's Original Purpose . . . . .             | 20    |
| 3.11 Designation used in Chart I . . . . .                    | 21    |
| 3.12 Organisation and the Financial Adviser . . . . .         | 21    |
| 3.13 Limitations of Chart I . . . . .                         | 21    |
| 3.14 Chart of Organisation . . . . .                          | 21    |
| 3.15 Analysis of Chart I . . . . .                            | 21    |
| 3.16 Codifying of Functions . . . . .                         | 29    |
| 3.17 Codification Necessary in India . . . . .                | 29    |
| 3.18 Financial Limit of Mechanised P. W. D. Charges . . . . . | 29    |
| 3.19 Proper Placement of Authority . . . . .                  | 30    |
| 3.20 Direct Control . . . . .                                 | 30    |
| 3.21 Decentralisation of Powers . . . . .                     | 30    |
| 3.22 Necessity for Rapid Decisions . . . . .                  | 31    |
| 3.23 Modern Facilities . . . . .                              | 31    |
| 3.24 Phasing of Work . . . . .                                | 31    |
| 3.25 Modification of Designs . . . . .                        | 31    |
| 3.26 Separation of Design and Construction . . . . .          | 32    |
| 3.27 Decision as to Means of Executing Projects . . . . .     | 32    |

#### CHAPTER FOUR—*Personnel*

33—44

|                                                                     |    |
|---------------------------------------------------------------------|----|
| 4.01 Need for Personnel Policy . . . . .                            | 33 |
| 4.02 Present Status in India . . . . .                              | 33 |
| 4.03 Facets of a Modern Personnel Policy . . . . .                  | 34 |
| 4.04 Personnel Evaluation by Tests and Testing . . . . .            | 34 |
| 4.05 Recruiting of Personnel . . . . .                              | 34 |
| 4.06 Corruption in Personnel Selection . . . . .                    | 35 |
| 4.07 Retention of Trained Personnel . . . . .                       | 35 |
| 4.08 Criteria for Selection . . . . .                               | 35 |
| 4.09 Application Forms . . . . .                                    | 36 |
| 4.10 Applications of Non-literate Candidates . . . . .              | 36 |
| 4.11 Evaluation of Applications . . . . .                           | 36 |
| 4.12 Training . . . . .                                             | 36 |
| 4.13 Foreign Training . . . . .                                     | 37 |
| 4.14 Seminars . . . . .                                             | 37 |
| 4.15 Lack of Co-ordinated Programme . . . . .                       | 37 |
| 4.16 Training of Operators and Mechanics in U.S.A. and U.K. . . . . | 37 |
| 4.17 Indian Army Standards . . . . .                                | 38 |
| 4.18 Testing Candidates for Training . . . . .                      | 38 |

|      |                                                           |    |
|------|-----------------------------------------------------------|----|
| 4.19 | Adequate Supervision of Operators and Mechanics . . . . . | 38 |
| 4.20 | Standard of Operation in India . . . . .                  | 38 |
| 4.21 | C. W. & P. C. Training Scheme . . . . .                   | 39 |
| 4.22 | Service Records of Operators . . . . .                    | 40 |
| 4.23 | Improvement of Maintenance . . . . .                      | 40 |
| 4.24 | Maintenance of Constructive Work Relationship . . . . .   | 40 |
| 4.25 | Motivation of Employees . . . . .                         | 42 |
| 4.26 | Payment by the Holiday . . . . .                          | 42 |
| 4.27 | Continuity of Work . . . . .                              | 42 |
| 4.28 | Gratuity and Contributive Provident Fund . . . . .        | 42 |
| 4.29 | The Incentive Wage . . . . .                              | 42 |
| 4.30 | Foreign Personnel . . . . .                               | 43 |
| 4.31 | Pay Scales . . . . .                                      | 43 |

CHAPTER FIVE—*Operation and Maintenance*

45—55

|      |                                                            |    |
|------|------------------------------------------------------------|----|
| 5.01 | Factors Affecting Operational Costs . . . . .              | 45 |
| 5.02 | Operational Standards . . . . .                            | 45 |
| 5.03 | Conditions Affecting Performance . . . . .                 | 46 |
| 5.04 | Importance of Haul Roads . . . . .                         | 46 |
| 5.05 | Loading from Borrow Areas . . . . .                        | 47 |
| 5.06 | Dropping and Compacting . . . . .                          | 47 |
| 5.07 | Personal Requirements for Increasing Efficiency . . . . .  | 48 |
| 5.08 | Importance of Maintenance . . . . .                        | 48 |
| 5.09 | Periodical Inspection . . . . .                            | 49 |
| 5.10 | Methods of Maintenance . . . . .                           | 50 |
| 5.11 | Plant Requirements for Servicing and Maintenance . . . . . | 50 |
| 5.12 | Field Repair Shop . . . . .                                | 51 |
| 5.13 | Fast Moving Supplies . . . . .                             | 51 |
| 5.14 | Servicing Times . . . . .                                  | 51 |
| 5.15 | Maintenance "Set-up" . . . . .                             | 52 |
| 5.16 | Control of Inspection . . . . .                            | 52 |
| 5.17 | Control of Servicing Team . . . . .                        | 52 |
| 5.18 | Care of Tyres . . . . .                                    | 52 |
| 5.19 | Cleanliness, an Aid to Efficiency . . . . .                | 53 |
| 5.20 | Storage and Dispensing . . . . .                           | 53 |
| 5.21 | Misuse of Oils and Lubricants . . . . .                    | 53 |
| 5.22 | Division of Maintenance Personnel . . . . .                | 54 |
| 5.23 | Control of Maintenance Teams . . . . .                     | 55 |
| 5.24 | Major Field Repairs . . . . .                              | 55 |

CHAPTER SIX—*Workshop Overhaul and Repair*

56—63

|                                                                    |    |
|--------------------------------------------------------------------|----|
| 6.01 Importance of Economic Deployment of Labour in Plant Overhaul | 56 |
| 6.02 Group Operations . . . . .                                    | 56 |
| 6.03 Over Employment of Assistant Labour . . . . .                 | 56 |
| 6.04 Use of Operators in Workshops . . . . .                       | 57 |
| 6.05 Inspection of Work . . . . .                                  | 57 |
| 6.06 Importance of Quick Field Repairs . . . . .                   | 57 |
| 6.07 Planning of Overhauls . . . . .                               | 57 |
| 6.08 Principal Internal Purpose of Workshops . . . . .             | 58 |
| 6.09 Continuity of Work and Breakdown into Sections . . . . .      | 58 |
| 6.10 Functions of Progress and Inspection Department . . . . .     | 59 |
| 6.11 Standards of Overhaul . . . . .                               | 60 |
| 6.12 Cleanliness in Overhaul . . . . .                             | 60 |
| 6.13 Mechanical Handling in Workshops . . . . .                    | 60 |
| 6.14 Equipment used in Fitting Bays and Fitting Shops . . . . .    | 61 |
| 6.15 Fuel Pump Overhaul and Injector Testing . . . . .             | 61 |
| 6.16 Engine and Load Testing . . . . .                             | 62 |
| 6.17 Internal Stores Efficiency . . . . .                          | 62 |
| 6.18 Reclamation of Parts and Reconditioning . . . . .             | 62 |
| 6.19 Importance of Recording Component Part Changes . . . . .      | 63 |

CHAPTER SEVEN—*Supplies and Spare Parts*

64—75

|                                                                       |    |
|-----------------------------------------------------------------------|----|
| 7.01 Overstocking of Spares Without Attendant Efficiency . . . . .    | 64 |
| 7.02 Standardisation in Relation to Supplies of Spare Parts . . . . . | 64 |
| 7.03 Factors Affecting Requirements of Spares . . . . .               | 64 |
| 7.04 Reasons Leading to Overstocking . . . . .                        | 65 |
| 7.05 D. G. S. & D. Price Agreements and Rate Contract . . . . .       | 65 |
| 7.06 Stores Purchase Committee . . . . .                              | 66 |
| 7.07 Estimating Purchase of Spare Parts . . . . .                     | 67 |
| 7.08 Forward Stocking . . . . .                                       | 67 |
| 7.09 Project Interchange of Spares . . . . .                          | 68 |
| 7.10 Disposal of Surplus Spares . . . . .                             | 68 |
| 7.11 Spares Necessary in Terms of Depreciation . . . . .              | 69 |
| 7.12 Scheduling Spares Over the Life of Equipment . . . . .           | 69 |
| 7.13 Stock to be Held in Project Stores . . . . .                     | 69 |
| 7.14 Residual Spare Parts . . . . .                                   | 70 |
| 7.15 Other Materials Necessary for Operation . . . . .                | 71 |
| 7.16 Delay in Issue of Spares and Supplies . . . . .                  | 71 |
| 7.17 Worn-out Parts—Disposal and Reclamation . . . . .                | 71 |

|                                                                    | PAGES        |
|--------------------------------------------------------------------|--------------|
| 7.18 Packing and Handling of Spares . . . . .                      | 71           |
| 7.19 Storage of Tyres and Tubes . . . . .                          | 72           |
| 7.20 Dangers of Overstocking . . . . .                             | 72           |
| 7.21 Genuine Spares . . . . .                                      | 73           |
| 7.22 Manufacture of Spares in India . . . . .                      | 73           |
| 7.23 Import of Spare Parts . . . . .                               | 74           |
| 7.24 Manufacturing Difficulties . . . . .                          | 74           |
| 7.25 Restrictions on Import of Ball Bearings . . . . .             | 75           |
| 7.26 User Licences to Projects . . . . .                           | 75           |
| <b>CHAPTER EIGHT—Cost Accounting</b>                               | <b>76—80</b> |
| 8.01 Importance of Cost Accounting . . . . .                       | 76           |
| 8.02 Cost Accounting in Relation to Contract Work . . . . .        | 76           |
| 8.03 Cost Accounting in Relation to Departmental Work . . . . .    | 76           |
| 8.04 Lack of Cost Account System on Projects . . . . .             | 77           |
| 8.05 Limitations of Present System of Accounting . . . . .         | 77           |
| 8.06 Cost Accounting Organisation . . . . .                        | 78           |
| 8.07 Duties of the Organisation . . . . .                          | 78           |
| 8.08 Accounts Classification . . . . .                             | 79           |
| 8.09 Organisation . . . . .                                        | 79           |
| <b>CHAPTER NINE—Accounting for Capital Equipment</b>               | <b>81—88</b> |
| 9.01 Introduction . . . . .                                        | 81           |
| 9.02 Tools and Plant on Projects . . . . .                         | 81           |
| 9.03 Special T. & P. (Suspense) . . . . .                          | 81           |
| 9.04 Special T. & P. (Charged) . . . . .                           | 82           |
| 9.05 Minor T. & P. (Charged) . . . . .                             | 82           |
| 9.06 Ordinary T. & P. (Overheads) . . . . .                        | 82           |
| 9.07 Accounting Procedure for Special T. & P. (Suspense) . . . . . | 82           |
| 9.08 Depreciation . . . . .                                        | 83           |
| 9.09 Methods of Calculating Depreciation . . . . .                 | 83           |
| 9.10 Decreasing Rate of Depreciation . . . . .                     | 83           |
| 9.11 Straight Line Depreciation . . . . .                          | 83           |
| 9.12 Fixing the Life . . . . .                                     | 83           |
| 9.13 Salvage Value . . . . .                                       | 85           |
| 9.14 Interest on Capital . . . . .                                 | 87           |
| <b>CHAPTER TEN—Accounting for Major Repairs</b>                    | <b>89—94</b> |
| 10.01 Definition . . . . .                                         | 89           |
| 10.02 Wide Variations in Actual Costs of Major Repairs . . . . .   | 90           |
| 10.03 Cost Data Cover Short Period . . . . .                       | 90           |

|                                                                                    | PAGES   |
|------------------------------------------------------------------------------------|---------|
| 10.04 Flat Rate Charge . . . . .                                                   | 90      |
| 10.05 Adequacy of the Rate . . . . .                                               | 92      |
| 10.06 Annual Expenditure on Major Repairs . . . . .                                | 92      |
| 10.07 Account Procedure . . . . .                                                  | 93      |
| 10.08 Personnel Required for Major Repairs . . . . .                               | 93      |
| 10.09 Tyres, Tubes, etc. . . . .                                                   | 93      |
| CHAPTER ELEVEN— <i>Accounting for Operation and Maintenance</i>                    | 95—99   |
| 11.01 General Outline . . . . .                                                    | 95      |
| 11.02 Fuels and Lubes . . . . .                                                    | 95      |
| 11.03 Operating Personnel . . . . .                                                | 97      |
| 11.04 Maintenance Crews . . . . .                                                  | 97      |
| 11.05 Spares and Other Stores . . . . .                                            | 98      |
| 11.06 Overheads . . . . .                                                          | 99      |
| CHAPTER TWELVE— <i>Accounting for Ownership and Running Charges per Plant Hour</i> | 100—102 |
| 12.01 Main Sub-heads . . . . .                                                     | 100     |
| 12.02 Working Equipment Through Suspense Account . . . . .                         | 100     |
| 12.03 Estimates for Ownership and Running Costs . . . . .                          | 101     |
| 12.04 Sub-dividing Charges of Maintenance Teams . . . . .                          | 101     |
| 12.05 Credit Side Estimates . . . . .                                              | 101     |
| 12.06 Plant Hour Cost . . . . .                                                    | 102     |
| CHAPTER THIRTEEN— <i>Record Keeping for Machinery</i>                              | 103—105 |
| 13.01 Log Books and History Books Used for Different Purposes . . . . .            | 103     |
| 13.02 Study of Various Forms . . . . .                                             | 103     |
| 13.03 Correct use of Log Books . . . . .                                           | 103     |
| 13.04 Correct use of History Books . . . . .                                       | 103     |
| 13.05 Log Book Details . . . . .                                                   | 104     |
| 13.06 Abstract Log Book by Sub-groups of Equipment . . . . .                       | 104     |
| 13.07 Importance of Log Books . . . . .                                            | 104     |
| 13.08 History Book Details . . . . .                                               | 104     |
| 13.09 Tyre Record . . . . .                                                        | 105     |
| 13.10 Correlation of Records . . . . .                                             | 105     |
| CHAPTER FOURTEEN— <i>Unit Cost of Earthwork</i>                                    | 106—127 |
| 14.01 Components of Cost . . . . .                                                 | 106     |
| 14.02 Proper Classification of Items . . . . .                                     | 106     |
| 14.03 Measurements of Works . . . . .                                              | 106     |
| 14.04 Machinery Cost . . . . .                                                     | 107     |
| 14.05 Credits to Capital Accounts . . . . .                                        | 108     |

|                                                                       | PAGES          |
|-----------------------------------------------------------------------|----------------|
| 14.06 Credits to Running Costs . . . . .                              | 108            |
| 14.07 Accounts of Minor Equipment . . . . .                           | 108            |
| 14.08 Other Charges . . . . .                                         | 108            |
| 14.09 Distributive Accounts . . . . .                                 | 108            |
| 14.10 Study of Reserve Funds . . . . .                                | 109            |
| 14.11 Indirect Components of Units Rates . . . . .                    | 109            |
| 14.12 Interest on Cost of Capital Equipment . . . . .                 | 110            |
| 14.13 Labour Amenities . . . . .                                      | 110            |
| 14.14 Stock Losses . . . . .                                          | 111            |
| 14.15 Overhead and Centage Charges . . . . .                          | 111            |
| 14.16 Complete Details Necessary for Appraisal of Unit Rate . . . . . | 111            |
| 14.17 Unit Rates on Projects . . . . .                                | 111            |
| 14.18 Lower Bhavani Project . . . . .                                 | 112            |
| 14.19 Tungabhadra Project . . . . .                                   | 114            |
| 14.20 Gangapur Project . . . . .                                      | 116            |
| 14.21 Hirakud Project . . . . .                                       | 118            |
| 14.22 Damodar Valley Corporation Projects . . . . .                   | 121            |
| 14.23 Bhakra Dam . . . . .                                            | 125            |
| 14.24 Nangal Power Canal . . . . .                                    | 125            |
| <b>CHAPTER FIFTEEN—Manual Labour Vs. Machinery</b>                    | <b>128—136</b> |
| 15.01 Unemployment . . . . .                                          | 128            |
| 15.02 Deciding Sphere of Mechanised Jobs . . . . .                    | 128            |
| 15.03 Production Schedules . . . . .                                  | 129            |
| 15.04 Specification Requirements of Modern Projects . . . . .         | 129            |
| 15.05 Special Use of Mechanisation . . . . .                          | 130            |
| 15.06 Manual Labour and Trucks Vs. Earth-moving Machinery . . . . .   | 130            |
| 15.07 No Shortage of Labour in Our Country. . . . .                   | 131            |
| 15.08 Our Economic Structure . . . . .                                | 131            |
| 15.09 Necessity of Improving Technique of Manual Labour . . . . .     | 131            |
| 15.10 Labour Consciousness to Their Amenities . . . . .               | 132            |
| 15.11 Earthworks are More Economical . . . . .                        | 133            |
| 15.12 Observations on Canal Earthwork . . . . .                       | 134            |
| 15.13 Observations on Earthen Dams . . . . .                          | 135            |

#### PART III—SUMMARY

|                                                    |                |
|----------------------------------------------------|----------------|
| <b>CHAPTER SIXTEEN—Summary and Recommendations</b> | <b>139—146</b> |
|----------------------------------------------------|----------------|

#### PART IV

|                                                           |         |
|-----------------------------------------------------------|---------|
| Meetings of the Coordination Board of Ministers . . . . . | 149—158 |
|-----------------------------------------------------------|---------|

## PART V—APPENDICES

|                                                                                |                |
|--------------------------------------------------------------------------------|----------------|
| <b>1. INTRODUCTORY</b>                                                         | <b>161—167</b> |
| 1.1 Government of India's Letter Appointing the Committee . . . . .            | 161            |
| 1.2 Itinerary of Contacts . . . . .                                            | 164            |
| 1.3 Selected Bibliography on Earth-moving Machinery . . . . .                  | 165            |
| <b>2. PERSONNEL AND ADMINISTRATION</b>                                         | <b>168—180</b> |
| 2.1 Bibliography on Personnel and Administration . . . . .                     | 168            |
| 2.2 U.P.S.C. Application Form . . . . .                                        | 169            |
| 2.3 Application for Federal Employment . . . . .                               | 170            |
| 2.4 T.C.M. Prospects—Training of Indian Nationals Abroad . . . . .             | 171            |
| 2.5 Indian Army—Operator Excavating Machinery . . . . .                        | 172            |
| 2.6 Pay Scales . . . . .                                                       | 174            |
| 2.7 Project Allowance . . . . .                                                | 177            |
| <b>3. ABSTRACT OF MACHINERY STATISTICS</b>                                     | <b>181—205</b> |
| 3.1 Plant Population on Project . . . . .                                      | 181            |
| 3.2 Comparative Statement of Life Adopted for Depreciation . . . . .           | 185            |
| 3.3 Depreciation Major and Field Repairs—Committee's Recommendations . . . . . | 188            |
| 3.4 Percentage Utilisation of Equipment . . . . .                              | 191            |
| 3.5 Ownership and Operating Cost of Equipment on Projects (Actuals) . . . . .  | 194            |
| 3.6 Ownership and Operating Cost of Typical Machines . . . . .                 | 196            |
| 3.7 Unit Rates of Earthwork on Projects . . . . .                              | 198            |
| 3.8 Ratings of Efficiency of Equipment on Projects . . . . .                   | 202            |
| <b>4. FORMS</b>                                                                | <b>206—250</b> |
| 4.1 Equipment Record . . . . .                                                 | 206            |
| 4.2 Log Books . . . . .                                                        | 208            |
| 4.3 Abstract Log Book . . . . .                                                | 214            |
| 4.4 History Books . . . . .                                                    | 216            |
| 4.5 Tyre Record . . . . .                                                      | 222            |
| 4.6 Forms for Machinery Record . . . . .                                       | 223            |
| 4.6.1 Daily Operation Report . . . . .                                         | 224            |
| 4.6.2 Eight-hours Maintenance Chart . . . . .                                  | 225            |
| 4.6.3 Daily Field Repairs . . . . .                                            | 226            |
| 4.6.4 Daily Servicing Report . . . . .                                         | 227            |
| 4.6.5 Accident/Breakdown Report . . . . .                                      | 228            |
| 4.6.6 Shift Charge Report . . . . .                                            | 229            |
| 4.6.7 Weekly Plant Details and Progress Report . . . . .                       | Facing 230-    |
| 4.6.8 Acquittance of Materials Received . . . . .                              | 231            |
| 4.6.9 Advice of Transfer Debit between Sub-divisions . . . . .                 | 232            |

|                                                                                                            | PAGES          |
|------------------------------------------------------------------------------------------------------------|----------------|
| 4.7 Workshops Instruction . . . . .                                                                        | 233            |
| 4.8 Equipment Inspection Report . . . . .                                                                  | 237            |
| 4.9 Breakdown and Layout of Sections in an Engine Shop . . . . .                                           | 239            |
| 4.10 Engine Inspection Sheet . . . . .                                                                     | 240            |
| 4.11 Note on Job Cards . . . . .                                                                           | 242            |
| 4.12 Store Requisition . . . . .                                                                           | Facing 242     |
| 4.13 Numerical Classification . . . . .                                                                    | 244            |
| 4.14 Store Classification . . . . .                                                                        | 246            |
| 4.15 Statement of Plant Hours and Work Done . . . . .                                                      | 247            |
| 4.16 Depreciation and Operation Costs of Various Earth-moving Machines<br>Adjusted as per Debits . . . . . | 248            |
| <b>5. MANUAL LABOUR AND MACHINERY</b>                                                                      | <b>251—259</b> |
| 5.1 Manual Labour Vs. Earth-moving Machinery . . . . .                                                     | 251            |
| 5.2 Information of Some Large Earthworks Executed Manually . . . . .                                       | 255            |
| <b>6. INFORMATION COLLECTED FROM PROJECTS</b>                                                              | <b>260—422</b> |
| 6.1 Lower Bhavani Project Headwork . . . . .                                                               | 260            |
| 6.2 Tungabhadra Project . . . . .                                                                          | 288            |
| 6.3 Gangapur Project . . . . .                                                                             | 321            |
| 6.4 Hirakud Dam Project . . . . .                                                                          | 345            |
| 6.5 Damodar Valley Projects . . . . .                                                                      | 366            |
| 6.6 Bhakra Dam Project . . . . .                                                                           | 382            |
| 6.7 Nangal Project . . . . .                                                                               | 411            |
| <b>7. ASSISTANCE TO PROJECTS BY C. W. &amp; P. C.</b>                                                      | <b>423—427</b> |
| 7.1 Introductory . . . . .                                                                                 | 423            |
| 7.2 Technical Manpower . . . . .                                                                           | 423            |
| 7.3 Machinery and Spare Parts . . . . .                                                                    | 424            |
| 7.4 Cost Accounting . . . . .                                                                              | 426            |

## PART VI

Report of Construction Plant and Machinery Committee (Supplementary Report).  
431—441