

REPORT OF SELECTED BUILDINGS PROJECTS TEAM ON SLUM CLEARANCE

TEE ON PLAN PROJECTS NEW DELHI April, 1958



REPORT OF THE SELECTED BUILDINGS PROJECTS TEAM ON SLUM CLEARANCE

COMMITTEE ON PLAN PROJECTS NEW DELHI April, 1958. Composition of the Committee on Plan Projects for Public Works and Buildings Sector of the Second Five Year Plan

Chairman

Shri Govind Ballabh Pant, Union Minister for Home Affairs.

Members

Shri V. T. Krishnamachari, Deputy Chairman, Planning Commission.

Shri Morarji Desai, Union Minister for Finance.

Shri Gulzarilal Nanda, Union Minister for Planning, Labour and Employment.

Shri K. C. Reddy, Union Minister for Works, Housing & Supply.

Shri N. Sanjiva Reddy, Chief Minister, Andhra.

Dr. B. C. Roy, Chief Minister, West Bengal.

Secretary . '

Shri Indarjit Singh, Joint Secretary (Economy), Union Ministry of Finance.

Composition of the Team for Selected Buildings Projects

Leader

Shri S. K. Patil, Minister for Transport and Communications.

Members

Shri Sarup Singh, I.S.E. (Retd.), formerly Director, National Buildings Organisation.

Dr. Eng. A. Carbone, M.I.A.B.S.E., Consulting Engineer, Calcutta.

Shri C. P. Malik, Director, National Buildings Organisation (ex-officio)

Secretary

Shri T. S. Vedagiri.

General H. Williams, Director, Central Building Research Institute, Roorkee, has also kindly agreed to attend meetings of the Team and the Panels as and when he can spare time. He has, however, placed the facilities of the Central Buildings Research Institute at the disposal of the Team.



Minister of Transport and Communications, INDIA

New Delhi, April 26, 1958

My dear Pantji,

I have great pleasure in forwarding the Report of the Selected Buildings Projects team on Slum Clearance. You will recall that it was one of the terms of reference of the Team to review the Slum Clearance schemes of a few States and to make general observations on the progress made and the policy underlying the schemes. The Team in turn appointed a Panel under Shri N. V. Modak to analyse the facts and to assess the progress of work. The Report of the Panel has been carefully considered by the Team and it is in agreement with the recommendations made. It may be stated that a Member of the Team was also a member of the Panel and that the Panel has had several discussions with the Team as a whole before its report was finalised.

- 2. An estimate by the National Buildings Organisation places the expenditure required to demolish and rebuild slums in India at Rs. 10—20 thousand crores. Even if the definition of slums, taken for the purpose of this estimate, is diluted considerably, the task of clearance of slums will still remain a huge one having regard to the present resources of the country. The Team has therefore made certain recommendations for evolving a clear-cut policy on slum clearance so that priorities could be determined for purposes of formulation of schemes having regard to resources that are likely to be made available for the Second and subsequent Five Year Plans. It is understood that a Committee has been appointed under Shri A. K. Sen to consider the various issues arising out of slum clearance. The Report of the Team will be useful to that Committee to lay down clear-cut criteria for determining priorities for the purposes of slum clearance.
- 3. The Report of the Panel shows that the progress on slum clearance schemes included in the Second Five Year Plan is slow. It also shows that there is organisational deficiency in the co-ordinated

execution of housing schemes in the States as well as for preparation of schemes for the next Five Year Plan. These are matters to which attention is drawn specifically for such remedies as the Committee on Plan Projects may be able to suggest.

4. In the end I take the opportunity of thanking Shri N. V. Modak, Chairman of the Panel, and his colleagues for the trouble that they have taken to prepare the Report.

Yours sincerely, S. K. Patil.

Shri Govind Ballabh Pant, Chairman, Committee on Plan Projects, & Minister for Home Affairs, New Delhi.

REPORT ON SLUM CLEARANCE

CONTENTS

		Report		٠		•				Page
		_							•	
		Introduction	•	•	•	•	•		•	i-ii
SECTION	ı.	Basic Issues	•	•	•	•		,	•	I
Section	2.	Definition of SI Clearance Prob		and	Mag	nitude •	of	Slu	n.	10
Section	3.	Slum Prevention	•		•				•	14
Section	4.	Rehabilitation of	Sub-s	tanda	erd B	uildin	gs .	•	•	21
Section	5.	Slum Improvemen	o t and	i Slur	n Sei	rvice	·			24
Section	6.	Slum Clearance S	chem	es .	•	•	,	,	•	26
Section	7.	Reducing Cost of	Cons	tructi	ion .	•		•	•	3 <i>5</i>
		Summary	of F	Recom	mend	ations				4 I
		_			<u></u> -					
			Арр	endic	es					
	I.	List of Meetings Panel had D	held iscuss	and j	perso	ns wi	th wi	nom •	the	44
	II.	Review of the Slu States	ım Cl	learan •	ice So	heme:	s of	vario	ous •	46
	III.	Rules of Bombay Improvement Habitation.	Mun to	iicipa Build	l Cor lings	poratio unfit	on re for	gardi Hum	ng an	67
	IV.	Note on Typica Schemes,	ıl Pla	ans :	for	Slum • .	Cle	aran	ce •	7 8
		Plates								
	I.	Slum Clearance boloid roof.	Hous	ing w	ith l	Hyper	bolic	Para	a -	
	II.	Do.		(Prec	cast u	ınits 1	for r	oofing	3)	
	III.	Multi-storiedS	Star s	hane	a Ha	าแร่เทฮ				